SEMI ANNUAL ENVIRONMENT & SOCIAL SAFEGUARD MONITORING REPORT

(Reporting Period: Up to Dec'18)

North Eastern Region Power System Improvement Project (NERPSIP)

(The World Bank Project ID - P127974, Loan No. 8631-IN)



Prepared & Submitted by

Power Grid Corporation of India Ltd.

(Environment and Social Management Department)

REF: SEMI ANNAUAL REPORT-1 (R1) /2019

February, 2019

ABBREVIATIONS				
ADC	-	Autonomous District Council		
APDCL	-	Assam Power Distribution Company Limited		
AEGCL	-	Assam Electricity Grid Corporation Ltd.		
APs	-	Affected Persons		
CBIS	-	Capacity Building & Institutional Strengthening		
CEA	-	Central Electricity Authority		
CPTD	_	Compensation Plan for Temporary Damages		
CPIU	-	Central Project Implementation Unit		
CF	_	Conservator of Forest		
DC	_	District Collector		
DM	-	District Magistrate		
DFO	_	Divisional Forest Officer		
DPN		Department of Power Nagaland		
E&S	-	Environmental and Social		
EHV		Extra High Voltage		
EIA	-	Environment Impact Assessment		
ESMD	_	Environment & Social Management Department		
ESPPF	-			
	-	Environment and Social Policy & Procedures Framework		
EMP	-	Environmental Management Plan		
FCA,1980	-	Forest (Conservation) Act, 1980		
FEAR	-	Final Environment Assessment Report		
GOI	-	Government of India		
GRM	-	Grievances Redressal Mechanism		
GRC	-	Grievance Redressal Committee		
IA	-	Implementing Agency		
IEAR	—	Initial Environmental Assessment Report		
LA	-	Loan Agreement		
CKT	—	Circuit Kilometers		
MoEFCC	-	Ministry of Environment, Forest and Climate Change		
MSPCL	-	Manipur State Power Company Limited		
RMoEFCC	-	Regional Office of Ministry of Environment Forest & Climate Change		
NOA	-	Notification of Award		
NBWL	-	National Board for Wildlife		
NO	-	Nodal Officer		
NER	-	North Eastern Region		
NERPSIP	_	North Eastern Region Power System Improvement Project		
OPs	-	Operational Policies		
PA	-	Project Agreement		
PIU	1_	Project Implementation Unit		
POWERGRID	_	Power Grid Corporation of India Ltd.		
PPEs	1_	Personal Protective Equipments		
PMU	-	Project Management Unit		
NERPSIP Semi-An	nua	Revised Cost Estimate Safeguard Monitoring Report for period up to Dec.' 18 2		

RoW	—	Right of Way
R& R	—	Rehabilitation and Resettlement
RRM	—	Random Rubble Masonry
SS	-	Substation
SPCU	—	State Project Coordination Unit
TPDP	—	Tribal People Development Plan
T&D	—	Transmission & Distribution (T&D)
TSECL	—	Tripura State Electricity Corporation Limited
USD	—	United States Dollar
WB	—	The World Bank

TABLE OF CONTENTS

Section		Description		Page No.
		Executive Summary		5-8
Section 1	:	Introduction	-	9-12
1.1	:	Introduction	-	9
1.2	:	Project Description		10
1.2	:	Progress and Implementation Schedule	-	10
Section 2	:	Compliance to Environmental & Social Covenants of Loan Agreement	-	13-19
Section 3	:	Compliance Status with Environmental Management Plan	-	20-45
3.1	:	Implementation of Environmental Management Plan	-	20
3.1.1		Status of required clearances, permits and approvals	-	20
3.1.2	3.1.2 : Status of corrective actions/agreed milestones from previous missions/ field visits		-	27
3.1.3	:	Status of implementation of site specific mitigation measures	-	30
3.1.4	:	Occupational health and safety	-	34
3.1.5	5 : Environmental awareness and trainings -		-	41
3.1.6	3.1.6 : Noncompliance notices issued to contractor/subcontractor		-	45
Section 4	:	Social Safeguard	-	46-61
4.1	:	Social Compliance	-	46
4.1.1	:	Substation Land	-	46
4.1.2	:	CPTD Preparation and Implementation status	-	49
4.1.3	:	Compensation for Tree/ Crop damages	-	50
4.1.4	:	Land Compensation for RoW		54
4.1.5	:	Details of Grievance Redressal	-	57
4.1.6	:	Details of Stakeholder consultation	-	59
Section 5	:	Any Other Issues (Management And Monitoring)	-	62-62
Section 6	:	Conclusion	-	63-63

Table						
Table-1	:	Status of preparation & disclosure of E & S Safeguard Documents	17			
Table-2	:	Details of Package wise Forest/Wildlife Clearance Status	20			
Table-3	•••	Status of agreed actions related to E & S Safeguard	28			
Table-4	•••	Status of Site Specific Measures implementation	31			
Table-5	:	Details of Training Programme under NERPSIP Capacity Building	41			
Table- 6	:	State wise nos. memo/notice/penalties issued to contractors/ subcontractors related to health, safety and environment measures	45			
Table- 7	:	Details of Land Secured for proposed substations	47			
Table- 8	:	Details of Crop & Tree compensation	52			
Table- 9	•••	Status of Land Compensation	55			
Table- 10	•	Details of Grievances/Complaints	57			
Table- 11	•	Details of Public Consultation & Gender Participation	59			
		Plate				
Plate - 1	:	Site Visit of 3 rd Implementation Support Mission	29			
Plate - 2	:	Implementation of Site Specific Measures	32			
Plate - 3						
Plate - 4						
Plate - 5	:	E & S Training Programme	42			
Plate - 6 Plate - 7		Stakeholders Consultation	60			
Plate - 7 Plate - 8	•	Avoidance of Environmentally and Socially Sensitive Areas NoC/Consent from ADC/VDC/Land Owners	93 97			
Plate - 0	•	Noise Level Measured at Different Construction Sites	100			
Plate - 10	•	Community/Villagers Safety	100			
Plate - 11	•	Permission/Way Leave for Rail/Road Crossing	102			
Plate - 12	•	Borrow Area Management /Improvement	102			
Figure						
Figure-1	•	Tree/Crop Compensation Process	51			
Appendix						
Appendix-1	:	Compliance of Environment Management Plan (EMP)	64			
Appendix-2	:	Sample copy of such notice/memo issued and compliance submitted by the respective contractor/ subcontractor	86			

Executive Summary

The North Eastern Region (NER) in India is endowed with rich energy resources but faces significant bottlenecks in its access and availability. To create/augment proper infrastructure/network of Transmission & Distribution (T&D) in the region, Government of India (Gol) with the financial assistance of the World Bank (WB) has planned a composite scheme viz. "North Eastern Region Power System Improvement **Project**" (NERPSIP). The scheme covered six North Eastern States including Meghalaya to create a robust power network by improving the intra-state transmission & distribution (33kV and above) network with required capacity building initiatives for effective utilization of assets. The Gol appointed Power Grid Corporation of India Limited (POWERGRID), the Central Transmission Utility of the country as the "Implementing Agency" (IA) to implement the project under Tranche-1 in close coordination with the respective State Governments/Utilities. However, the ownership of the assets shall be with the respective State Governments/ State Utilities, who will be responsible for operation and maintenance of assets once they are handed over to them upon progressive commissioning.

In order to ensure environmental and social sustainability of the project, POWERGRID assisted State Utilities in preparation and adoption of state specific Environment and Social Policy & Procedures Framework (ESPPF) based on the key principles of Avoidance, Minimization & Mitigation, In line with the provisions of ESPPF as well as frameworks agreed with Bank, various E & S safeguard documents such as Initial Environment Assessment Reports (IEARs), Compensation Plan for Temporary Damages (CPTDs) and Final Environment Assessment Reports (FEARs), etc. are prepared/being prepared and publically disclosed. The present Semi-Annual Safeguard Monitoring report enlisting details of compliance of various E & S safeguard measures till Dec'18 is being submitted to Bank as part project agreement agreed with the Bank.

The Project components include construction of about 1401 km of new 220 kV/132 kV EHV lines & 34 nos. of associated 220 kV/132/66/33 kV substation, 2051 km of 33 kV distribution lines & 85 nos. associated 33/11 substations along with various augmentation/extension of existing substations and reconductoring of line works spread across all six States i.e. Assam, Meghalaya, Manipur, Tripura , Mizoram & Nagaland. The total project cost is Rs. 5111 Crore with financing from both Gol and Bank on 50:50 basis. The Bank is providing financial support to the tune of Rs \$ 470 million (Rs 2511.165 crores) under the Loan No.-8631-IN which was signed on 28th November, 2016 and became effective from 20th February, 2017. The loan closing date is 31st March, 2023.

POWERGRID has been implementing the above project conforming to all applicable environmental and social legislations of the country as well as various conditions agreed with Bank under project & loan agreements. NER being a biodiversity rich area with very high tree density cover, routing of line and locating substation without involvement of forest and other ecologically sensitive areas posed a great challenge. However, inspite of best efforts, a total of 261.26 ha. (approx. 96.97 km) of forest in Tripura, Meghalaya and Manipur and 0.55 ha. Trishna Wildlife Sanctuary area in Tripura couldn't be avoided. As per regulatory requirement, clearance/permission for diversion of forest and wildlife area being obtained from Ministry of Environment, Forest & Climate Change (MoEFCC) under Forest (Conservation) Act, 1980 and Wildlife (Protection) Act, 1972 respectively. As regard land for substation, all lands are secured either through purchase on willingseller willing- buyer basis or already in possession of State Utilities. Since no involuntary acquisition is involved, social issues such as physical displacement, R & R etc. not envisaged in the instant project. However, for transmission line no land is acquired as per law of land but damages are compensated as per provisions of Electricity Act, 2003 and Indian Telegraph Act, 1885. POWERGRID is taking all possible efforts to avoid damage to standing crops and trees during construction of transmission lines. But in case of any damages, compensation is being paid to affected land owners/farmers for damage to standing crops/tree after due assessment of revenue authority/competent authority. Accordingly, a total of 56 persons were issued notices against crop area/tree damaged for which total compensation of Rs. 2.398 million were paid to affected farmers/land owners till December, 2018. Further, in compliance to MoP guidelines on RoW compensation dated 15th October, 2015 and subsequent adoption by Govt of Assam and Manipur for its implementation of said guidelines, POWERGRID has already started paying land compensation for tower footing and RoW Corridor. Till December, 2018, a total amount of Rs. 19.661 million has been paid to 192 affected persons towards land compensation for tower base in Assam and Meghalaya.

The Project doesn't envisage significant impact on environmental attributes like air, water, soil etc. As anticipated, some impact like loss of vegetation due to clearing of the Right-of-Way (RoW) for lines and temporary impacts due to small scale construction activities in substation during construction period can never been avoided completely. The project specific mitigation measures enlisted in EMP, which is also part of contract documents are being applied appropriately in different stages of project and regularly monitored for proper implementation. In addition to implementation (viz.retaining wall, toe wall, revetment wall, stone pitching, guard wall, bio-engineering measures etc), drainage (such as cross drainage, culverts), approach road and other protection measures etc are being undertaken/have been planned as per the site requirement/conditions and subsequent technical approval through committee.

As regard Safety, all required measures are in place including due precautions/ awareness programs as well as ensuring use of PPEs and regular monitoring which is evident from the fact that no accidents (fatal or non-fatal) including major/minor injuries were reported during the reporting period from any of the construction sites.

The two-tier grievance redress mechanism has been addressing/resolving the concerns and grievances of the complainant effectively. All concerns/grievances of affected persons/public including minor ones are also recorded and regularly tracked for early resolution within stipulated timeframe. It has been observed that most of these compliants are minor in nature which were also resolved instantly and there have been no court case or major complaints registered till date.

Public consultation & information dissemination is an indispensable part of project cycle. As stated in ESPPF, public consultation using different technique like Public Meeting, Small Group Meeting, informal Meeting are being carried out during different activities starting from planning to implementation stage. In case of Autonomous District Council (ADC) area, consultations are also being held with the respective village councils for identification of the landowner and obtaining their consent for the RoW. Besides, gender issues have also been addressed to the extent possible during such consultation process. Till December, 2018, a total of 3015 persons participated in safeguard consultation process including 740 female participants, which is approx. 24.54% of total participants.

POWERGRID approach of project implementation in close co-ordination with respective State Utilities involving selection of optimum route before design stage, proper implementation of EMP and monitoring mechanism throughout project life cycle supported by strong institutional arrangement has considerably nullified the adverse impacts arising out of project activities. Besides, direct or indirect benefits of the Projects like the employment opportunity, improved & uninterrupted power supply, improvement in infrastructure facilities, improved business opportunity outweigh the negligible impacts of the project.

SECTION-1: INTRODUCTION

1.1 Introduction

The North Eastern Region (NER) in India is endowed with rich energy resources but faces significant bottlenecks in its access and availability. The per capita power consumption of NER is one third of the national average. To create/augment proper infrastructure/network of Transmission & Distribution (T&D) in the region, Government of India (GoI) with the financial assistance of the World Bank (WB) has planned a composite scheme viz. "North Eastern Region Power System Improvement Project" (NERPSIP). The scheme covers six North Eastern States (Assam, Meghalaya, Manipur, Tripura, Nagaland & Mizoram) to create a robust power network by improving the intra-state transmission & distribution (33kV and above) network with required capacity building initiatives for effective utilization of assets. The Gol appointed Power Grid Corporation of India Limited (POWERGRID), the Central Transmission Utility of the country as the "Implementing Agency" (IA) to implement the project under Tranche-1 in close coordination with the respective State Governments/Utilities. However, the ownership of the assets shall be with the respective State Governments/ State Utilities, who will be responsible for operation and maintenance of assets once they are handed over to them upon progressive commissioning. POWERGRID is also facilitating in building the institutional capacity of the state departments and utilities to continue managing the rehabilitated networks in an efficient manner.

The total project cost is Rs. 5111 Crore with financing from both Gol and Bank on 50:50 basis. The Bank is providing financial support to the tune of Rs \$ 470 million (Rs 2511.165 crores) under the Loan No.-8631-IN which was signed on 28th November, 2016 and became effective from 20th February, 2017. The loan closing date is 31st March, 2023. The remaining financing including capacity building will be met through Govt. of India funding. Details of State wise funding is placed below;

	World Bank	Governm	Government of India		
State	Project Cost (Rs in Cr.)	Project Cost (Rs in Cr.)	Capacity Building (Rs in Cr.)	Total	
Assam	729.485	729.485	14.83	1473.803	
Manipur	213.690	213.690	14.83	442.213	
Meghalaya	381.050	381.050	14.83	776.933	
Mizoram	150.965	150.965	14.83	316.763	
Nagaland	357.290	357.290	14.83	729.413	
Tripura	678.685	678.685	14.83	1372.203	
Sub Total	2511.165	2511.165	89	5111.33	
Total	2511.165	2600.165			

In order to ensure Environmental and Social (E&S) sustainability of the project, POWERGRID assisted all State Utilities in preparation and adoption of state specific **Environment and Social Policy & Procedures Framework (ESPPF)** based on the key principles of **Avoidance**, **Minimization & Mitigation**, that will serve as management framework for identification, assessment and management of environmental and social concerns at both organizational as well as project levels. In line with the ESPPF and Loan agreement with Bank, various E & S safeguard **NERPSIP Semi-Annual Safeguard Monitoring Report for period up to Dec.' 18** 9 documents such as Initial Environment Assessment Reports (IEARs), Compensation Plan for Temporary Damages (CPTDs) and Final Environment Assessment Reports (FEARs) etc. are prepared/being prepared and publically disclosed. The present Semi-Annual Safeguard Monitoring report covering the detail status of compliance of various E & S safeguard indicators till Dec'18 is being submitted to Bank as per agreed framework.

1.2 Project Description

The state wise scope of works proposed under Tranche-1 transmission scheme is given below:

Transm	Dis	stribution (33kV)			
	Line (Km)	New S/s (No.)	Total MVA (New & Aug.)	Line (Km)	New S/s (No.)	Total MVA (New & Aug.)
Assam	233	11	1644	479	16	240
Manipur	254	2	160	131	13	229.4
Meghalaya	225	4	940	263	11	135
Mizoram	143	3	125	5	1	6.3
Nagaland	285	5	245	76.5	10	190
Tripura	261	9	1306.5	1096	34	450.5
Total	1401	34	4420.5	2051	85	1251.2

1.3 Progress and Implementation Schedule

The details of package wise award status and physical progress of project implementation till Dec'18 as well as completion schedule is provided below:

SI. No	Package No. ¹	Lines/Substations Scope covered under Pkg.	Date of Award	Schedule Completion as per NOA	Physical Progress (In %) as on Dec' 18
		ASSAM			
1	TW 02	1 no. 220 kV Line (55 km)	10 th Oct'17	Apr-20	25%
2	TW 04	1 no. 132 kV line (36 km)	8 th Sept'17	Mar-20	17%
3	TW 05	1 no. 132 kV line (53 km)	1 st Sept'17	Mar-20	24%
4	TW 07	1 no. 220 kV (33 km) & 7 nos. 132kV line (53 km)	30 th May'18	Nov'20	2%
5	P 01	Pile foundations	18 th Sept'17	Mar-20	11%
6	SS 01	2 nos. new 132/33 kV, 2 nos. Ext. & 1 no. Aug of 132/33 kV substation	12 th Aug'16	Aug-19	43%
7	SS 02	1 no. new 220/132 kV & 3 nos. of new 132/33 kV and 2 nos. Ext. of substation.	12 th Aug'16	Aug-19	46%
8	SS 03	2 nos. new 132/33 kV, 2 nos. Ext. & 1 no. Aug of 132/33 kV substation.	12 th Aug'16	Aug-19	36%

¹ Other three packages i.e. OPGW live line stringing (OPGW 01), Transformer (TR1) and Tele Equipment have also been awarded but not included in the above list as these are not directly relevant.

220/132/33kV & 2 nos132/33kV) and 1 no. Extn. of 132/33 kV substation 8th Sept'16 Jun-19 10 DMS 01 4 nos. new 33/11kV substation & 7 nos. 33 kV lines (119 km). 20th Oct'16 Jul-19 11 DMS 02 3 nos. new 33/11kV substation & 2 3 nos. new 33/11kV substation & 9 nos. 33 kV lines (146 km) 20th Oct'16 Jul-19 12 DMS 03 5 nos. new 33/11kV substation & 9 nos. 33 kV lines (134 km) 23th Dec'16 Sep-19 13 DMS 04 4 nos. new 33/11kV substation & 11 nos. 33 kV Underground cable lines (80 km) 23th Dec'16 Sep-19 14 TW 06 4 nos. 132 kV line (85 km) & renovation of 1 no. existing 132 kV line (91 km) and stringing of 2 nd circuit in existing 132 kV line (78 km) 31st May'18 Nov-20 15 SS 01 1 no. new 132/33 kV & 2 nos. 3th Dec'17 Jun-20 132/33 kV substation. 1 1 31 no. new 132/33 kV & 1 no. Ext & 1 no. Aug. of 132/33 kV substation. 1 1 15 SS 01 1 no. new 33/11kV substation & x1 no. Aug. of 132/33 kV substation. 3th Dec'17 Jun-20 132/33 kV substation. 1 1 no. Aug. of 132/33 kV substation. 3th Aug-19 1 18 DMS 01 7 nos. new 33/11kV substation & 2 nos. 33 k	21% 44% 26% 29% 3%
substation 8 th Sept'16 Jun-19 10 DMS 01 4 nos. new 33/11kV substation & 8 th Sept'16 Jun-19 11 DMS 02 3 nos. new 33/11kV substation & 20 th Oct'16 Jul-19 11 DMS 03 5 nos. new 33/11kV substation & 23 rd Dec'16 Sep-19 12 DMS 03 5 nos. new 33/11kV substation & 23 rd Dec'16 Sep-19 13 DMS 04 4 nos. new 33/11kV substation & 23 rd Dec'16 Sep-19 13 DMS 04 4 nos. new 33/11kV substation & 23 rd Dec'16 Sep-19 11 nos. 33 kV lines (134 km) 23 rd Dec'16 Sep-19 13 DMS 04 4 nos. new 33/11kV substation & 23 rd Dec'16 Sep-19 14 TW 06 4 nos. 132 kV line (85 km) & renovation of 1 no. existing 132 kV line (78 km) 31 st May'18 Nov-20 15 SS 01 n o. new 132/33 kV & 2 nos. 3 rd Jan'18 July-20 16 SS 02 4 nos. Ext. & 1 no. Aug. of 132/33 kV 3 rd Jan'18 July-20 17 SS03 1 no. new 132/33 kV & 1 no. Ext 3 rd Jan'18 July-20 18 DMS 0	44% 26% 29%
10 DMS 01 4 nos. new 33/11kV substation & 8 th Sept'16 Jun-19 11 DMS 02 3 nos. new 33/11kV substation & 20 th Oct'16 Jul-19 11 DMS 03 5 nos. new 33/11kV substation & 23 rd Dec'16 Sep-19 9 nos. 33 kV lines (134 km) 23 rd Dec'16 Sep-19 13 DMS 04 4 nos. new 33/11kV substation & 23 rd Dec'16 Sep-19 14 TW 06 4 nos. 132 kV line (85 km) & renovation of 1 no. existing 132 kV line (91 km) and stringing of 2 nd circuit in existing 132 kV line (78 km) 31 st May'18 Nov-20 15 SS 01 1 no. new 132/33 kV & 2 nos. 3 rd Jan'18 July-20 16 SS 02 4 nos. Ext. & 1 no. Aug. of 32/33 kV 3 rd Jan'18 July-20 17 SS03 1 no. new 132/33 kV & 1no. Ext 3 rd Jan'18 July-20 17 SS03 1 no. new 33/11kV substation & 3 rd Jan'18 July-20 18 DMS 01 7 nos. new 33/11kV substation & 3 rd Mar'17 Aug-19 7 nos. 33 kV lines (68 km) 10 th Mar'16 Dec-18 2 nos. 33 kV lines (20 km) 19 DMS 02 2 nos. new 33/11kV substation & 18 th Mar'16 Dec-18 2 nos. 33 kV lines (20 km) <td>44% 26% 29%</td>	44% 26% 29%
7 nos. 33 kV lines (119 km). 11 DMS 02 3 nos. new 33/11kV substation & 20 th Oct'16 Jul-19 12 DMS 03 5 nos. new 33/11kV substation & 23 rd Dec'16 Sep-19 9 nos. 33 kV lines (134 km) 23 rd Dec'16 Sep-19 13 DMS 04 4 nos. new 33/11kV substation & 23 rd Dec'16 Sep-19 13 DMS 04 4 nos. new 33/11kV substation & 23 rd Dec'16 Sep-19 14 TW 06 4 nos. 132 kV line (85 km) & renovation of 1 no. existing 132 kV line (91 km) and stringing of 2 nd circuit in existing 132 kV line (78 km) 31 st May'18 Nov-20 15 SS 01 1 no. new 132/33 kV & 2 nos. 3 rd Jan'18 July-20 Ext./Aug. of substations. 16 SS 02 4 nos. Ext. & 1 no. Aug. of 8 th Dec'17 Jun-20 17 SS03 1 no. new 132/33 kV & 1 no. Ext & 3 rd Jan'18 July-20 & 1 no. Aug. of 132/33 kV 1 no. Aug. of 132/33 kV substation. 3 rd Mar'17 Aug-19 17 SS03 1 no. new 33/11kV substation & 3 rd Mar'17 Aug-19 2 2 18 DMS 01 7 nos. new 33/11kV substation & 16 th Dec'16 Sep-	44% 26% 29%
11 nos. 33 kV lines (146 km) 12 DMS 03 5 nos. new 33/11kV substation & 9 nos. 33 kV lines (134 km) 13 DMS 04 4 nos. new 33/11kV substation & 11 nos. 33 kV Underground cable lines (80 km) 14 TW 06 4 nos. 132 kV line (85 km) & renovation of 1 no. existing 132 kV line (91 km) and stringing of 2 ^{rid} circuit in existing 132 kV line (78 km) 15 SS 01 1 no. new 132/33 kV & 2 nos. 3 rd Jan'18 July-20 Ext./Aug. of substation. 16 SS 02 4 nos. Ext. & 1 no. Aug. of 132/33 kV substation. 17 SS03 1 no. new 132/33 kV & 1 no. Ext & 3 rd Jan'18 July-20 L32/33 kV substation. 18 DMS 01 7 nos. new 33/11kV substation & 3 rd Mar'17 Aug-19 7 nos. 33 kV lines (68 km) 19 DMS 02 2 nos. new 33/11kV substation & 16 th Dec'16 Sep-19 20 DMS 03 2 nos. new 33/11kV substation & 18 th Mar'16 Dec-18 2 nos. 33 kV lines (20 km) 21 DMS 04 2 nos. new 33/11kV substation & 18 th Mar'16 Dec-18 2 nos. 33 kV lines (20 km)	26% 29%
9 nos. 33 kV lines (134 km) 13 DMS 04 4 nos. new 33/11kV substation & 23 rd Dec'16 Sep-19 11 nos. 33 kV Underground cable lines (80 km) 23 rd Dec'16 Sep-19 14 TW 06 4 nos. 132 kV line (85 km) & renovation of 1 no. existing 132 kV line (91 km) and stringing of 2 nd circuit in existing 132 kV line (78 km) 31 st May'18 Nov-20 15 SS 01 1 no. new 132/33 kV & 2 nos. Ext. & 1 no. Aug. of 3 rd Jan'18 July-20 16 SS 02 4 nos. Ext. & 1 no. Aug. of 132/33 kV & 1 no. Ext & 3 rd Jan'18 July-20 17 SS03 1 no. new 132/33 kV & 1 no. Ext & 3 rd Jan'18 July-20 18 DMS 01 7 nos. new 33/11kV substation & 3 rd Mar'17 Aug-19 19 DMS 02 2 nos. new 33/11kV substation & 16 th Dec'16 Sep-19 2 nos. 33 kV lines (20 km) 10 ^{sth} Mar'16 Dec-18 2 nos. 33 kV lines (23 km) 21 DMS 04 2 nos. new 33/11kV substation & 18 th Mar'16 Dec-18 2 nos. 33 kV lines (20 km) 18 th Mar'16 Dec-18	29%
In nos. 33 kV Underground cable lines (80 km) MANIPUR 14 TW 06 4 nos. 132 kV line (85 km) & renovation of 1 no. existing 132 kV line (91 km) and stringing of 2 nd circuit in existing 132 kV line (78 km) 31 st May'18 Nov-20 15 SS 01 1 no. new 132/33 kV & 2 nos. 3 rd Jan'18 July-20 16 SS 02 4 nos. Ext. & 1 no. Aug. of 31 st May'18 July-20 17 SS03 1 no. new 132/33 kV & 1 no. Ext 3 rd Jan'18 July-20 8 1 no. Aug. of 132/33 kV 3 rd Jan'18 July-20 17 SS03 1 no. new 132/33 kV & 1 no. Ext 3 rd Jan'18 July-20 8 1 no. Aug. of 132/33 kV string ard Jan'18 July-20 18 DMS 01 7 nos. new 33/11kV substation & 3 rd Mar'17 Aug-19 19 DMS 02 2 nos. new 33/11kV substation & 16 th Dec'16 Sep-19 2 nos. 33 kV lines (20 km) 18 th Mar'16 Dec-18 2 nos. 33 kV lines (23 km) 18 th Mar'16 Dec-18 2 nos. 33 kV lines (20 km) 18 th Mar'16 Dec-18	
MANIPUR 14 TW 06 4 nos. 132 kV line (85 km) & renovation of 1 no. existing 132 kV line (91 km) and stringing of 2 nd circuit in existing 132 kV line (78 km) 31 st May'18 Nov-20 15 SS 01 1 no. new 132/33 kV & 2 nos. Ext./Aug. of substations. 3 rd Jan'18 July-20 16 SS 02 4 nos. Ext. & 1 no. Aug. of 132/33 kV & 1 no. Ext 3 rd Jan'18 July-20 17 SS03 1 no. new 132/33 kV & 1 no. Ext 3 rd Jan'18 July-20 18 DMS 01 7 nos. new 33/11kV substation & 3 rd Mar'17 Aug-19 19 DMS 02 2 nos. new 33/11kV substation & 16 th Dec'16 Sep-19 20 DMS 03 2 nos. new 33/11kV substation & 18 th Mar'16 Dec-18 21 DMS 04 2 nos. new 33/11kV substation & 18 th Mar'16 Dec-18 21 DMS 04 2 nos. new 33/11kV substation & 18 th Mar'16 Dec-18	3%
14 TW 06 4 nos. 132 kV line (85 km) & renovation of 1 no. existing 132 kV line (91 km) and stringing of 2 nd circuit in existing 132 kV line (78 km) 31 st May'18 Nov-20 15 SS 01 1 no. new 132/33 kV & 2 nos. Ext./Aug. of substations. 3 rd Jan'18 July-20 16 SS 02 4 nos. Ext. & 1 no. Aug. of 132/33 kV & 1 no. Ext 3 rd Jan'18 July-20 17 SS03 1 no. new 132/33 kV & 1 no. Ext & 1 no. Aug. of 132/33 kV substation. 3 rd Jan'18 July-20 18 DMS 01 7 nos. new 33/11kV substation & 3 rd Mar'17 Aug-19 19 DMS 02 2 nos. new 33/11kV substation & 16 th Dec'16 Sep-19 20 DMS 03 2 nos. new 33/11kV substation & 18 th Mar'16 Dec-18 21 DMS 04 2 nos. new 33/11kV substation & 18 th Mar'16 Dec-18 21 DMS 04 2 nos. new 33/11kV substation & 18 th Mar'16 Dec-18 2 nos. 33 kV lines (20 km) 18 th Mar'16 Dec-18 2 nos. 33 kV lines (20 km) 18 th Mar'16 Dec-18	3%
renovation of 1 no. existing 132 kV line (91 km) and stringing of 2 nd circuit in existing 132 kV line (78 km) 31 st May'18 Nov-20 15 SS 01 1 no. new 132/33 kV & 2 nos. Ext./Aug. of substations. 3 rd Jan'18 July-20 16 SS 02 4 nos. Ext. & 1 no. Aug. of 132/33 kV substation. 8 th Dec'17 Jun-20 17 SS03 1 no. new 132/33 kV & 1 no. Ext & 1 no. Aug. of 132/33 kV substation. 3 rd Jan'18 July-20 18 DMS 01 7 nos. new 33/11kV substation & 7 nos. 33 kV lines (68 km) 3 rd Mar'17 Aug-19 19 DMS 02 2 nos. new 33/11kV substation & 2 nos. 33 kV lines (20 km) 16 th Dec'16 Sep-19 20 DMS 03 2 nos. new 33/11kV substation & 2 nos. 33 kV lines (23 km) 18 th Mar'16 Dec-18 21 DMS 04 2 nos. new 33/11kV substation & 2 nos. 33 kV lines (20 km) 18 th Mar'16 Dec-18	3%
kV line (91 km) and stringing of 2 nd circuit in existing 132 kV line (78 km) 31 st May'18 Nov-20 15 SS 01 1 no. new 132/33 kV & 2 nos. Ext./Aug. of substations. 3 rd Jan'18 July-20 16 SS 02 4 nos. Ext. & 1 no. Aug. of 132/33 kV substation. 8 th Dec'17 Jun-20 17 SS03 1 no. new 132/33 kV & 1 no. Ext & 1 no. Aug. of 132/33 kV 3 rd Jan'18 July-20 18 DMS 01 7 nos. new 33/11kV substation & substation. 3 rd Mar'17 Aug-19 19 DMS 02 2 nos. new 33/11kV substation & 2 nos. 33 kV lines (20 km) 16 th Dec'16 Sep-19 20 DMS 03 2 nos. new 33/11kV substation & 2 nos. 33 kV lines (23 km) 18 th Mar'16 Dec-18 21 DMS 04 2 nos. new 33/11kV substation & 2 nos. 33 kV lines (20 km) 18 th Mar'16 Dec-18	
15 SS 01 1 no. new 132/33 kV & 2 nos. Ext./Aug. of substations. 3 rd Jan'18 July-20 16 SS 02 4 nos. Ext. & 1 no. Aug. of 132/33 kV substation. 8 th Dec'17 Jun-20 17 SS03 1 no. new 132/33 kV & 1 no. Ext & 1 no. Aug. of 132/33 kV substation. 3 rd Jan'18 July-20 18 DMS 01 7 nos. new 33/11kV substation & ros. 33 kV lines (68 km) 3 rd Mar'17 Aug-19 19 DMS 02 2 nos. new 33/11kV substation & 2 nos. 33 kV lines (20 km) 16 th Dec'16 Sep-19 20 DMS 03 2 nos. new 33/11kV substation & 2 nos. 33 kV lines (23 km) 18 th Mar'16 Dec-18 21 DMS 04 2 nos. new 33/11kV substation & 2 nos. 33 kV lines (20 km) 18 th Mar'16 Dec-18	
Ext./Aug. of substations. Jun-20 16 SS 02 4 nos. Ext. & 1 no. Aug. of 132/33 kV substation. 8 th Dec'17 Jun-20 17 SS03 1 no. new 132/33 kV & 1 no. Ext substation. 3 rd Jan'18 July-20 17 SS03 1 no. new 132/33 kV & 1 no. Ext substation. 3 rd Jan'18 July-20 18 DMS 01 7 nos. new 33/11kV substation & 3 rd Mar'17 Aug-19 7 nos. 33 kV lines (68 km) 16 th Dec'16 Sep-19 2 nos. 33 kV lines (20 km) 2 nos. new 33/11kV substation & 16 th Mar'16 Dec-18 20 DMS 03 2 nos. new 33/11kV substation & 18 th Mar'16 Dec-18 2 nos. 33 kV lines (23 km) 18 th Mar'16 Dec-18 2 nos. 33 kV lines (20 km) 18 th Mar'16 Dec-18	5%
16 SS 02 4 nos. Ext. & 1 no. Aug. of 132/33 kV substation. 8 th Dec'17 Jun-20 17 SS03 1 no. new 132/33 kV & 1 no. Ext & 1 no. Aug. of 132/33 kV substation. 3 rd Jan'18 July-20 18 DMS 01 7 nos. new 33/11kV substation & 7 nos. 33 kV lines (68 km) 3 rd Mar'17 Aug-19 19 DMS 02 2 nos. new 33/11kV substation & 2 nos. 33 kV lines (20 km) 16 th Dec'16 Sep-19 20 DMS 03 2 nos. new 33/11kV substation & 2 nos. 33 kV lines (20 km) 18 th Mar'16 Dec-18 21 DMS 04 2 nos. new 33/11kV substation & 2 nos. 33 kV lines (20 km) 18 th Mar'16 Dec-18	070
17 SS03 1 no. new 132/33 kV & 1 no. Ext & 1 no. Aug. of 132/33 kV substation. 3 rd Jan'18 July-20 18 DMS 01 7 nos. new 33/11kV substation & 7 nos. 33 kV lines (68 km) 3 rd Mar'17 Aug-19 19 DMS 02 2 nos. new 33/11kV substation & 2 nos. 33 kV lines (20 km) 16 th Dec'16 Sep-19 20 DMS 03 2 nos. new 33/11kV substation & 2 nos. 33 kV lines (20 km) 18 th Mar'16 Dec-18 21 DMS 04 2 nos. new 33/11kV substation & 2 nos. 33 kV lines (20 km) 18 th Mar'16 Dec-18	7%
& 1 no. Aug. of 132/33 kV	40/
7 nos. 33 kV lines (68 km) 0 19 DMS 02 2 nos. new 33/11kV substation & 16 th Dec'16 Sep-19 2 nos. 33 kV lines (20 km) 2 nos. new 33/11kV substation & 18 th Mar'16 Dec-18 20 DMS 03 2 nos. new 33/11kV substation & 18 th Mar'16 Dec-18 21 DMS 04 2 nos. new 33/11kV substation & 18 th Mar'16 Dec-18 21 DMS 04 2 nos. new 33/11kV substation & 18 th Mar'16 Dec-18 2 nos. 33 kV lines (20 km) 18 th Mar'16 Dec-18	4%
2 nos. 33 kV lines (20 km)	40%
2 nos. 33 kV lines (23 km)	49%
2 nos. 33 kV lines (20 km) MEGHALAYA	66%
	67%
22 TM 01 1 no 220k) (line (122 km) 20^{th} km ² 40 km 40	
22 TW 01 1 no. 220kV line (122 km) 29 th Jun'16 Jun-19	30%
23 TW 02 2 nos. 132kV line (103 km) 29 th Jun'16 Jun-19	60%
24 SS 01 2 nos. new & 1 no. Ext. of 132/33 12 th Aug'16 Aug-19 kV substation.	44%
25 SS 02 2 nos. new 1 no. Ext. of 220/132 6 th Jun"16 Apr-19 kV substation	49%
26 DMS 01 4 nos. new 33/11kV substation & 13 th July'16 Apr-19 4 nos. 33 kV lines (56 km)	59%
27 DMS 02 3 nos. new 33/11kV substation & 27 th May'16 Feb-19 6 nos. 33 kV lines (63 km)	56%
28 DMS 03 4 nos. new 33/11kV substation & 17 th May'16 Feb-19 7 nos. 33 kV lines (79 km)	59%
	0070
29 TW 01 4 nos.132 kV lines (87 km) 12 th June'17 Feb-20	0070
30 TW 02 5 nos.132 kV lines(112 km) 12 built 12 built 17 Feb-20	
31 TW 03 5 nos.132 kV lines (62 km) 12 th June'17 Feb-20	7%
32 SS 01 4 nos. new 132/33 kV 4 th Nov'16 Nov-19	

		aubatation			
20		substation.	4 th Nov'16	Nov 10	4.40/
33	SS 02	2 nos. new & 1 each Ext. and Aug. of 132/33 kV substation.	4" NOV 16	Nov-19	44%
34	SS03	3 nos. new & 1 no. Ext. & 3 nos. Aug. of 132/33 kV substation.	4 th Nov'16	Nov-19	39%
35	DMS 01		20 th Feb'17	Nov-19	27%
36	DMS 02	· · · · · · · · · · · · · · · · · · ·	20 th Jan'17	Oct-19	28%
37	DMS 03	5 nos. new 33/11kV substation & 11 nos. 33 kV lines (137 km)	20 th Feb'17	Nov-19	20%
38	DMS 04		20 th Jan'17	Oct-19	31%
39	DMS 05		20 th Feb'17	Nov-19	29%
	<u> </u>	MIZORAM	<u> </u>		
40	TW 01	3 nos.132kV lines (84 km)	20 th Sept'17	Mar-20	9%
41	SS 01	1 no. new & 1 no. Ext. of 132/33 kV substation.	2 nd Nov'17	May-20	8%
42	SS 02	3 nos. new 132/33kV & 1 no. new 33/11 of substation. 1 no. 132kV line (50 km) & 1 no	13 th Oct'17	Apr-20	9%
		33kV line (5 km)			
		NAGALANE			
43	TW 01	1 no. 220kV line (92 km)	20 th Sept'17	Mar-20	10%
44	TW 05	1 no. 132kV line (28 km)	21 st Sept'17	Mar-20	7%
45	TW 06	5 nos. 132kV lines(165 km)	31 st May'18	Nov'20	5%
46	SS 01	2 nos. new 132/33 kV substation.	5 th Dec'17	Jun-20	3%
47	SS 02	1 no. new 132/33 kV & 3 nos. ext. of substation.	30 th Nov'17	May-20	4%
48	SS 03	1 no. new 132/33 kV & 1 no. ext.(220/132 kV) of substation	14 th Dec'17	Jun-20	4%
49	SS 04	1 no. new & 1 no. ext. of 132/33 kV substation	13 th Dec-17	Jun-20	5%
50	DMS 01	2 nos. new 33/11kV substation & 2 nos. 33 kV lines (2.5 km)	12 th Feb'18	Nov-20	4%
51	DMS 02	3 nos. new 33/11kV substation & 6 nos. 33 kV lines (59 km)	11 th Jan'18	Oct-20	5%
52	DMS 03	3 nos. new 33/11kV substation & 2 nos. 33 kV lines (5 km)	22 nd Sep'16	Jun-19	37%
53	DMS 04	· · · · · ·	22 nd Sep'16	Jun-19	38%

SECTION-2: COMPLIANCE TO E & S COVENANTS OF LOAN AGREEMENTS

The various safeguard covenants specified in the agreed Loan Agreement and Project Agreement under the subject loan has been complied and detail of compliance status against such covenants is presented in below;

Description of Covenants	Reference	Status of Compliance
Loan Agreement (LA)		
The Borrower shall make its best efforts to ensure that the Participating States:	LA, Schedule-2,	These covenants are being complied as part
 (a) carry out the their responsibilities under the SS-ESPPFs, IEARs, RAPs, EMPs, CPTDs and/or TPDPs (the "Safeguards Documents") prepared, and/or to be prepared and publicly disclosed, as required, by the Project Implementing Entity and/or the Respective Power Utilities/ Departments, as the case may be, pursuant to paragraph 2 of Section I.E. of the Schedule to the Project Agreement, in each case in a manner and in substance satisfactory to the Bank; 	Section-I (D)	of Project Agreement and Separate Agreements with IA & State Utilities
(b) ensure that the Respective Power Utility/Department complies with the applicable Safeguard Documents as well as any related obligations set forth in the respective Implementation/ Participation Agreement; and		
 (c) refrain from taking any action which would prevent or interfere with the Project Implementing Entity's and/or the Respective Power Utility/Department's, implementation of the Safeguard Documents, including any amendment, suspension, waiver, annulment and/or voidance of any provision of such documents, whether in whole or in part, without the prior written agreement of the Bank. 		
Project Agreement (PA)	DA (Oabaalula)	Complied/Deine
 The Project Implementing Entity shall: (a) carry out the Project in accordance with the SS-ESPPFs, IEARs, EMPs, the RAPs, CPTDs and TPDPs prepared, and/or to be prepared in form and substance satisfactory the Bank, pursuant to paragraph 2 of 	PA, (Schedule), Section- I, E, Para 1	Complied/Being Complied. RAPs and TPDPs not applicable. All others safeguard documents prepared/being prepared. For details refer Table-1 .

Description of Covenants	Reference	Status of Compliance
this sub-section, in accordance with the objectives, policies, procedures, time schedules, compensation arrangements and other provisions set forth in the SS-ESPPFs (together, the "Safeguard Documents"), in each case in a manner and in substance agreed with the Bank;		Being complied.
(b) make its best efforts to ensure that the Participating States and their respective Power Utilities/ Departments carry out their responsibilities under their respective Implementation/ Participation Agreements in accordance with the objectives, policies, procedures, time schedules, compensation arrangements and other provisions set forth in their respective SS-ESPPFs, IARs, EMPs, RAPs, CPTDs and TPDPs; and		being complied.
(c) refrain from taking any action which would prevent or interfere with the implementation of the Safeguard Documents by any of the Participating States, their Respective Power Utilities /Departments and/or the Project Implementing Entity itself, including any amendment, stay, suspension, waiver, annulment and/or voidance of any provision of the Safeguard Documents, whether in whole or in part, without the prior written agreement of the Bank.		No such safeguard issues encountered till reporting period. Will be complied if such situation warrants.
With respect to each transmission line, substation or distribution network to erected/built be or augmented under Component A of the Project, the Project Implementing Entity shall refrain from commencing any civil works or undertaking any activities ancillary thereto, until and unless:		
 (a) the proposed activities/civil works have been screened by the Project Implementing Entity (in coordination with the respective SPCU), in accordance with the guidelines, standards and procedures set forth in the SS-ESPPF of the Participating State in which the asset will be located; 		Complied/ Being complied.

Description of Covenants	Reference	Status of Compliance
 (b) the respective IEAR(s), EMP(s), RAP(s), CPTD(s) and/or TPDP(s), as required for such transmission line, substation or distribution network, pursuant to the applicable SS-ESPPF has/have been prepared and submitted to the Bank for review; and the Bank has notified the Project Implementing Entity and/or the Participating States in writing of its no objection thereto; and (c) the foregoing Safeguard Documents have been publicly disclosed by the Project Implementing Entity and the Participating States (through it Respective Power Utility /Department), in local language(s) at the relevant Project's sites, at least thirty (30) days prior to the award of the contract for 	PA, (Schedule), Section- I, E, Para 2	Complied/Being Complied. For details refer Table- 1 . Complied/Being Complied. All approved safeguard reports stand disclosed publically on website of POWERGRID & State Utilities. Below is the link to access such reports; https://www.powergridin dia.com/ner- agreements-and-mous
the related works Prior to commencing any civil works for any transmission line, substation or distribution network under Component A of the Project, the Project Implementing Entity shall ensure that: (a) all necessary governmental permits and clearances for such civil works for such transmission line, substation or distribution network shall have been obtained from the competent governmental authority lies and submitted to the Bank; (b) all pre- construction conditions imposed by the governmental authority lies under such permit(s) or clearance(s) shall have been complied with/fulfilled; and (c) all resettlement measures for the respective transmission/distribution substation, set forth in the applicable RAP shall have been fully executed, including the full payment of compensation for the land prior to displacement and/or the provision of relocation assistance to all APs, as per the entitlements provided in the SS- ESPPF and/or the applicable RAP.	PA, (Schedule), Section- I, E, Para 3	Complied/ Being complied. Refer in Table- 2 for details of forest/ wildlife clearances along with their present status
Prior to commencing any civil works under a transmission line, the respective CPTD plan including the compensation and payment schedule thereunder shall have been agreed with the Bank.	PA, (Schedule), Section- I, E, Para 4	Complied/ Being complied. Till Dec'18, 7 nos. CPTD stand submitted/ approved. Remaining CPTDs are being prepared matching with completion of detail survey of TLs. For details refer Table-1 .

Description of Covenants	Reference	Status of Compliance
The Project Implementing Entity shall ensure that each contract for civil works under the Project includes the obligation of the relevant contractor to comply with the relevant Safeguard Documents applicable to such civil works commissioned/awarded pursuant to said contract.	PA, (Schedule), Section- I, E, Para 5	Complied/Being complied.
 The Project Implementing Entity shall: (a) maintain monitoring and evaluation protocols and record keeping procedures agreed with the Bank and adequate to enable the Project Implementing Entity and the Bank to supervise and assess, on an ongoing basis, the implementation of/compliance with the Safeguards Documents, as well as the achievement of the objectives thereof; 	PA, (Schedule), Section- I, E, Para 6	Complied/ Being complied.
(b) furnish to the Bank, throughout the period of Project implementation quarterly reports, assessing compliance with the Safeguard Documents, monitoring the efficacy of the social and environmental management measures, and evaluating the results of the mitigation or benefit enhancing measures applied; and		Quarterly Progress Reports including updates on safeguards indicators & forest clearances being submitted to the Bank on a regular basis. The instant report which is a comprehensive report exclusively on E & S
(c) unless otherwise agreed with the Bank, engage independent consultants with qualification and experience, and under terms of reference agreed with the Bank, in order to:		safeguard issues has been prepared for the first time and shall be submitted at every six months interval, henceforth, as agreed.
 (i) carry out by no later than: (A) one hundred twenty (120) days as of completion of stage I clearances under the Forest (Conservation) Act, 1980 if the activities involve designated forest land; or (B) six (6) months after the contractors' completion of the detailed survey for final placement/route alignment for any civil works, in the case of activities not involving designated forest land, a final environmental assessment report ("FEAR") setting forth the actual impact of Project activities, the results of stakeholders 		Being Complied. Independent Consultants for FEAR already appointed for Meghalaya, Assam & Tripura. For other States, the same is under progress matching with agreed timeline. For details refer Table-1

Description of Covenants	Reference	Status of Compliance
 consultations, the clearances obtained and status of compliance with any conditions attached therewith, and the mitigation processes/measures taken or set in place to minimize or avoid any negative environmental impact of Project activities, all in accordance with the processes and requirements set forth in the respective SS-ESPPF(s) and IEAR(s); and (ii) thereafter, within fifteen (15) days of completion of each such FEAR: (A) submit such reports to the Bank for consideration and disclosure by the Bank, and (B) thereafter publicly disclose such reports in a similar fashion as the disclosure of the Safeguard Documents The Project Implementing Entity shall make its best efforts to ensure that each participating State has established by no later than three (3) months after the Effective Date, and thereafter maintains and operates throughout the period Project of implementation, a grievance redress mechanism as incorporated in SSESPPF and agreed by the Bank for the handling of any stakeholder complaints arising out of the implementation of Project activities. 	PA, (Schedule), Section- I, E, Para 7	First such report for Meghalaya submitted in Nov' 18 to the Bank for review /approval. Will be disclosed after obtaining Bank Clearance. Complied/ Being complied. HQ and Site Level GRC have been constituted by all State Utilities. However, representation from local administration & Panchayat /village council for Site Level GRC to be nominated by State Utilities except Mizoram and partly in case of Assam & Meghalaya.
In the event of any conflict between any of the provisions of any of the SSESPPFs, IEAR(s), EMP(s), RAP(s), CPTD(s) and/or TPDP(s), on the one hand, and any of the provisions of this Agreement or the Loan Agreement, on the other hand, the provisions of this Agreement and the Loan Agreement shall prevail.	PA, (Schedule), Section-I, E, Para 8	No such event occurred till reporting period. Will be complied if such situation warrants.

Table – 1 : Status of preparation & disclosure of E & S Safeguard Documents

State	SS-ESPPF (Date of	(Date of Approval/Disclosure)			
	Disclosure)	Subprojects District & Brief Scope of works	IEAR	CPTD	FEAR
Assam	29 th June	Dhemaji	13 th May	22 nd June	M/s Green

	2015	1 no. 132kV & 2 nos. 33kV	2015	2018	Circle Inc.
	2010	line,	2010	2010	appointed as
		1 no. each 132/33kV &			Independent
		33/11kV substation			Consultant for
		Tinsukia & Dibrugarh	8 th July	3 rd Oct. 2018	FEAR
		1 no. each 220kV & 132	2015		preparation on
		kV and 4 nos. 33 kV line,			31 st Dec 2018.
		2 nos. 132/33kV & 3 nos.			
		33/11 kV substation			
		Kamrup	20 th July		Identification
		2 nos. 132kV & 11 nos.	2015	(UG lines	/ finalization
		33 kV Underground line,		only)	of
		2 nos. 132/33 kV & 5			Independent
		nos. 33/11 kV substation Kamrup Rural,	14 th July	CPTDs will	Agency under
		Udalguri & Sonitpur	2015	be submitted	progress.
		1 no. 220 kV, 5 nos.132	2013	after detailed	progress.
		kV & 12 nos. 33 kV line,		survey which	
		1 no. 220/132kV, 3 nos.		is presently	
		132/33 kV & 5 nos.33/11		under	
		kV substation		progress	
		Golaghat, Nagaon,	27 th July		
		Jorhat, Sibsagar &	2015		
		Karbi-Anglong			
		2 nos.132kV & 8 nos.33kV			
		2 nos. each 132/33kV & 33/11 kV substation			
Manipur	17 th August	Imphal West, Senapati &	15 th lung	Transmission	Identification
manipu	2015	Bishnupur	2015	Line Pkg.	/finalization
	2010	2 nos.132kV & 5 nos.	2010	awarded on	of
		33kV line,		31.05.18.	Independent
		1 no.132/33kV & 5 nos.		CPTDs will	Agency
		33/11kV substation		be prepared	under
		Imphal East,	23 rd July	after	progress.
		Churachandpur,	2015	completion	
		Thoubal & Tamenglong Strg. of 2 nos.132 kV &		of detailed survey	
		reno. 1 no.132kV & 7		which	
		nos.33kV line, and 5		presently is	
		nos. 33/11 kV substation		under	
		Imphal West, Imphal	8 th Jan.	progress	
		East & Tamenglong	2015		
		1 no. 132kV & 3 nos.			
		33kV line,			
		1 no. 132/33 kV, 3 nos.			
Mochala	29 th	33/11kV substation West Garo Hills &	5 th May	22 nd Jun	Draft FEAR
Meghala ya	∠9 June,	South West Garo Hills	2015	22 Jun 2018	submitted by
yu	2015	1 no. 132kV & 6 nos.	2013	2010	NEHU
	2010	33kV line,			(Independent
		1 no. 132/33kV & 3 nos.			agency)
		33/11kV substation			forwarded to
			1		

		Ri-Bhoi and East Khasi	7 th July		Bank in
		Hills	2015	Preparation	Nov'18 for
		1 no. 220kV & 5 nos.			review &
		33kV line,			approval
		1 no. 220/132/33kV & 4			
		nos. 33/11kV substation	15 th June	19 th Oct	
		East Jaintia Hills (1 no. 132kV & 4 nos.	2015 June	2018	
		33kV line,	2015	2010	
		1 no. 132/33kV & 4 nos.			
		33/11kV substation)			
Tripura	17 th	Gumti & South Tripura	15 th Apr	29 th Dec.	M/s Green
mpula	June,	(5 nos. 132kV & 4 nos.	2015	2018	Circle Inc.
	2015	132/33 kV substation)			appointed as
		West Tripura, South	18 th July	3 rd Sept	Independent
		Tripura, Sepahijala &	2015	2018	Consultant
		Khowai			for FEAR
		(4 nos.132kV & 24			preparation
		nos.33kV line,			on 31 st Dec
		3 nos. 132/33kV & 15 nos			2018.
		33/11kV substation)			
		Dhalai, North Tripura	13 th July		
		& Unakoti	2015	2018	
		(2 nos.132kV & 8 nos.			
		33kV line,			
		1 no. 132/33kV & 6 nos.			
		33/11kV substation)	ozth u.u.	l la de r	
		Gumti & South Tripura	27 th July		
		(19 nos. 33kV line, 1 no. 132/33kV & 14	2015	Preparation	
		nos. 33/11kV substation)			
Mizoram	7 th July,	Lunglei & Lawngtlai	17 th lune	CPTDs will be	Process of
Mizoram	2015	(2 nos. 132kV & 1 no.	2015	submitted	finalization of
	2010	33kV line,		matching with	Independent
		1 no. each 132/33kV &		completion	Agency
		33/11kV substation)		detailed	under
		Mamit	26thJuly	survey which	progress.
		1 no. 132kV & 33kV line,	2017	is presently	
		2 nos. 132/33kV		under	
	11-	substation)		progress	
Nagaland		Tuensang & Longleng	-	CPTDs will be	
	2015	(1 no. 132kV & 33kV line,	2015	submitted	/ finalization
		1 no. 132/33kV		matching with	of
		substation	0711	completion	Independent
		Mokokchung, Kohima,	27tJuly	detailed	Agency
		Dimapur, Phek, Wokha,	2015	survey which	under
		Zunheboto, Mon 6 nos.132kV & 10 nos.		is presently under	progress.
		33kV line,		progress	
		4 nos. 132/33kV & 9 nos.		P1091699	
		33/11kV substation			
				I	

SECTION-3: COMPLIANCE STATUS WITH ENVIRONMENT MANAGEMENT PLAN

3.1 Implementation of Environmental Management Plan

The instant project is being implemented as per approved Initial Environment Assessment Repots which have been prepared based on framework agreed under SS-ESPPFs and Bank Operational Policies (OP 4.01: Environmental Assessment). Accordingly, a total of 19 nos. of IEARs along with respective Environmental Management Plans (EMP) enlisting various mitigation measures were prepared and subsequently disclosed to ensure that all the identified/ possible environment impacts due to the instant project intervention are minimized to the extent possible. The EMP describes detailed site-specific mitigation measures including monitoring indicators with responsibility allocation in different stage of project cycle. i.e. pre-construction, construction, and operation & maintenance phase. For ensuring proper and effective implementation of various measures of EMP even by associated contractors, EMP has also been made part of contract condition/document. Additionally, budget provisions of Rs. 203.73 Crores has been included in cost estimate apart from additional requirement of Rs. 20 Crores proposed under Revised Cost Estimate (RCE) for site specific measures identified during course of implementation. The total E & S management cost is approximately 4.45 % overall project cost.

Further, monitoring the implementation of environmental mitigation measures is required to ensure that these are undertaken in accordance with provisions of IEA/EMP and as per relevant contract conditions. A summary of the environmental and social mitigation measures and monitoring requirements vis-à-vis compliance status is given in **Appendix-1**.

3.1.1. Status of required clearances, permits and approvals

It is an established fact that power transmission projects activities are non-polluting in nature and do not involve disposal of any pollutant in land, air, water or any large scale excavation resulting in soil erosion and its contribution towards environmental pollution is minimal. Due to this transmission projects were kept out of the purview of different pollution laws as well as exempted from the requirement of environmental clearance under Environment Impact Assessment (EIA) Notification of 1994 and 2006. However, the major environment regulation applicable to instant project is prior approval under Forest (Conservation) Act, 1980 from Ministry of Environment, Forests and Climate Change (MoEFCC) wherever the line is passing through notified forest area. Similarly, permission of National Board for Wildlife (NBWL) is a statutory requirement under Wildlife (Protection) Act, 1972 for all non-forest activities in protected areas (National Parks, Wildlife Sanctuary etc.).

Accordingly, all necessary approval/permits in respect to above applicable environment laws and regulations are being complied. The status of forest and wildlife clearance for various subprojects till Dec'18 is presented below in **Table-2**;

Table- 2: Details of Package Wise Forest/Wildlife Clearance Status

Pkg. No.	Name of the Line/Substation	Line Length (In km)	Forest (In Ha.)	Status/Remarks	
	ASSAM				
TW02	220 kV D/c Tinsukia-Behiating	55	Nil		

Dire		Line	Forest	
Pkg. No.	Name of the Line/Substation	Length (In km)	Forest (In Ha.)	Status/Remarks
TW04	132 kV S/c Dhemaji-Silapathar	36	Nil	
TW05	132 kV S/c Rupai-Chapakhowa	53	Nil	
	220 kV D/C Rangia-Amingaon	33		
	132 kV D/c Amingaon-Hazo	16		
	LILO 132 kV S/c Rangia-Rowta	10	Yet to	—
	LILO132kVS/c Kamalpur-S'gram	1	be	Forest area involvement, if
TW07	LILO132kVS/c K'pur-Khamakhya	1	ascert	any shall be ascertained after
	LILO 132kV S/c Golaghat-	5	ained	detailed survey which is
	Bokajan at Sarupathar			presently under progress
	132 kV D/c Sonabil-Tezpur	15		
	LILO 132 kV S/c Jorhat-Nazira	5		
	33 kV Silapathar - Silapathar-II	35		
	33 kV Silapathar - Silapathar	5		
	33 kV Samaguri - Hathimurah-2	30		
DMS01	33 kV Tezpur - LGM Hospital	7	Nil	
	33 kV Tezpur- Parowa	7		
	33 kV Tezpur - Dolabari	5		
	33 kV Shankardeo Nagar-Mailo	30		
	33 kV Behiating - Bogibil	10		
	33 kV Behiating - Dibrugarh	15		
	33 kV Dibrugarh - Romai	17		
	33 kV Chapakhowa – C'khowa	10		
	33 kV Sarupathar -Barapathar	12		
DMS02	33 kV Sarupathar - Sarupathar	5	Nil	
	33 kV Sarupathar - Sariajhan	20		
	33 kV Teok -Teok	5		
	33kV Teok - Kakojaan	15		
	33kV Teok - Zangi	15		
	33kV Teok - Pragati	22		
	33kV Tangla - Harsingha	12		
	33kV Tangla - Paneri	20		
	33kV Tangla - Kalaigaon	20		
	33kV Tangla -Khairabari	10		
DMS03	33kV Tangla - Tangla	10	Nil	
	33kV Hazo - Sesa	15		
	33kV Hazo - Ramdiya	12		
	33kV Hazo -Domdoma-hazo	10		
	33kV Hazo - Mukalmuwa	25		
	33kV(UG Cable) GMC-GS Road	14		
	33kV (UG) GMC -GMC-2	10		
	33kV (UG) GMC-Tarun Nagar	10		
	33kV (UG) GMC- Arya College	12		
	33kV (UG) GMC- GMC	5		
DMS04	33kV (UG) GMC- Ullubari	10	Nil	
510004	33 kV (UG) P'bazar-Chabipool	4	1 111	
	33kV (UG) Paltanbazar-P'bazar	2		
	33kV (UG) Paltanbazar-J' field	5		
	33kV (UG)Paltanbazar-F'bazaar	4		
	33kV (UG) P'bazar - Ullubari	4		

Pkg. No.	Name of the Line/Substation	Line Length (In km)	Forest (In Ha.)	Status/Remarks
		MANI	PUR	
	Renovation of 132kVY'bam- Karong-Kohima	91		
	LILO132 kV S/c Y'bam -Karong	6		Forest area involvement, if
	LILO of 132kV D/c Kongba- Kakching	16		any shall be ascertained after detailed survey which is
	Stringing (2 nd Ckt.) of 132 kV D/c Yaingangpokpi – Kongba	45		presently under progress
TW06	Strg.132kV Kakching-Kongba	33		
	132 kV D/c Imphal – Nin'khong	34		
	132 kV S/c Rengpang- Tamenglong	29	51.893	Forest proposal submitted on 25.10.18. Proposal forwarded to Divisional Forest Officer (DFO) on 13.11.18. Presently under formulation at DFO, Tamenglong.
	33kV Andro-Yairipok	15		
	33kV M'sangei-Pishum(UG+OH)	10		
	33kV Mongsangei -Hiyangthang	4		
	33kV Iroisemba - Takyel	7		
	33kV Top Khongnangkhong- Porompat	7	Nil	
DMS01	33kV Iroisemba - Lamphel	10		
Divicor	33kV LILO Y'bam-Noney at Keithelmanbi	15		
	33/11kV Top Khongnangkhong substation		0.283	Forest proposal submitted on 20.02.18. Proposal forwarded to DFO on 19.10.18. Presently under formulation at DFO, Imphal.
DMS02	33kV Moirang- Kwakta	10	Nil	
DIVISOZ	33kV Nambol - Leimapokpam	10	1111	
	33kV Sanjenbam -Porompat	3	Nil	
	33kV Khoupom - Thangal	20		
DMS03	33/11kV Porompat substation		0.27	Stage-I & Stage-II (final) approval obtained on 18.02.17 & 30.05.17 respectively.
	33kV Napetpalli - Sanjenbam	10		
DMS04	33 kV LILO Copur-Singhat at Tuiliphai	10	Nil	
		MEGHA	LAYA	
TW01	220 kV D/c Byrnihat-Mgap-New Shillong	122		No Reserve Forest Involved. However, tree enumeration report & route details have been submitted to Forest Deptt. on 18.10.18 for ascertaining of forest area, if any based on tree density and applicability of Forest (Conservation) Act, 1980.

Pkg. No.	Name of the Line/Substation	Line Length (In km)	Forest (In Ha.)	Status/Remarks
				Confirmation from Forest
		34		Deptt. awaited. Forest proposal for Loop In
TW02	LILO132kV MLHEP-Khliehriat at Mynkre		11.566	(4.85 ha.) and Loop Out (6.716 ha.) section submitted on 22.01.19 & 23.01.19 respectively.
	132 kV D/c Phulbari-Ampati	69	Nil	
	33kV Mynkre - Mynkre	6		
DMS01	33kV Mynkre - Rymbai	15		
DIVISUI	33kV Mynke - Lumshnong	10		
	33kV Mynkre - Latykre	25		
	33kV Phulbari - Rajballa Bhaitbari	10	Nil	
DMS02	33kV Phulbari - Chibinang	6		
DIVISUZ	33kV Tikrila - Raksambre	35		
	33kV Phulbari-Phulbari	6		
	33kV LILO Tikrila-Phulbari	6		
	33kV New Shillong - Mawpat	25		
	33kV SE Falls - Mawpat	10		
	33kV New Shillong -N. Shillong	6	NI:I	
DMS03	33kVN.Shillong- Mawryngkneng	26	Nil	
	33kV LILO Jowai-L'krem	4		
	33kV Jongksha-Mawkynrew	8		
		TRIP	URA	
	132 kV D/c Bagafa-Belonia	14	2.5118	Stage-I approval obtained on 30.10.18. Compliance of Stage-I conditions under progress.
TW01	132 kV D/c Belonia-Sabroom	42	25.5204	Stage-I approval obtained on 28.06.18. Compliance of Stage-I conditions under progress.
	132 kV S/c Bagafa-Satchand	40	9.1503	Stage-I approval obtained on 12.10.18. Compliance of Stage-I conditions under progress.
	132kV S/c S'room-S'chand at S'room	1	Nil	
	132kV S/c S'room-S'chand at S'chand	1	Nil	
	132 kV D/c Udaipur-Bagafa	32	26.77	Stage-I approval obtained on 09.04.18. Compliance of Stage-I conditions under progress.
TW02	132 kV D/c Rabindranagar- Belonia	40	74.9493	Forest proposal resubmitted on 26.12.15. State Govt. forwarded proposal to Regional Office of Ministry of Environment Forest and Climate Change

Pkg. No.	Name of the Line/Substation	Line Length (In km)	Forest (In Ha.)	Status/Remarks
				(RMoEFCC), Shillong on 02.04.2018. However, RMoEFCC, Shillong raised certain observations on 17.05.2018 & 16.10.18 which were replied by State Govt. on 18.09.18 & 27.11.18 respectively. Presently, proposal under process at RMoEFCC, Shillong for Stage-I approval.
	132 kV D/c Rabindranagar- Rokhia	24	21.1896	Stage-I approval obtained on 28.06.18. Compliance of Stage-I conditions under progress.
	LILO 132kV S/c Sj'nagar- Rokhia at Gokulnagar	5	Nil	
	LILO 132kV S/c Ambassa- P.K.Bari at Manu	4	Nil	
	132 kV D/c Kailashahar- Dharamnagar	24	14.3586	Stage-I approval obtained on 10.04.18. Compliance of Stage-I conditions under progress.
TW03	LILO132kV 79 Tilla-Dhalabil at Mohanpur	2	Nil	
	132 kV D/c Udaipur-Amarpur	30	22.0482	Stage-I approval obtained on 10.04.18. Compliance of Stage-I conditions under progress.
	132 kV Manu-Manu	2	Nil	
	33kV LILO T'mukh-Silachari at Karbook	6		
	33kV LILO Jolaibari- Bagafa at M'pur	16		
	33kV Dalak- Amarpur	15		
DMS01	33kV Dalak - Jatanbari	12	Nil	
	33kV Belonia - Chittamara	8		
	33kV Garjee to Chittamara	20		
	33kV Udaipur to Maharani	8		
	33kV Garjee-Maharani	20		
	33kV Amarpur-Chechua	16		
	33kV Sabroom - Manughat	10		
	33kV Manughat - Srinagar	20		
	33kV Satchand - Srinagar	22		
DMS02	33kV Tapping point of Belonia- Hrishyamukh to Srinagar	25	Nil	
	33kV Rupaichari - Sabroom	12		
	33kV Satchand - Rupaichari	10		
	33kV Rajnagar - Ekinpur	20		

Pkg. No.	Name of the Line/Substation	Line Length (In km)	Forest (In Ha.)	Status/Remarks
	33kV LILO S.Nagar-Takarjala at Gabardi	4		
	33kV LILO Belonia-Rajnagar at Barpathari	10		
	33kV Jolaibari - Silachari	30		
	33kV Jolaibari - Satchand	18		
	33/11 kV Ekinpur Substation		0.1932	Forest proposal submitted on 08.09.18. Nodal Officer (NO) raised some queries which were replied on 27.11.18. Proposal forwarded to DFO on 14.12.18 and subsequently to Conservator of Forest (CF) on 19.12.18.
	33/11 kV Barpathari Substation		0.2209 (Forest & Trishna WL)	Forest proposal submitted on 08.09.18. Nodal Officer (NO) raised some queries on 20.09.18. Proposal after formulation by DFO, Sepahijala forwarded to CF on 19.12.18. Wildlife proposal submitted on 08.09.18. Wildlife Warden raised certain queries on 28.12.18. Proposal resubmitted on 10.01.19 Presently proposal under consideration of Wildlife Warden.
	33kV Gokul Nagar-Golaghati	15		
	33kV Gokul Nagar-Durganagar	15		
	33kV G'Nagar-Tapping at	1		
	Madhupur-Jangalia	20		
	33kV Rajnagar-Nidaya	15		
	33kV Takarjala- Golaghati 33kV Madhupur-Durganagar	14	Nil	No Forest involved
	33kV Kathalia-Nidaya	14		
	33kV Melagarh-Nalchar	12		
	33kV Bishramganj-Nalchar	10		
DMS03	33kV Bishramganj-Jangalia	15		
	LILO B'ghat-Jangalia at S'kote			
	33/11 kV Nidaya Substation		0.3299 (Forest & Trishna WL)	resubmitted on 18.12.18.

Pkg. No.	Name of the Line/Substation	Line Length (In km)	Forest (In Ha.)	Status/Remarks
				on 08.09.18. Wildlife warden raised certain queries on 17.12.18. Proposal resubmitted on 19.12.18. Presently proposal under consideration of Wildlife Warden.
	33kV Mohanpur -Barkathal	14		
	33kV Lembucherra -Bamutia	6		
	33kV Champak Nagar-ADC HQ	9		
	33kV Dhalabil –Khowai	8		
	333kV Jirania -ADC HQ	5		
	33kV Hezamara -Simna	22		
	33kV Hezamara -Barkathal	12		
	33kV Durjoynagar -Bamutia	12		
	33kV Hezamara -Dhalabill	22		
	33kV Ampura - Khowai	16	Nil	
	33kV Mohanpur -Hezamara	16		
	33kV Jirania -Champak Nagar	8		
	33kV Teliamura - Taidu	12		
DMS04	Chechua to Taidu	20		
	LILO Agartala -Mohanpur at Lembucherra	4		
	LILO Khayerpur -Jirania at	8		
	Ranirbazar LILO Ambassa-Teliamura at			
	Mungiakami	2		
	33kV Manu - Dhumachhera	25		
	33kV Manu - 82 mile	21		
	33kV Manu-Tapping of C. Manu- Manu	4		
	33kV J'Nagar-Dhumachhera	20		
DMS05	33kV P.K.Bari - 82 mile	13	Nil	
DIVIOUS	33kV Kalaisahar-Tilla Bazar	14		
	33kV Ambassa-Jawhar Nagar	13		
	LILO C'manu-Manu at Chailengta	8		
	LILO Salema-Kamalpur at D. Chowmohani	14		
		MIZO	RAM	
	132kV S/c Lungsen-Chawngte	39		As per detailed survey,
TW02	132kVS/c Chawngte- S.Bungtlang	45		approx. 3.5 km (9.45 ha.) of Riverine Forest is likely to be encountered. Verification of area with Forest deptt. under progress.
	132kV S/C Lunglei-Lungsen	0.5	Nil	
SS02	132kV S/c West Phaileng- Marpara	50		As per detailed survey, approx. 38.80 km (104.77 ha.) of forest/wildlife buffer

Pkg. No.	Name of the Line/Substation	Line Length (In km)	Forest (In Ha.)	Status/Remarks
				area likely to be involved. Verification of area with Forest deptt. under progress.
	33kV Lungsen-Lungsen	5		
DMS01	33kV West Phaileng- W.Phaileng	0.1	Nil	
•		NAGA	LAND	
TW01	220 kV S/c N. Kohima-Wokha- M.chung	92	Nil	
TW05	132 kV D/c Kohima- New Secretariat Complex	28	Nil	
	132 kV S/c Wokha-Zunheboto- M'chung	97		Forest and involvement if
	132 kV S/c Tuensang-Longleng	36		Forest area involvement, if any shall be ascertained after
TW06	LILO of 132 kV S/c Mo'chung- Mariani at Longnak	1		detailed survey which is presently under progress
	LILO of 132 kV S/c Kohima- Workha at New Kohima	15		presently under progress
	LILO 132 kV D/c Kohima-Meluri at Pfutsero	16		
	33kV M'chung-Mariani to Longtho	0.5		
DMS01	LILO M'chung-Mariani at Longnak	2	Nil	
	33kV Longleng -Longleng Town	5		
	33kV M'chung-M'chung Town PH	12	Nil	
D1 /000	33kV M'chung-M'chung TH Area	16		
DMS02	33kV Zu'boto- Zunheboto South	4		
	33kV Suruhuto -Akuloto	18		
	33kV Pughoboto -Torogonyu	4		
DMS03	33 kV New Kohima -Zhadima	1	Nil	
	33 kV Pfutsero - Pfutsero	4		
DMS04	33 kV Nagarjan-Padam Pukhri.	10	Nil	

3.1.2. Status of corrective actions/agreed milestones from previous missions/field visits

Till the reporting period (up to Dec' 18), Bank has completed three implementation support missions. During 3rd mission (from October 22 to November 30, 2018), the Bank team including environment and social specialists undertook field visits to select sites in Assam, Meghalaya and Tripura (Site visits photographs placed as **Plate-1**). Based on the above sites visit and subsequent discussion/ meeting with IA, six participating States, Ministry of Power (MoP), Central Electricity Authority etc. Bank has proposed some corrective actions/ milestones agreed in their Aide Memoire issued on December 12, 2018. The status of agreed actions pertaining to E & S aspects are summarized below in **Table-3**.

S.N	Actions	Responsible	Present Status
1.	CPTD: Making land compensations in respect of those lands wherein towers have been erected	POWERGRID	Disbursement of land compensation has been expedited. Till Dec' 18, a total of Rs 19.611 million compensation
2.	CPTD: Making land compensations in respect of those lands wherein only the foundations have been laid	POWERGRID	paid to 192 APs. For details refer Table- 9 .
3.	Compensation Payment: Sharing details of the payment made not only for lands but also for other crop/structure compensations	POWERGRID	Details of compensation paid for crop/tree already shared with Bank. Refer Table- 8 for details
4	Expediting identification & handing over of alt. land:		Under progress.
	-Tarun Nagar and Amingaon EHV S/S (Assam)	APDCL/AEGCL	
	- - Phisum and Takyel DMS S/S (Manipur)	MSPCL	
	-Manughat, Dhalak and Ranirbazar (Tripura)	TSECL	
	-Wokha (Nagaland)	DPN	
	Review site location at Romai and Bogibil DMS S/S (Assam) to address sub- lease issue	APDCL	
5	Diversion of existing TL in Belonia, Kailasahar, Udaipur and Ambassa (Tripura)	TSECL	Diversion of existing lines completed in Belonia & Ambasa. However, partially completed in case of Kailasahar and Udaipur.
6	Forest and/ or Wildlife clearance proposals for 33 kV S/S at Nidaya, Barpathari and Ekinpur (Tripura)	POWERGRID, TSECL	Proposal submitted and matter being taken up regularly with wildlife authorities to expedite clearance process.
7	Addressing observations from field visit	POWERGRID	Being complied.
8	Sharing revised draft for Final Environmental Assessment Report for Meghalaya	POWERGRID/ Consultants	Already Complied.

Table- 3: Status of agreed actions related to E & S Safeguard

Plate 1 : Mission Team Visit to Sites during 3rd Implementation Support Mission



Visit to 132/33 kV Mohanpur Substation Site on 22.10.18 (Tripura)





9	Finalization of independent agency for conducting Final Environmental Assessment (FEA) and preparation of FEA Report	POWERGRID	Complied / Being Complied Awarded to M/s Green Circle Inc. for both Assam & Tripura. on 31.12.18. For Others identification/ finalization of agencies under progress (refer Table-1 for details)
10	Filling up vacancies for field officer (ESM) in Manipur and Meghalaya	POWERGRID	Administrative approval for recruitment of FO for vacant position under progress. However, temporary arrangements have been made through redesignation of executive as in case of Meghalaya and additional charge assigned to FO, Mizoram for Manipur also.
11	Sharing first six-monthly safeguard monitoring report	POWERGRID	Being Complied. The instant report is part of such compliance.
12	Project/ Site level GRC -	All States	No progress so far. Support from
12	Nominations from Local Administration	(except Mizoram)	Bank is required for expediting notification of same by the State Utilities.

It is also worth mentioning that most of the observations made by the Bank in their 2nd implementation support mission during Nov-Dec.' 2017 such as sharing the first quarterly safeguard monitoring report, site specific management and mitigation measures for substations, finalization of independent agency for conducting FEAR, uploading the Land Registry of substations, prepare a WBS/RM matrix in respect of each sub project for CPTD and upload on the websites, augmentation of modules for capacity building to include ES training, engage in a dialogue with State Government to adopt the ROW guidelines etc were either complied and/or being complied, wherever such actions are of continuous nature. However, certain action such as nominations from Local Administration for Site Level GRC is still not complied fully by State Utilities/Govt inspite of repeated reminders.

3.1.3. Status of implementation of site-specific mitigation measures

As already explained, the subprojects are being implemented as per provisions enlisted in respective Environment Management Plans (EMP) in order to minimize/mitigate the identified impacts associated with each subproject component to the extent possible. The EMP contains mitigation measures including monitoring indicators with responsibility allocation in different stage of project cycle. For ensuring proper and effective implementation of various measures by associated contractors/sub-contractors, it has also been made part of contract condition/document. The summarized status of EMP compliance is presented in **Appendix-1**.

In addition to implementation of EMP provisions, some site specific measures related to slope protection/stabilization (viz.retaining wall, toe wall, revetment wall, stone pitching, guard wall, bio-engineering measures etc), drainage (such as cross drainage, culverts), approach road and other protection measures etc are being undertaken/have been planned

as per the site requirement/conditions and subsequent technical approval through committee. Further, rain water harvesting system which is an integral part of substation design will also be implemented based on the site condition/requirement. The details of such measures which are already under implementation/already approved for implementation are presented in **Table-4**. Some photographs of site specific measures implemented in different sites are placed as **Plate -2**. For others sites also similar procedure shall be followed and status of site specific measures will be updated as per work progress.

It may be noted that to implement such site specific measures at appropriate time adequate budgetary provisions are being made through inclusion of cost in Revised Cost Estimate (RCE) or as additional quantity against Bill of Quantity (BoQ). Accordingly, requirement of approach road has already been worked out for various substations and provision of Rs. 20 crore has been included in the RCE. Similarly, apart from implementation of retaining wall/revetment wall, other slope protection measures like stone pitching, bio-engineering measures etc. are also being explored & will be executed as per the site requirement.

SI. No	Name of Substation /Site	Required Approach Road (length in meter)	Stabilization / bio-engineering Measures	Other measures (rainwater harvesting/ cross/ outer drainage etc.		
			, ** Under Implei SAM	, ** Under Implementation, *** Completed		
1	132/33 kV GMC	100*		Outer peripheral drain & box culvert*		
2	132/33 kV Silapather	128*				
3	132/33 kV Sarupathar	10*				
4	220/132 kV Amingaon	200*				
5	132/33kV Chapakhowa	20*				
6	132/33 kV Hazo	500*	RRM Wall***			
7	132/33 kV Tangla	33*				
8	132/33 kV Tezpur New	100*	RRM Wall**	Outer drainage*		
9	132/33 kV Teok	17*	RRM Wall**			
10	33/11 kV Harsingha	62*	RRM Wall**			
11	33/11 kV GS Road		RRM Wall**			
12	33/11 kV Mailo	105*				
13	33/11 kV Chabipool		RRM Retaining Wall**	Box culvert***		
14	33/11 kV Dibrugarh Electrical SD-3		RRM Wall**			
15	33/11 kV Silapathar II	15*	RRM Wall**			
16	33/11 kV Sesa		RRM Wall***			
17	33/11 kV Ramdiya		RRM Wall***			
18	33/11kV D'doma- hazo		RRM Wall***			
19	33/11 kV Arya College			Box culvert***		

 Table-4 : Status of implementation of Site Specific Mitigation Measures



 Tripura
 Boundary Wall at 35

 NERPSIP Semi-Annual Safeguard Monitoring Report for period up to Dec.' 18

SI. No	Name of Substation /Site	Required Approach Road (length in meter)	Type of Slope Protection/ Stabilization / bio-engineering Measures	Other measures (rainwater harvesting/ cross/ outer drainage etc.
		* Planned	, ** Under Implem	entation, *** Completed,
MAN	IPUR			
19	132/33kV Tamenglong	550*		
20	33/11 kV Takyel	140*		
21	33/11 kV Lamphel	05*		
22	33/11 kV Top	05*	RRM Wall**	
	Khongnankhong			
23	33/11 kV Porompat			Outer drainage***
24	33/11 kV Andro	15*	RRM Wall**	
25	33/11 kV Hiyangthang	73*	RRM Wall***	
26	33/11kV Kaithelmanbi	290*		
27	33/11 kV Kwata	05*		
28	Aug.of 33/11 kV Ukhrul		Retaining Wall**	
	GHALAYA	Π		
29	220/132kV N. Shillong	20*	Retaining Wall* Stone Pitching* & Grass with bamboo grids*	
30	132/33 kV Mynkre	25*	RRM Wall*	
31	132/33 kV Phulbari	10*	Revetment & RRM Wall** & Grass with bamboo grids*	
32	33/11 kV Rymbai		RRM Wall*	
33	33/11 kV Latyrke		RRM Wall***	
34	33/11 kV Rajballa Bhaitbari		Revetment RRM Wall* & Grass with bamboo grids*	
35	33/11 kV Chibinang		RRM Wall*	
36	33/11 kV Raksambre		RRM Wall***	
37	33/11 kV Mawpat		RRM Wall***	
38	33/11 kV New Shillong		RRM Wall***	
39	33/11 kV Maw'kneng		RRM Wall***	
40	33/11 kV Mawkynrew		Stone Pitching*	
TRI	PURA		1	·
41	132/33 kV Gokulnagar		Retaining Wall*	
42	132/33 kV Belonia		Retaining Wall*	
43	132/33 kV Mohonpur		Retaining Wall*	
	GALAND			
44	132/33kV Secretariat Complex Kohima	80**	RRM & Retaining Wall***	
45	132/33 kV Longnak		Retaining Wall**	
46	132/33 kV Longleng	500**		

SI. No	Name of Substation /Site	Required Approach Road (length in meter) * Planned	Type of Slope Protection/ Stabilization / bio-engineering (grass with bamboo grids) Measures	Other measures (rainwater harvesting/ cross/ outer drainage etc.		
47	132/33 kV Pfutsero	100*		lentation, completed		
48	132/33 kV Zunheboto	80*				
49	Ext. of 132/66/33 kV Mokokchung	00	RRM & Retaining Wall**			
50	Ext. of 132/33 kV Wokha		RRM & Retaining Wall***			
51	33/11 kV Longtho	700*				
52	33/11 kV Longleng		RRM Wall*			
53	33/11kV Pfutsero	55*	RRM Wall*			
54	Aug. of 33/11kV Bosta		Retaining Wall****			
55	Aug. of 33/11kV Chakabhama		Retaining Wall****			
56	Aug. of 33/11kV Torogonyu		Retaining Wall*			
57	Aug. of 33/11kV Tseminyu		Retaining Wall*			
	MIZORAM					
58	132/33 kV Lungsen		Stone Pitching* Grass with bamboo grids*	Cross drainage* Outer drainage*		
59	132/33 kV West Phaileng	80*	Retaining Wall* Grass with bamboo grids*	Cross drainage**		
60	132/33 kV Marpara	130*	Retaining Wall* Grass with bamboo grids*	Cross drainage*		
61	33/11kV South Bungtlang	200*	Retaining Wall*	Cross drainage*		
62	Aug. of 132/33 kV Lunglei		Retaining Wall* Stone Pitching*	Cross drainage*		

3.1.4. Occupational Health and Safety

Safety of workers as well as of residents of areas close to the project activities is always a challenge mostly during project execution stage. In the instant project also occupational health & safety has been given top priority and all health and safety issues and their management aspects have made integral part of project through contract conditions/contract specific safety plan. All the subprojects are executed as per the approved safety plan and regularly monitored by dedicated Safety personnel. Further, strict compliance of various contractual aspects to work and safety regulations, workmen's compensation, insurance, safety standard/plan etc by the contractor(s) are ensured. The compliance of safety guidelines/checklists including work permits, height pass, Use of PPEs and other safety precautions are regularly monitored by site in-charge. Mock drill such as fire safety, victim rescue/Cardio-Pulmonary Resuscitation, first aid etc are conducted periodically to enhance the preparedness level of the workforce. Availability of First aid facilities and/or ambulance at work site is ensured to face any eventuality. Safety induction & awareness programme including HIV/AID are also conducted at every active site. Safety film for transmission project developed by POWERGRID have been translated in local languages² like Assamese, Manipuri, Bengali, Khasi & Nagamese, Mizo apart from English & Hindi and is shown to workers regularly. Additionally, every day before start of work tool box talk is held which also include safety aspects/instruction. Photographs/ documents related to safe work practices including safety awareness are placed as **Plate- 3**. It is heartening to note that till Dec'18 no accidents (fatal or non-fatal) including major/minor injuries were reported from any of the construction sites.

Safet Awareness at Sites J2/33 kV Sarupather, Assam

Plate-3 : Safe Work Practices at Site



² Also available on POWERGRID's website <u>http://www.powergridindia.com/ner-agreements-and-mous</u> NERPSIP Semi-Annual Safeguard Monitoring Report for period up to Dec.' 18









Tool Box Talk in along 132 KV Chanwgte –South Bungtlang Line Route, Mizoram








NERPSIP Semi-Annual Safeguard Monitoring Report for period up to Dec.' 18




From L to R : Above - Health Check-up at 132/33kV Tangla (Assam) & 33/11 kV Sanjenbam(Manipur) Below – HIV/AID Awareness at 132/33kV Satchand (Tripura) & Tezpur (Assam










The amenities for worker's including occupational health, safety and hygiene at work site is the responsibility of contractors/sub-contractor(s), who is also abide by various provisions related to worker welfares in contractual agreements and EMP. Moreover, as per contract agreement contractor and his sub-contractors shall abide at all times by all applicable existing labour enactments and rules made thereunder, regulations notifications and byelaws of the State or Central Government or local authority and any other labour law (including rules), regulations by e laws that may be passed or notification that may be issued under any labour law. Accordingly it is ensured that all contractors employed are operating with valid labor license as per provision under section - 12(1) of the Contract Labour (Regulation & Abolition) Act, 1970 and also certified under Section-7(3) of the Building and Other Construction Workers (Regulation of Employment and Condition of Service) Act, 1996 from Ministry of Labour & Employment. Besides, the contractors have obtained requisite insurance policy as per provisions of Employee Compensation Act, 1923 for its employed workforce. It is pertinent to mention that actual number of manpower employed at each site/package varies significantly from time to time depending upon the work requirements as well as availability of contract labour. The detail of state wise approved manpower obtained by different contractors along with maximum no. of workers employed on any day during the reporting period is provided in the table below;

State	Name of Contractor	Package	Approved Worked	force(max.)
			force	Employed
Assam	M/s Neccon Power & Infra Ltd	SS-01-03, DMS-01	340	210
	M/s JV Techno & Seiyuan	SS-04	100	75
	M/s T & R (India) Ltd	TW-01	100	42
	M/s Meher Foundation & Civil	P - 01	30	20
	Engg. Pvt. Ltd			
	M/s Power Mech Projects Ltd	TW-02 & 05	110	60
	M/s Teems India Pvt. Ltd	TW-04	60	37
	M/s Simplex Infra. Ltd.	TW-07	100	60

M/s Sterling & Wilson Pvt. Ltd.	DMS-02 & 03	300	90
M/s Neccon Power & Infra Ltd	DMS-01 to 03, SS-02	215	165
M/s Techno Electric & Engg	SS-02	100	57
Co. Ltd			
M/s Unique Structures &	TW-01 & 02	400	140
Towers Ltd.			
M/s SPML	SS-01 to 03	300	53
M/s EMC Limited	TW- 01 to 03	NA	NA
M/s Technofab	DMS 01 to 05	500	122
M/s Win Power Infra Pvt. Ltd	DMS -01 & 02	60	30
M/s Siddhartha Engg. Ltd.	DMS -03 & 04	50	36
M/s Sterling & Wilson Pvt. Ltd.	SS-01 & 03	360	50
M/s Shyama Power India Ltd.	SS-02 & TW-06	200	90
M/s KSA Powerinfra Pvt. Ltd	SS-01, TW-01	100	14
M/s Sterling & Wilson Pvt. Ltd	SS-02	119	28
M/s Sterling & Wilson Pvt. Ltd.	DMS-03 & 04	200	31
M/s Shyama Power India Ltd.	TW-01,05,06 &SS-03	400	96
M/s Techno Power Ente. Ltd	DMS-01 & 02	75	23
M/s Power Mech. Projects Ltd.	SS-02 & 04	100	33
M/s Techno Electric &	SS-01	100	12
Engineering Co. Ltd			
	M/s Neccon Power & Infra Ltd M/s Techno Electric & Engg Co. Ltd M/s Unique Structures & Towers Ltd. M/s SPML M/s SPML M/s EMC Limited M/s Technofab M/s Win Power Infra Pvt. Ltd M/s Siddhartha Engg. Ltd. M/s Sterling & Wilson Pvt. Ltd. M/s Sterling & Wilson Pvt. Ltd M/s Sterling & Wilson Pvt. Ltd M/s Sterling & Wilson Pvt. Ltd M/s Sterling & Wilson Pvt. Ltd. M/s Sterling & Wilson Pvt. Ltd.	M/s Neccon Power & Infra LtdDMS-01 to 03, SS-02M/s Techno Electric & Engg Co. LtdSS-02M/s Unique Structures & Towers Ltd.TW-01 & 02M/s SPMLSS-01 to 03M/s EMC LimitedTW- 01 to 03M/s TechnofabDMS 01 to 05M/s Siddhartha Engg. Ltd.DMS -01 & 02M/s Sterling & Wilson Pvt. LtdSS-01 & 03M/s Sterling & Wilson Pvt. LtdSS-01 & 03M/s Sterling & Wilson Pvt. LtdSS-01 & 03M/s Sterling & Wilson Pvt. LtdSS-02 & TW-06M/s Sterling & Wilson Pvt. LtdSS-02 & TW-06M/s Sterling & Wilson Pvt. LtdSS-02 & TW-06M/s Sterling & Wilson Pvt. LtdSS-02M/s Sterling & Wilson Pvt. LtdSS-02M/s Techno Power India Ltd.DMS-03 & 04M/s Shyama Power India Ltd.TW-01,05,06 & SS-03M/s Techno Power Ente. LtdDMS-01 & 02M/s Techno Electric & SS-01SS-02 & 04	M/s Neccon Power & Infra LtdDMS-01 to 03, SS-02215M/s Techno Electric & Engg Co. LtdSS-02100M/s Unique Structures & Towers Ltd.TW-01 & 02400M/s SPMLSS-01 to 03300M/s EMC LimitedTW- 01 to 03NAM/s TechnofabDMS 01 to 05500M/s Siddhartha Engg. Ltd.DMS -01 & 0260M/s Sterling & Wilson Pvt. LtdSS-01 & 03360M/s Sterling & Wilson Pvt. LtdSS-02 & TW-06200M/s Sterling & Wilson Pvt. LtdSS-02 & TW-06200M/s Sterling & Wilson Pvt. LtdSS-02 & TW-06200M/s Sterling & Wilson Pvt. LtdSS-02119M/s Sterling & Wilson Pvt. LtdDMS-03 & 04200M/s Sterling & Wilson Pvt. LtdSS-02119M/s Sterling & Wilson Pvt. LtdDMS-03 & 04200M/s Sterling & Wilson Pvt. LtdSS-02119M/s Sterling & Wilson Pvt. LtdDMS-03 & 04200M/s Techno Power India Ltd.TW-01,05,06 & SS-03400M/s Techno Power Ente. LtdDMS-01 & 0275M/s Power Mech. Projects Ltd.SS-02 & 04100M/s Techno Electric &SS-01100

Further in every active site, it is ensured that the construction contractor engaged provides accommodation arrangements along with uncontaminated water for drinking, sanitation, cooking washing & health care arrangements through regular monitoring and their compliance as per provisions of contract agreement and EMP. Some photographs of worker facilities provided at different sites are placed as **Plate- 4**. Besides, the workforce are regularly instructed to respect local people, tradition, culture and not to indulge in any activities with local through strictly controlling entry of outsiders in non-working hours is ensured to avoid any conflict with the local people.

Plate - 4 : Worker Facilities at Construction Sites





Worker Facilities From L to R Top : 132/33kV Udaipur (Tripura) & 33/11 kV Padampukhri, Nagaland Bottom: 33/11 kV Tuliaphai & 33/11 kV Porompat (Manipur)





3.1.5. Environmental awareness and training

Knowledge about environmental problem in general and environmental issues associated with project in particular not only enhances the environmental sensitivity of the project staff but also helps in compliance with safeguard issues associated with the project. Accordingly, Environmental and Social Management trainings have been made an integral part of the Capacity Building & Institutional Strengthening (CBIS) Framework.

Till date, one E&S Training each has been conducted in Nagaland, Mizoram and Tripura under CBIS and the same has been planned in other three states also in near future. Further, POWERGRID being a pioneer in the area of Sustainable Development, organized a three days training programme on Management of Safeguard issues on 11-13 December, 2018 at its PAL Manesar, Gurgaon exclusively for its project personnel involved in NERPSIP.. In these programme subject experts from leading organizations like the World Bank, ADB, MoEFCC and domain experts from university/research institutes interacted with the participants and gave them a clear insight about the relevant environmental and social issues. Apart from project specific E & S safeguard matters these trainings also covered topics like engagement with indigenous people & gender issues with special reference to NER and best international practices. Some photographs and training modules for such programmes are placed as **Plate- 5**. Details of training programmes conducted till Dec'18 is provided below in **Table-5**.

SI.	Topic of Training Programme	Place & Date	Participants Level	Total Mandays
1	E & S aspects of projects and System Planning & STU Management under NERPSIP	Conference Hall DPN, Kohima, Nagaland 23 & 24 April' 18	Middle Management including Site Officials	42
2.	E & S aspects of T and Distribution Projects under NERPSIP	Aijal Club, Aizawl, Mizoram 23 & 24 th May'18,	-Do-	36
3	Env. & Soc. aspects of T & D Projects under NERPSIP	Pragna Bhavan, Agartala, Tripura 4 & 5 th Sept'18	All levels	54
4.	E & S Safeguard Management of NERPSIP	PAL Manesar, Gurgaon 11-13 th Dec' 2018	Middle management associated with projects and safeguard management at site level	69

Table-5: Details of Training Programme	under NERPSIP Capacity Building
--	---------------------------------

Plate 5 : E & S Training Programme



E & S Aspects of Projects and System Planning & STU Management under NERPSIP, 23-24th April' 2018, Conference Hall, DPN Kohima, Nagaland



E & S aspects of T & D Projects under NERPSIP, 23-24 May'18, Aijal Club, Aizawl, Mizoram



Training program on "Environment and Social aspects of Transmission and Distribution Projects under NERPSIP" Date : 4th & 5th September, 2018 Venue : Pragna Bhawan, Agartala

Day/ Date	9.15 9.30 Hrs.	9.30 Hrs11.00 Hrs.		11.15 Hrs12.45 Hrs.		13.45 Hrs. – 15.15 Hrs.		15.30-17.00 Hrs.
Day 1 04.09.18	Inauguration & Keynote Address	Environmental and Social Policy & Procedures Framework (ESPPF) - A Recap	REAK	World Bank E & S Safeguard Requirements for T & D Projects	BREAK	Ensuring EHS compliance as per Environment Management Plan (EMP)	EAK	Environmental Laws vis- a-vis Transmission Line Projects with special emphasis to Forest and Wildlife Clearance process
	г ө	S.K. Kar POWERGRID	EA BF	K. Khumujam World Bank	NCH	K. Khumujam World Bank	rea Bre	Suvendu Kar POWERGRID
Day 2 05.09.18		Forest & Bio-diversity issues in Developmental Projects and their Management	F	Forest & Bio-diversity issues in Developmental Projects and their Management	LU I	RoW Compensation and Diminution of Land Value due to placing of Transmission Line/Tower		Discussion & Feedback
		Dr. Sabyasachi Dasgupta, Tripura University		Dr. Sabyasachi Dasgupta, Tripura University		R. Ranjan POWERGRID		



Moduloo

TRAINING PROGRAMME ON ENVIRONMENT & SOCIAL SAFEGUARD MANAGEMENT OF NERPSIP Venue: POWERGRID Academy of Leadership (PAL), Manesar, Gurugram Date: 11th -13th December, 2018

DATE/ TIME	9.30- 9.45	9.45 -11.30		11.45 -13.00		14.00 - 1530		15.45 - 17.00
Day-1	Registration	Program Inauguration/ Light of Lamp and Inaugural Address by Chief Guest		WB Policies vis-a-vis E & S Management in Transmission Projects		Global Best practices in managing E & S issuses in T & D Projects & Case Study		Gender Issues and Policy Framework of WB
		Sh. H. S. Sohal, IFS PCCF & CVO, EIL		Sh. G. Joshi Sr. Env. Specialist, World Bank		Sh. K. Khumujam Env. Consultant World Bank		Ms. Sangeeta Kumari Sr. Soc. Specialist & Gender Ехрегт, WB
Day-2		10.00 -11.30		11.45 -13.00]	14.00 - 1530		15.45 - 17.00
	& aadd	vith Indigenous People (Tribal) ressing Gender Issues with I reference to NER States	TEA BREAK	Environmental laws of India vis-à-vis Forest & Wildlife Clearance	LUNCH BREAK	Engineering/Design Measures to meet safeguard e.g. - Slope stabilization including bio-engg measures - Bird Guards - Innovative Towers - Wildlife/Elephant protection	EA BREAK	RoW Compensation and Diminution of Land Value due to placing of Transmission Line/Tower
	Forme	Sh. R. Swarankar, r Sr. Social Specialist ADB	1	Sh. S.S.Singh General Manager (ESM)	LUN	Sh. Vinay General Manager (Engg.)	1	Sh. R. Ranjan Manager (ESM)
Day-3		10.00 -11.00		11.15-12.30]	13.30- 14.30		
		nental and Social Policy & res Framework (ESPPF) - An Overview		EMP Implementation, Monitoring & Reporting Frameworks as per WB requirements e.g. Preparation of E & S Safeguard Documents e.g. IEAR/ FEAR/ CPTD Report		Panel Discussion, Valedictory & feedback		
		Sh. S.K. Kar Manager (ESM)		Sh. S.K. Kar Manager (ESM)				







E & S Safeguard Management of NERPSIP, 11-13th Dec' 2018, PAL Manesar (Gurgaon)



3.1.6 Non-compliance notices issued to contractors/subcontractors

Contractors/subcontractors play a significant role in ensuring compliance with safety and environment provisions applicable to project, considering their role in actual implementation of the project activities at ground level. Additionally, most of the workforce assigned at sites are also directly under the control of contractors/subcontractors. In view of this, they have also been made accountable to compliance with safety and environment provisions by incorporating the project EMP and other contract clauses specifically aiming at safeguard compliance including safety as part of the contract documents.

POWERGRID's site officials ensure that these contract clauses are always complied by the project/site contractors/ subcontractors. Any incidence of deviation/non-compliance of the applicable contract condition results in issuance of notice/letter to concerned contractor/ subcontractor for necessary compliance and further improvement. Besides, POWERGRID Regional Safety, Shillong conducts periodic safety check/audit in all active sites and strict compliance of observations made during audit is ensured from respective contractor/subcontractor. Sample copy of such notice/memo issued and corresponding compliance submitted by the respective contractor/ subcontractor is placed as **Appendix-2**. It may be noted that most of these notices/memoes are related to inadequate worker facilities like labor camp, toilet, drinking water etc., non-availability/use of PPEs, compliance to safety audits, slow progress of EMP/other protection measures like boundary/ retaining/ revetment wall, drainage etc, deployment of designated safety officer and lapses in renewal of insurance under workmen compensation policies. However, repeated violations may result in penalties, termination of contractor and debarment from future association with POWERGRID. Details of state- wise memo/notice issued related to compliance of health, safety and environment measure till Dec' 18 is given in Table- 6.

Table-6:	State	wise	nos.	memo/notice/penalties	issued	to	contractors/
	subcol	ntractor	s relate	ed to health, safety and er	nvironmen	t me	asures

State	Nos. Obs./ Notice issued by Regional Safety	Obs./Notice issued by Site Officials	Penalties, if any
Assam	7	14	Nil
Meghalaya	4	10	Nil
Tripura	5	24	Nil
Manipur	4	14	Nil
Nagaland	1	6	Nil
Mizoram	Nil	21	Nil

SECTION-4: SOCIAL SAFEGUARD

4.1 Social Compliance

4.1.1 Substation Land:

The land requirement for construction of substation generally varies from 0.3 acres (for 33 kV) to 10 acres (220 kV) depending upon voltage levels and no. of bays. As per provisions in ESPPF, land for substation can be secured through adoption of following three methods;

- i) Purchase of land on willing buyer & Willing Seller basis on negotiated rate;
- ii) Voluntary Donation; and
- iii) Involuntary Acquisition.

Moreover, all land donations and direct purchases will be subject to a review/ approval by a broad based committee comprising representatives of different sections including those from the IA and State Utilities. It may be noted that in the instant case land for all the proposed substations are secured either through purchase on willing-seller willingbuyer basis or already in possession of State Utilities. Wherever required, consent from ADC/VDC is also obtained, In the instant case, no land is secured through Involuntary Acquisition. Hence, no social issues such as physical displacement; R & R are envisaged in the instant project. Details of land secured for transmission and distribution substations (220/132/33 kV or 33/11 kV) including area, number of owners, compensation thereof are provided in **Table-7**.

SI. No	Name of Substation	Area (acres)	Type of Land (Govt./ Pvt.)	No. of Land Owner	Total Cost of Land (Rs Million)	Method of Securing Land		
			ASSAM					
1	220/132 kV Behiating	7.31						
2	132/33 kV GMC	0.83	. =					
3	132/33 kV Silapathar	7.27	AEGCL					
4	132/33 kV Paltanbazar	0.63	Existing Land	N.A	N.A	N.A		
5	132/33 kV Sarupathar	7.27	Lanu					
6	220/132 kV Amingaon	8.0						
7	132/33kV Chapakhowa	7.31	Pvt.	2	25.519	Direct Purchase		
8	132/33 kV Hazo	6.25	Pvt.	1	28.479	through Willing		
9	132/33 kV Tangla	8.26	Pvt.	12	42.600	Buyer Willing		
10	132/33 kV Tezpur New	7.27	Pvt.	3	14.080	Seller basis on		
11	132/33 kV Teok	7.27	Pvt.	2	52.979	negotiated rate		
12	33/11 kV Harsingha	0.74						
13	33/11 kV Hathimurah-2	0.96	APDCL					
14	33/11 kV Mailo	1.9	Land	N.A	N.A	N.A		
15	33/11 kV GS Road (GIS)	0.41						
16	33/11 kV GMC-2	0.83						

Table-7 : Details of Land Secured for	proposed substations
---------------------------------------	----------------------

17	33/11 kV Tarun Nagar					Govt allotted land was not found suitable due to high cost involvement in pile foundation. Therefore, alternate land being arranged by APDCL.
18	33/11 kV Arya College	0.13	Govt.	N.A.	0.969	
19	33/11 kV Chabipool	0.36	Govt.	N.A.	6.600	
20	33/11 kV Romai	0.66			0.024/yr	Land on long term
21	33/11 kV Bogibil	0.66			0.024/yr	lease of 20 years
22	33/11 kV Dibrugarh Electrical SD-3	0.66		N.A.	9.355	
23	33/11 kV Silapathar II	0.66	Pvt.	1	1.018	Direct Purchase
24	33/11 kV Sesa	0.66		1	3.785	on negotiated rate
25	33/11 kV Ramdiya	0.50		2	1.580	
26	33/11kV D'doma- hazo	0.50		1	2.399	
27	33/11 kV LGM hospital	0.33		1	1.950	
			MANIPUI	R	I	
1	132/33 kV Gamphajol	2.96	Pvt.	1	2.790	Direct Purchase
2	132/33 kV Tamenglong	4.44		1	1.900	on negotiated rate
3	33/11 kV Takyel	0.59	Govt.	N.A.	****	Yet to be handed over to POWERGRID
4	33/11 kV Lamphel	0.37	Govt.	N.A.	****	
5	33/11 kV Top Khongnankhong	1.97	Govt.	N.A.	****	
6	33/11 kV Porompat	1.97	Govt.	N.A.	0.197	
3	33/11 kV Andro	0.50	Pvt.	1	0.335	
5	33/11 kV Hiyangthang	0.73	Pvt.	1	4.424	
8	33/11kV Kaithelmanbi	0.74	Pvt.	1	0.697	
9	33/11 kV Kwata	0.31	Pvt.	1	1.008	Direct Purchase
10	33/11 kV Leimapokam	0.63	Pvt.	1	0.955	on negotiated rate
12	33/11 kV Thangal	0.612	Pvt.	1	0.522	
13	33/11 kV Sanjenbam	0.62	Pvt.	3	1.029	
14	33/11 kV Tuliaphai	0.494	Pvt.	1	0.465	
15	33/11 kV Pishum (GIS)	0.249	Govt.	N.A.	****	
		М	EGHALA	YA		I
1	220/132kV Mawngap		MePTCL Land	N.A	N.A	N.A
2	220/132kV N. Shillong	6.214	Pvt.	2	30.148	
3	132/33 kV Mynkre	16.40		1	22.003	Direct Purchase
4	132/33 kV Phulbari	12.5		1	32.877	on negotiated rate
5	33/11 kV Mynkre	0.49		1	1.133	Direct Durchase
6	33/11 kV Rymbai	1.26		1	0.981	Direct Purchase on negotiated rate
7	33/11 kV Lumshnong	0.36		1	1.248	
8	33/11 kV Latyrke	0.34		1	1.689	

9	33/11 kV Rajb'Bhaitbari	0.66		1	0.244	
10	33/11 kV Chibinang	1.65		1	0.612	
11	33/11 kV Raksambre	0.66		1	0.492	
12	33/11 kV Mawpat	0.30		1	5.993	
13	33/11 kV New Shillong	1.0		Comm	3.496	
				unity		
4.4		0.04		land	0.000	
14	33/11 kV Maw'kneng	0.61		1	0.220	
15	33/11 kV Mawkynrew	1.18		1	1.600	
	122/224/ Debining gor	<u> </u>	TRIPUR	Α		
1	132/33kV Rabin'nagar	2.5				
2	132/33 kV Gokulnagar	3.5				
3	132/33 kV Belonia	3.0				
4	132/33 kV Bagafa	3.7	TSECL	NA	NA	NA
5	132/33 kV Sabroom	1.64	Land			
6	132/33 kV Mohonpur	4.0				
7	132/33 kV Satchand	2.02				
8	132/33 kV Manu	2.18				
9	132/33 kV Amarpur	3.34	P∨t.	1	5.936	Direct Purchase
10		0.40				on negotiated rate
10	33/11 kV Khowai	0.49				
11	33/11 kV Simna	0.59				
12	33/11 kV Barkathal	0.59				
13	33/11 kV Bamutia	0.59				
14	33/11 kV Lembucherra	0.59				
15	33/11kV Champaknagar					
16	33/11 kV Ranirbazar	0.74				
17	33/11 kV ADC H.Q.	1.18				
18	33/11 kV Jampuijala	0.33				
19	33/11 kV Sekerkote	4.00				
20	33/11 kV Golaghati	0.49				
21	33/11 kV Durganagar	0.69				
22	33/11 kV Radhanagar	1.97	TSECL	NA	NA	NA
23	33/11 kV Nidaya	0.61	Land			
24	33/11 kV Nalchar	0.46				
25	33/11kV Jawhar Nagar	1.97				
26	33/11 kV Chailengta	0.74]			
27	33/11 kV Dhumacherra	1.38	1			
28	33/11 kV 82 Mile	0.74	1			
29	33/11 kV Tilla Bazar	1.58	1			
30	33/11 kV Srinagar	1.46	1			
31	33/11 kV Harina	0.59	1			
32	33/11 kV Rupaichari	0.62]			
33	33/11 kV Ekinpur	1.03				
34	33/11 kV Ratanpur	0.86				
35	33/11 kV Barpathari	0.74				

				-		1						
36	33/11 kV Karbook	0.59										
37	33/11 kV Muhuripur	0.99										
38	33/11 kV Dalak	1.38										
39	33/11 kV Bir C. Manu	1.14										
40	33/11 kV Rangamati	1.23										
41	33/11 kV Matabari	0.76										
42	33/11 kV Garjee	0.79										
43	33/11 kV Manughat	0.8	Pvt.	1	0.657							
			MIZORA	М								
1	132/33 kV Lungsen	3.16										
2	132/33 kV W. Phaileng	3.92	PEDM	N.A	N.A	ΝΑ						
3	132/33 kV Marpara	4.34	Land	N.A	IN.A	N.A						
4	South Bungtlang	0.58										
NAGALAND												
1	132/33kV Secretariat	3.4	DPN	N.A	N.A	N.A						
	Complex Kohima		Land									
2	132/33 kV Longnak	4.7	Pvt.	1	2.700							
3	132/33 kV Longleng	8.1	Pvt.	7	0.458	Direct Purchase						
4	132/33 kV Pfutsero	4.94	Pvt. Pvt.	1 6	5.812 2.781	on negotiated rate						
6	132/33 kV Zunheboto 33/11 kV Longtho	<u>14.64</u> 1.04	Γ νι.	0	2.701							
7	, , , , , , , , , , , , , , , , , , ,											
	33/11kV Longleng Town											
8	33/11kV Mokokchung Power House	0.15										
9	33/11kV Mokochung	0.20										
	Hospital Area											
10	33/11kV Zunheboto	0.76	DPN	N.A	N.A	N.A						
	South Point		Land									
11	33/11kV Sechu-Zubza (Lalmati)	0.33										
12	33/11kV Chiephobozou	0.37										
13	33/11kV Pfutsero	0.15										
14	33/11kV Tizit	0.15										
15	33/11kV Padampukhri	0.74	Pvt.	1	4.536	Direct Purchase on negotiated rate						

4.1.2. CPTD Preparation and Implementation Status

As per existing law, land for tower/pole and right of way is not acquired and agricultural activities are allowed to continue after construction activity. However, the law³ stipulates that the licensee shall have to pay full compensation to all interested for any damages sustained during the execution of work.

Moreover, land requirements for erecting tower/ poles for transmission/ distribution lines are just minimal. All it requires is to place the foot, four of which warrants an area of 4-6 sq. ft. Thus, the actual impact is restricted to 4 legs of the tower. Further, line

³ As per the present provision in the Electricity Act, 2003 read with relevant provisions of Indian Telegraph Act, 1885 all the damages without acquisition of subject land) accrued to person while placing the tower and line are to be compensated.

alignments are done in such a way so as to avoid settlements and / or structures and hence no relocation of population on account of Transmission Line (TL)/Distribution Line (DL) is envisaged. Most of the impacts are temporary in nature in terms of loss of standing crops/trees and other damages for which compensation is paid to the affected persons/land owner/ community for all damages including cost of land for tower base and/ or RoW corridor to its land owner without acquiring it. Thus, compensations are made for;

- (i) standing crops;
- (ii) trees, if any;
- (iii) land cost of tower footings and RoW Corridor(if applicable);
- (iv) other assets like well and
- (v) any other damages/ effects.

In order to capture such temporary damages likely to be caused during implementation of projects and payment of compensation thereof, project specific Compensation Plan for Temporary Damages (CPTD) have been prepared and subsequently disclosed after approval by the Bank for implementation. CPTD includes entitlement matrix, detailed procedure along with timeframe for compensation disbursement and responsibility with respect to various process/activities which will be implemented during the project execution. The project wise CPTDs are being prepared matching with completion of detailed survey of TLs/DLs corresponding to scope covered in respective IEARs. The status of CPTD preparation and its disclosure as of now is already presented in **Table-1**.

4.1.3. Compensation for Tree/crop damages:

Following cardinal principles of avoidance, minimization of State- Specific ESPPF and Bank's Safeguard Policies, State Utilities/ POWERGRID has selected and finalized the routes of transmission line with due consideration of the avoidance or minimization of impacts toward temporary damages on crops/ trees/ structures, if any coming in the Right of Way (RoW) during construction. Similarly, the route of all the 33 KV distribution lines are mostly selected /finalized along the existing roads (PWD roads/Village roads etc.) involving minimum habitated areas and also through agricultural and barren lands wherever possible. Further field visits and public consultations helped in developing the measures towards minimizing negative social impacts, if any.

During project implementation also, due to inherent flexibility in phasing construction activity in lean period or rescheduling the construction activity in cropped area for some period to facilitate crop harvesting, temporary impacts associated with Transmission Lines are further minimized to a great extent. However, if it is unavoidable and is likely to affect project schedule, compensation is given at market rate for standing crops in consultation with revenue department and affected person based on assessment of actual damages. The process of tree/crop compensation is depicted in **Figure 1**. In the instant project also all possible measures are taken to avoid damages to crop/trees through taking up the construction activities during lean period or post-harvest season. As per the prevailing norms farming activity is allowed after the construction work is completed. However, compensation for the loss of crops/trees/any structure paid to Affected Persons (APs) for the area of damage to mitigate the impacts probably 3 times i.e. during foundation work, tower erection & stringing as per the prevailing situation. Details of line wise compensation paid for Tree & Crop damages till Dec' 18 are given below in **Table- 8**.




Figure 1: Tree/Crop Compensation Process

S. No.	Name of the Line	Name of the LineNos. ofAffectedNos.Compensation Paid for cropPersonLandofdamages(Rs. million)						Compensation Paid for Tree damages(Rs. million)		
		issued notice	Area (Ha.)	Tree	Fdn	Erection	Stringing	Fdn.	Erection	Stringing
Α	Assam									
1	220 kV D/c Tinsukia-Behiating	20			0.862	Nil	NA	Nil	Nil	NA
2	132 kV S/c Dhemaji-Silapathar									
3	132 kV S/c Rupai-Chapakhowa	27			1.387	Nil	NA	Nil	Nil	NA
4	220 kV D/C Rangia-Amingaon									
5	132 kV D/c Amingaon-Hazo									
6	LILO 132 kV S/c Rangia-Rowta									
7	LILO 132kVS/c Kamalpur-S'gram									
8	LILO132kVS/c K'pur-Khamakhya									
9	LILO 132kVS/c Golaghat-Bokajan at S'pathar									
10	132 kV D/c Sonabil-Tezpur									
11	LILO 132 kV S/c Jorhat-Nazira									
	Sub-total (A)	47		Nil	2.250	Nil	NA	Nil	Nil	NA
В	Manipur									
12	Reno132kV Y'bam-Karong-Kohima									
13	LILO132 kV S/c Y'bam -Karong									
14	LILO132kV D/c Kongba-Kakching									
15	Strg 132 kV D/c Yaingangpokpi – Kongba		Civ	il work y	et to be sta	arted. Deta	iled Survey	under prog	gress	
16	Strg.132kV Kakching-Kongba									
17	132 kV D/c Imphal – Nin'khong									
18	132 kV S/c Rengpang-Tamenglong									
	Sub-total (B)	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
С	Meghalaya									
19	220kV D/c Byrnihat-Mgap- Shillong	Nil	Nil	Nil	Nil	Nil	NA	Nil	Nil	NA
20	LILO132kV MLHEP-Khliehriat at Mynkre	Nil	Nil	Nil	Nil	Nil	NA	Nil	Nil	NA
21	132 kV D/c Phulbari-Ampati	9			0.148	Nil	NA	Nil	Nil	NA
	Sub-total (C)	9		Nil	0.148	Nil	NA	Nil	Nil	NA

D	Tripura									
22	132 kV D/c Bagafa-Belonia									
23	132 kV D/c Belonia-Sabroom									
24	132 kV S/c Bagafa-Satchand									
25	132kV S'room-S'chand at S'room									
26	132kV S'room-S'chand at S'chand									
27	132 kV D/c Udaipur-Bagafa									
28	132 kV D/c Rabindranagar-Belonia									
29	132 kV D/c -Rabindranagar-Rokhia									
30	LILO 132kV S/c Sj'nagar-Rokhia at G'nagar									
31	LILO132kV Ambassa-PKBari at Manu									
32	132 kV D/c K'shahar-Dharmanagar									
33										
34	132 kV D/c Udaipur-Amarpur									
35	132 kV Manu-Manu									
	Sub-total (D)									
Ε	Mizoram									
36	132kV S/c Lungsen-Chawngte									
37	132kVS/c Chawngte-S.Bungtlang		Civ	ul work v	ot to bo sta	rtod Dotai	iled Survey	under prog	000	
38	132kV S/C Lunglei-Lungsen		Civ	n work y		inteu. Deta	lieu Sulvey	under progr	633	
39	132kV S/c West Phaileng-Marpara								-	-
	Sub-total (E)									
F	Nagaland									
40	220 kV S/c N.Kohima-Wokha-M.chung									
41	132 kV D/c Kohima-New Sec. Complex									
42	132 kV S/c Wokha-Zunheboto-M'chung									
43	132 kV S/c Tuensang-Longleng		Civ	vil work y	et to be sta	rted. Detai	iled Survey	under progi	ress	
44	LILO132kV S/c M'chung-Mariani at Longnak									
45	LILO 132kVS/c Kohima-Workha at N Kohima									
46	LILO 132 kV D/c Kohima-Meluri at Pfutsero								-	-
	Sub-total (F)									
	Grand Total (A+B+C+D+E+F)	56			2.398	Nil	NA	Nil	Nil	NA

4.1.4 Land Compensation for RoW:

Ministry of Power (MoP), Govt of India issued guidelines for payment of compensation towards damages in regard to Right of Way for transmission lines on October 15, 2015, stipulating payment of 85% of land value for tower base area (between four legs) and compensation towards diminution of land value in the width of Right of Way (RoW) corridor subject to a maximum of 15% of land value. However, these guidelines are subject to adoption by state governments for its implementation in respective states.

Out of six participating states, till date only Assam and Manipur States have adopted the MoP guidelines with same compensation provisions on 10th March 2017 and 28th March 2018. Accordingly, land compensation @85% for tower base and 15% towards line corridor shall be paid for the sub projects located in the state of Assam and Manipur. However, in the balance States prevailing practice of 100% land cost for tower base shall only be implemented.

The process of land compensation begins with identification of land owners, verification of land records etc. However, actual process start only after fixation of land rates by the concerned DC/DM. Accordingly, payment of land compensation are made to the respective land owners to the extent of land area coming under tower/corridor as per the norms in addition to normal crop and tree damages. The status of land compensation paid till reporting period is given in **Table-9**.

Table -9 : Status of Land Compensation

	Name of the Line		ensation p	aid for	Compensation	Compensation	
S. No.			FDN. ERE. STRG. pa (Nos.) (Nos.) (km)		paid for Tower Base (Rs. million)	paid for RoW Corridor (Rs. million)	Remark, if any
Assa	m						
1	220 kV D/c Tinsukia-Behiating	20			0.507	Not yet started	
2	132 kV S/c Dhemaji-Silapathar						
3	132 kV S/c Rupai-Chapakhowa						
4	220 kV D/C Rangia-Amingaon						
5	132 kV D/c Amingaon-Hazo						
6	LILO 132 kV S/c Rangia-Rowta						
7	LILO 132kVS/c Kamalpur-S'gram						
8	LILO132kVS/c K'pur-Khamakhya						
9	LILO 132kVS/c Golaghat-Bokajan at S'pathar						
10	132 kV D/c Sonabil-Tezpur						
11	LILO 132 kV S/c Jorhat-Nazira						
	Sub Total (A)	20			0.507		
A. N	anipur						
12	Reno132kV Y'bam-Karong-Kohima						
13	LILO132 kV S/c Y'bam -Karong						Civil work yet to
14	LILO132kV D/c Kongba-Kakching						be started.
15	Strn132 kV D/c Yaingangpokpi – Kongba						Detailed Survey
16	Strg.132kV Kakching-Kongba						under progress
17	132 kV D/c Imphal – Nin'khong						under progress
18	132 kV S/c Rengpang-Tamenglong						
	Sub Total (B)						
B. N	leghalaya						
19	220 kV D/c Byrnihat-Mgap-N. Shillong	41			9.278	Not Applicable as	
20	LILO132kV MLHEP-Khliehriat at Mynkre	10			0.774	State Govt has	
21	132 kV D/c Phulbari-Ampati	121			9.101	not yet adopted MoP guidelines	
	Sub Total (C)	172			19.153		

С. Т	ripura								
22	132 kV D/c Bagafa-Belonia								
23	132 kV D/c Belonia-Sabroom								
24	132 kV S/c Bagafa-Satchand								
25	132kV S/c S'room-S'chand at S'room	Not Appliable on							
26	132kV S/c S'room-S'chand at S'chand		Not Applicable as Govt. of Tripura	Detailed Survey					
27	132 kV D/c Udaipur-Bagafa	has not yet	completed.						
28	132 kV D/c Rabindranagar-Belonia				adopted the MoP	However,			
29	132 kV D/c -Rabindranagar-Rokhia				Guidelines for	Civil work yet to			
	30 LILO 132kV S/c Sj'nagar-Rokhia at G'nagar implementation								
31	LILO 132kV S/c Ambassa-P.K.Bari at Manu								
32	132 kV D/c Kailashahar-Dharamnagar				-				
33	LILO132kV 79Tilla-Dhalabil at Mohanpur				_				
34	132 kV D/c Udaipur-Amarpur				_				
35	132 kV Manu-Manu								
	Sub Total (D)								
D. N 36	Aizoram								
30	132kVS/c Chawngte-S.Bungtlang	32kV S/c Lungsen-Chawngte Not App							
38	132kV S/C Lunglei-Lungsen				State Govt has	Civil work yet to be started.			
	<u> </u>				not yet adopted MoP guidelines	Detailed Survey			
39	132kV S/c West Phaileng-Marpara				wor guidelines	under progress			
_ _ _	Sub Total (E)								
– – – – – – – – – – – – – – – – – –	lagaland 220 kV S/c N. Kohima-Wokha-M.chung								
40	132 kV D/c Kohima- New Sec.Complex				-				
	•				Not Applicable	Civil work yet to			
42	132 kV S/c Wokha-Zunheboto-M'chung				as State Govt	be started.			
43	132 kV S/c Tuensang-Longleng				has not yet	Detailed Survey			
44	LILO 132 kV S/c M'chung-Mariani at Longnak				adopted MoP	under progress			
45	LILO 132 kV S/c Kohima-Workha at N.Kohima				guidelines				
46	LILO 132 kV D/c Kohima-Meluri at Pfutsero								
	Sub Total (F)								
	Grand Total(A+B+C+D+E+F)	192		19.661					

4.1.5 Grievance Redressal Mechanism (GRM)

Grievance Redress Mechanism (GRM) is an important mechanism for addressing/ resolving the concerns and grievances in a transparent and swift manner. Moreover, addressing grievances within stipulated timeframe has also been included as one of the important result indicator agreed under subject Ioan. Accordingly, Grievance Redress Committees (GRC) have been constituted both at the project/scheme level and at Corporate/HQ level for all Six participating States/Utilities (Copy of notification enclosed as Annexure-A). The site/project level GRCs constituted include members from State Utilities, POWERGRID, Local Administration, Village Panchayat Members, Affected Persons representative and reputed persons from the society and representative from the autonomous districts council in case of tribal districts selected/decided on nomination basis under the chairmanship of project head. This GRC is aimed to provide a trusted way to voice and resolve environment & social concerns of the project, and to address the concerns of the affected person/community in a time bound manner without impacting project implementation.

The Corporate/HQ level GRC have been constituted and notified by all States and are headed by Director Projects/Technical of Utilities including one representative from corporate Environment Social Management Cell conversant with the environment & social issues.

Apart from above, grievance redressal is in built in crop/tree compensation process where affected persons are given a chance to place their grievances after issuance of notice by revenue officials on the basis of assessment of actual damages. Grievances received towards compensation are generally addressed in open forum and in the presence of many witnesses. Process of spot verification and random checking by the district collector/ its authorized representative also provides forum for raising the grievance towards any irregularity/complain. Moreover, State Utility & POWERGRID officials also address to the complaints of affected farmers and the same are forwarded to revenue official for doing the needful, if required

It may also be noted that concerns of public are addressed regularly through public consultation process which started from project planning to construction and will be continued in operation and maintenance also. Besides, many concerns/grievances from affected persons/public both of verbal and written nature have been recorded by Site Offices which are also regularly tracked for early resolution. However, it has been observed that most of them were minor in nature and were resolved instantly and amicably by Site Officials after discussion & deliberation with affected person/ in consultation of revenue/district officials. Details of written & verbal complaints including court cases are presented below in **Table-10**.

-	Name of the Subproject /State		complainan	Date of complaints/ Court case	Main Issue of complaints	Status of complaint					
Α.	A. Court Cases										
	No Court Case has been registered so far against any subprojects under NERPSIP										

Β.	Written Complain	ts				
1.	LILO 132kV Rokhia- Surajmaninagar at Gokulnagar (Tripura)	AP-13 & 14	Villagers of Gokulnagar	05.06.18	Route diversion at location AP- 13 & 14, infringing their land intended to be used for construction of houses by marginalized people	Resolved. Modification in route alignment avoiding such land has been achieved after due diligence to the satisfaction of complainants.
C .	Verbal Complaint			10.10.10		
2.	132kV S/c West Phaileng-Marpara (Mizoram)	AP-168	Moni	13.12.18	Compensation for crop/other damages during construction	Resolved. Compensation framework explained to complainant to his satisfaction
3	33/11 kV Botsa (Ext.) substation (Nagaland)	Village Botsa	Dr. Ropfu Dolie (PHC)	01.03.18	Regarding Road Block due to construction materials	Resolved. Within 3 hours to complainant satisfaction
4.	33/11 kV Sechu- Zubza substation (Nagaland)	Village Zubza	Nearest Church authorities	04.06.18	Power cut due to substation construction work	Resolved through discussion
5.	33/11 kV Chiephobozou substation (Nagaland)	Village Chieph obozou	Visakuolie Kiewhuo (Villager)	06.06.18	Demand for road	Though matter is not under purview of POWERGRID, discussion are being held to find an amicable solution
6.	33/11 kV Padampukhri substation (Nagaland)	Village Padam pukhri	Nearby Residents	18.07.18	Unpleasant sound due to construction	Resolved. Noise reduction measures implemented & no further complaint received
7.	33/11 kV Botsa (Ext.) substation (Nagaland)	Village Botsa	Villagers	28.12.18	Fencing of the substation boundary	Discussion held with DoP & construction Agency to expedite the work

4.1.6 Details of Stakeholder Consultation

Public consultation/ information dissemination is a continuous process starting with the project conception and continues during project implementation and even during O&M stage. As stated in ESPPF, public consultation using different technique like Public Meeting, Small Group Meeting, informal Meeting are being carried out during different activities of project cycle. In the instant project, many consultations with stakeholders and utility were organized during development of State- Specific ESPPFs, environment assessment & preparation of IEAR and land securing process. Both formal and informal consultations meeting were organized which is also integral part of IEARs. During survey also Utilities & POWERGRID site officials meet people and inform them about the routing of transmission and distribution lines. Similarly, during the construction every individual, on whose land tower is erected and people affected by RoW, are being consulted. Further, in case of Autonomous District Council areas consultations are being held with the respective village councils for identification of the landowner and obtaining their consent for the RoW (refer Plate-8). Besides, as per agreed framework, gender issues have also been addressed to the extent possible during such consultation process. Sample photographs depicting safeguard consultation at different stages of project cycle is placed as **Plate-6**. The state-wise details of public participation including percentage of females participated in the safeguard consultation meetings till Dec'18 is presented in Table-11.

Consultation	Pers	son Att	ended	State-wise Details
Period	Total	Male	Female	
Till June 16	1548	1160	388	Assam: 169 (22 female), Manipur: 273 (86 female), Tripura: 461(178 female), Meghalaya: 259 (28 female), Nagaland: 182(27 female) & Mizoram: 204 (47 female)
July- Dec' 16	390	299	91	Assam: 88 (12 female), Manipur : 68 (30 female), Tripura: 80 (25 female), Meghalaya: 50 (5 female), Nagaland: 52 (15 female) & Mizoram: 52 (4 female)
Jan'-Jun'17	203	143	60	Assam: 88(37 female), Manipur: 59 (8 female), Meghalaya: 7 (4 female) & Mizoram: 49 (11 female)
July- Dec' 17	376	275	101	Assam: 281 (61 female), Tripura : 77 (38 female) & Nagaland: 18 (2 female)
Jan-June' 18	226	154	72	Manipur: 152 (63 female), Nagaland: 74 (9 female)
July- Dec' 18	272	244	28	Tripura : 50 (11 female) Manipur: 27 (12 female), Nagaland: 195 (5 female)
Total	3015	2275	740 = 24.54%	

Plate 6: Stakeholders Consultation






Public Consultation during IEARs- Above – Bagafa, Tripura on 15st Sept' 2014 Middle – Phulbari (Meghalaya) on 10th Dec. 2014 Below : Phuldungsei, Mammit, Mizoram on 18th May 2017





SECTION-5: ANY OTHER ISSUES (MANAGEMENT & MONITORING

Environmental monitoring is a continuous process throughout the Project life cycle starting from site selection to construction and maintenance state. As Implementing Agency (IA) POWERGRID endeavours to implement the project in close coordination with the respective state power utilities and departments. POWERGRID has been implementing the project based on the Implementation/Participation agreements that were signed separately between POWERGRID and the Power utilities. However, the ownership of the assets shall be with respective State government or State Utilities, which upon progressive commissioning shall be handed over to them for taking care of Operation and Maintenance of assets. The arrangement for monitoring and reviewing of project from the perspective of environment and social management forms part of overall arrangements for project management has been proposed at different levels for smooth implementation of this project; Flow chart showing institutional arrangement for ESPP implementation & monitoring is placed below.



The Field In-Charge reviews the progress on daily basis and periodic review by higher management including review by Heads of SPCU and CPIU undertaken wherein apart from construction issues the environmental aspects of the projects are discussed and remedial measures taken wherever required. Besides, Periodic Contractor's Review Meeting (CRM) are being held by officials of PIU with Contractors at field offices, State Head Quarters (PIU location) and with CPIU at Guwahati for better co-ordination and resolution any pending issues. The World Bank mission team also visits various sites every six months to review the progress status including ground level implementation of safeguard measures. Any observation/agreed action plan suggested by the Bank in the Aide Memoire is religiously complied in time bound manner. Additionally, review meeting among MoP, GoI, The Bank, State Governments., Utility and IA being held periodically to maintain oversight at the top level and also to debottleneck issues that require intervention at Gol/ State Government level. Due to such strong institutional support structure coupled with monitoring mechanism in place, no major noncompliance were observed/reported during the implementation of projects till date

SECTION-6: CONCLUSION

As it is vivid from the preceding sections that though the project has been classified as Category "A" in view of rich bio-diversity of North Eastern states of the country, through concerted efforts right from project planning stage itself major and significant environmental impacts have been avoided. Through careful route selection Forest involvement in the project has been limited to 261.26 ha or approx. 97 km, (which is just 2.80 % of total line length of 3,452km of proposed TL/DL), including 0.55 Ha of protected area i.e. Trishna Wildlife Sanctuary. Moreover, with the condition of raising the compensatory afforestation on double the area and measures like extended tower to reduce tree felling will further mitigate the likely loss of vegetation. Similarly, with the implementation of measures suggested in Biodiversity Impact Assessment Study for the Wildlife Area involved, the impacts on Dampa Wildlife Sanctuary will be negligible. However, some environmental impacts are anticipated, mostly during construction period which are being mitigated successfully by implementing the EMP and site specific measures as discussed in the previous sections. POWERGRID approach of project implementation involving selection of optimum route before design stage, regular consultation with local population, obtaining all applicable regulatory clearances/permissions, proper implementation of EMP and monitoring mechanism throughout project life cycle supported by strong institutional arrangement has considerably nullified the adverse environmental impacts arising out of project activities.

Similarly it is worth mentioning that all efforts have been made to minimize the social impacts associated with the project. The endeavor to minimize the social impacts started right from the selection of land for the proposed substations. Out of total 254.529 acres of land required for the proposed 129 substations, 120.619 acres of land is encroachment free Government land having no Project Affected persons (PAPs) and was handover to POWERGRID by State Utilities without creating any adverse social issues. The balance 133.91 acres of private land required for 44 nos. of substations was secured either through donation or was purchased through willing buyer- willing seller basis on negotiated rate without invoking land acquisition act, thus, there are no Project Affected Persons even for this private land. However, total 69 persons willing sell their land measuring 133.91 acres of private land without any undue pressure. Further, steps like constitution of a well-defined Grievance Redress Mechanism (GRM), regular consultation with local population, members of ADC/VDC (wherever applicable) and obtaining the prior consent of Affected Persons before starting the work not only ensured smooth execution of the project but also greatly reduced social risks associated with the project and improved the image of the organization.

In view of aforesaid, it may be noted that all possible measures have already been taken not only towards mitigation of adverse environmental and social impacts leftover after exhausting the options of avoidance and minimization but also to safeguard the interest of PAPs. Moreover, the state governments are also being persuaded for enhancing the compensation as per MoP guidelines on RoW compensation. Besides, direct or indirect benefits of the subprojects like the employment opportunity, improved & uninterrupted power supply, improvement in infrastructure facilities, improved commercial/economic activities will not only ensure the overall development of the project area but will also outweigh any leftover negative impacts (though unlikely) of the project.

Cla. No.	Project activity/stage	Potential impact	Proposed mitigation measures	Parameter to be monitored		Institutional responsibility	Implementation schedule	Compliance Status
Pre-	construction							
1	Location of overhead line towers/ poles/ underground distribution lines & alignment & design	Exposure to safety related risks	Setback of dwellings to overhead line route designed in accordance with permitted level of power frequency and the regulation of supervision at sites.	Tower location and overhead /underground alignment selection with respect to nearest dwellings	Setback distances to nearest houses – once	Implementing Agency (IA)/ Survey Agency (Sec-III. 3.6, 3.8 & 4.1 of Contract Agreement)	Part of overhead lines tower/ poles/ laying of underground cable sitting survey and detailed alignment survey and design	Complied/Being Complied Route alignment criterion is part of survey contract wherein all statutory Electrical clearance as stipulated under CEA's regulations, 2010 (Measures related to safety & electric supply) is considered/ensured.
2	Equipment specifications and design parameters	Release of chemicals and gases in receptors (air, water, land)	PCBs not used in substation transformers or other project facilities or equipment.	Transformer design	Exclusion of PCBs in transformers stated in tender specification - once	IA	Part of tender specifications for the equipment	Complied. As per technical specification of transformer, PCB is not used or non-detectable level (i.e. less than 2mg/kg) as per IEC 61619 or ASTM D4059
			Processes, equipment and systems not to use chlorofluorocarbons (CFCs), including halon, and their use, if any, in existing processes and systems should be phased out and to be disposed of in a manner consistent with the requirements of the Government	Process, equipment and system design	Exclusion of CFCs stated in tender specification – once Phase out schedule to be prepared in case still in use – once	IA	Part of tender specifications for the equipment Part of equipment and process design	Complied. CFC free equipments are being procured. Not Applicable

Appendix -1: Compliance of Environment Management Plan (EMP)

Cla.	•	Potential	Proposed mitigation	Parameter to		Institutional	Implementation	Compliance Status
No.	activity/stage		measures	be monitored		responsibility	schedule	• · · ·
3	Transmission /Distribution line design	Exposure to electro- magnetic interference	Line design to comply with the limits of electromagnetic interference from overhead power lines	Electromagne tic field strength for proposed line design	Line design compliance with relevant standards – once	IA	Part of design parameters	Complied. Designed as per guidelines of ICNIRP and ACGIH and checked by CPRI & M/s PTI, USA
4	Substation location and design	Exposure to noise	Design of plant enclosures to comply with noise regulations.	Expected noise emissions based on substation design	Compliance with regulations - once	IA	Part of detailed siting survey and design	Complied. Transformers with maximum noise emitting level of 75 dB and DG set with proper enclosures is specified in tender specification/ design criteria
		Social inequities	Careful selection of site to avoid encroachment of socially, culturally and archaeological sensitive areas (i. g. sacred groves, graveyard, religious worship place, monuments etc.)	Selection of substation location (distance to sensitive area).	Consultation with local authorities/ autonomous councils -once		Part of detailed siting survey and design	Complied/Being Complied. Part of substation site finalization/route alignment criteria
5	Location of overhead line towers/poles/ laying of underground distribution line & alignment and design	Impact on water bodies	Avoidance of such water bodies to the extent possible. Avoidance of placement of tower inside water bodies to the extent of possible	Tower/pole location and overhead/ underground line alignment selection (distance to water bodies)	Consultation with local authorities– once	IA/ Survey Agency (Sec-II. 2.2 i of Contract agreement)	Part of tower/pole sitting survey and detailed underground /overhead line alignment survey and design	All due care taken during survey to avoid placing of tower/pole on water bodies. However, in spite of best efforts, placing of some towers (approx. 11 nos.) on rivers couldn't be avoided in case of 132kV Rupai- Chapakhowa and Rangia- Amingaon line due to locational constraints/wide river crossing span.

Cla. No.	Project activity/stage	Potential impact	Proposed mitigation measures	Parameter to be monitored		Institutional responsibility	Implementation schedule	Compliance Status
10.	activity/stage	Social inequities	Careful route selection to avoid existing settlements and sensitive locations	Tower/pole location and overhead/ underground line alignment selection (distance to nearest dwellings or social institutions)	Consultation with local authorities/ autonomous councils and land owners – once	IA/ Survey Agency (Sec-II. 2.2 i of Contract agreement)	Part of detailed tower/pole sitting and overhead/ underground alignment survey and design	All socially sensitive areas including habitated areas avoided for TLs (refer Plate – 7). However, distribution lines due to their functional mandate are bound to pass through habited areas.
			Minimise impact on agricultural land	Tower location and overhead/ underground line alignment selection (distance to agricultural land)	Consultation with local auth./ autonomous councils and land owners – once			Though major sections of proposed lines are routed through agricultural field in order to avoid impact on environmentally/socially sensitive areas, every efforts including consultation with local authorities/ autonomous councils and land owners (refer Plate – 8). undertaken to minimize impacts on agricultural land/produce to the extent possible.
			Careful selection of site and route alignment to avoid encroachment of socially, culturally and archaeological sensitive areas (i. g. sacred groves, graveyard, religious worship place, monuments etc.)	Tower/pole location and overhead/ underground line alignment selection (distance to sensitive area)	Consultation with local authorities/ autonomous councils -once			As explained in the precedinding section all such areas avoided during survey stage itself following the cardinal principle of ESPPF.

	Project	Potential	Proposed mitigation	Parameter to	Measurement	Institutional	Implementation	Compliance Status
No.	activity/stage	impact	measures	be monitored	& frequency	responsibility	schedule	
6	Involuntary acquisition or permanent land acquisition for	Social inequities	Compensation and R&R measures as per provision of RFCTLARRA,2013 ⁴	Compensation and monetary R&R measures implementation before		State Govt.	Prior to award/start of substation construction.	No involuntary acquisition of land involved in instant case. Please refer Table-7 for details securing of
	substation.			possession.				substations land.
7	Line through protected area/ precious ecological area	Loss of precious ecological values/ damage to precious species	Avoid siting into such areas by careful site and alignment selection (National Parks, Wildlife Sanctuary, Biosphere Reserves/ Biodiversity Hotspots)	Tower/pole location & overhead/ underground line alignment selection (distance to nearest designated eco protected / sensitive areas)	Consultation with local forest authorities - once	IA/ Survey Agency (Sec-II. 2.4, 2.1 (i) of Contract agreement)	Part of detailed siting and alignment survey /design	Through careful route selection involvement of forest/protected areas avoided to the maximum extent. However, given the magnitude of project and peculiarity of terrain, minimum involvement of forest/protected area couldn't be avoided as per details provided in Table- 2 .
			Minimize the need by using existing RoW wherever possible	Tower/pole location and overhead/ underground line alignment selection	Consultation with local authorities and design engineers - once		Part of detailed sitting and alignment survey /design	During survey, every efforts made to utilize already available corridor wherever, possible.
8	Line through identified Elephant corridor / Migratory bird	Damage to the Wildlife/ Birds and also to line	Study of earmarked elephant corridors to avoid such corridors, Adequate ground clearance, Fault clearing by Circuit Breaker, Barbed wire wrapping on towers, reduced spans etc., if applicable	Tower/pole location and overhead/ underground line alignment selection. Minimum/ maximum ground clearance	Consultation with local forest authorities – once. Monitoring – quarterly basis	IA/ Survey Agency (Sec-II. 2.4, 2.1 (i) of Contract agreement)	Part of detailed sitting and alignment survey /design and Operation	Through careful route selection, all known Elephant corridors have been avoided completely in consultation with forest authorities.

⁴ In the instant subproject no fresh land acquisition (permanent) is involved hence this clause shall not be applicable. NERPSIP Semi-Annual Safeguard Monitoring Report for period up to Dec.' 18 67

Cla.	•	Potential	Proposed mitigation	Parameter to	Measurement		Implementation	Compliance Status
No.	activity/stage	impact	measures	be monitored		responsibility	schedule	
			Avoidance of established/ identified migration path (Birds & Bats). Provision of flight diverter/reflectors, Bird guard, elevated perches, insulating jumper loops, obstructive perch deterrents, raptor hoods etc. ⁵ , if applicable	Tower/pole location and overhead/ underground line alignment selection	Consultation with local forest authorities - once		Part of detailed sitting and alignment survey /design and Operation	All such identified/ established birds migratory path have been avoided completely through adopting careful route selection technique.
9	Line through forestland	Deforestation and loss of biodiversity, edge effect	Avoid siting of line by careful site and alignment selection Minimise the need by using existing towers, tall towers and RoW, wherever possible	Tower/pole location and overhead/ underground line alignment selection (distance to nearest protected or reserved forest)	Consultation with local authorities – once Consultation with local authorities and design engineers – once	IA/ Survey Agency (Sec-II. 2.4, 2.1 (i) of Contract agreement)	Part of detailed sitting and alignment survey/design	As explained above, proposed line routes of TL/DL have been finalised by taking consideration of minimum impact on forest area after consultation with forest authorities and/or village councils in case of private /community forest. Wherever applicable forest clearance under Forest (Conservation)
			Measures to avoid invasion of alien species	Intrusion of invasive species	Consultation with local forest authorities - once			Act, 1980 have been obtained/ are presently under various stages of approval process at State Govt/ RMoEFCC level (for details
			Obtain statutory clearances from the Government	Statutory approvals from Government	Compliance with regulations – once for each subproject			refer Table-2). As far as invasion of alien species is concern, it is noteworthy that actual damage/tree felling is minuscule and limited 3m

⁵ As per International/National best practices and in consultation with concerned forest/wildlife Authority **NERPSIP Semi-Annual Safeguard Monitoring Report for period up to Dec.' 18**

Cla.	•	Potential	Proposed mitigation	Parameter to			Implementation	Compliance Status
No.	activity/stage		measures Consultation with autonomous councils wherever required	be monitored Permission/ NOC from autonomous councils	Consultation with autonomous councils – once during tower placement	responsibility	schedule	strip below each conductor and not in whole RoW. Hence, chance of invasion of alien species is not envisaged. Moreover, afforestation scheme is prepared by forest authority taking local species into consideration which is also integral part of forest proposal. The afforestation activity in forest land is the sole responsibility of forest deptt and user agency has no role in selection of species /afforestation activity in forest except depositing compensatory cost levied by forest deptt. For details on forest clearance please visit: <u>http://forestsclearance.nic.in/ Online_Status.aspx</u>
10	0 Lines through farmland	Loss of agricultural production/ change in cropping pattern	Use existing tower or footings wherever possible	Tower/pole location and overhead/ underground line alignment selection	Consultation with local authorities and design engineers – once	IA/ Survey Agency (Sec-II. 2.4, 2.1 (i) of Contract agreement)	Part of detailed alignment survey and design	While passing through agricultural land construction activities are scheduled mostly during lean period so that damage to standing crop is avoided. However, full compensation as per
			Avoid sitting new towers on farmland wherever feasible	Tower/pole location and overhead/ underground line alignment selection	Consultation with local authorities and design engineers – once	agreenieni	Part of detailed sitting and alignment survey /design	assessment of revenue authorities is paid to land owner/farmer in case of inevitable damages.

	Project	Potential	Proposed mitigation	Parameter to			Implementation	Compliance Status
No.	activity/stage		measures	be monitored		responsibility	schedule	
11		Nuisance to neighbouring properties	Substations sited and designed to ensure noise will not be a nuisance	Noise levels	Noise levels to be specified in tender documents – once	IA	Part of detailed equipment design	Most of the proposed substations are located away from habitated area. Moreover noise control measures already part of tender specification/ design criteria such as Transformers with maximum noise emitting level of 75 dB and DG set with proper enclosures.
12	Interference with drainage patterns/ Irrigation channels	Flooding hazards/ loss of agricultural production	Appropriate sitting of towers to avoid channel interference	Tower/pole location and overhead/ underground line alignment selection (distance to nearest flood zone)	Consultation with local authorities and design engineers – once	IA	Part of detailed alignment survey and design	The actual blockage of ground surface is limited to area covered by tower footing only and that also up to a maximum of 3m depth. Hence, chances of inference with drainage pattern/ irrigation channel are remote
13	Escape of polluting materials	Environme ntal pollution	Transformers designed with oil spill containment systems, and purpose-built oil, lubricant and fuel storage system, complete with spill cleanup equipment.	Equipment specifications with respect to potential pollutants	Tender document to mention specifications – once	IA	Part of detailed equipment design /drawings	Complied. Part of detailed equipment deign/drawing. As per approved design provision of pit (capacity of 130% of transformer oil volume) below each transformer and a sump of capacity of 200% of oil volume of largest transformer is provided.
			Substations to include drainage and sewage disposal systems to avoid offsite land and water pollution.	Substation sewage design	Tender document to mention detailed specifications – once	IA	Part of detailed substation layout and design /drawings	Complied. Part of detailed substation layout and design/drawings

Cla. No.	Project activity/stage	Potential impact	Proposed mitigation measures	Parameter to be monitored		Institutional responsibility	Implementation schedule	Compliance Status
14	Equipments submerged under flood	Contaminat ion of receptors	Substations constructed above the high flood level(HFL) by raising the foundation pad	Substation design to account for HFL (elevation with respect to HFL elevation)	Base height as per flood design- once	IA	Part of detailed substation layout and design /drawings	Complied. Part of detailed substation layout and design/drawings
15	Explosions /Fire	Hazards to life	Design of substations to include modern fire fighting equipment Provision of fire fighting equipment to be located close to transformers	Substation design compliance with fire prevention and control codes	Tender document to mention detailed specifications – once	IA	Part of detailed substation layout and design /drawings	Complied. Part of detailed substation layout and design/drawings.
	struction			1				
16	Equipment layout and installation	Noise and vibrations	Construction techniques and machinery selection seeking to minimize ground disturbance.	Construction techniques and machinery	Construction techniques & machinery creating minimal ground disturbance- once at the start of each construction phase	IA (Contractor through contract provisions) (Sec-IX. PC 22.4.3.5, 22.4.1 of <i>Contract</i> agreement)	Construction period	Complied/ Being Complied. Use of low noise producing equipments /machineries by construction contractor is ensured through compliance contract condition
17	Physical construction	Disturbed farming activity	Construction activities on cropping land timed to avoid disturbance of field crops (within one month of harvest wherever possible).	Timing of start of construction	Crop disturbance – Post harvest as soon as possible but before next crop – once per site	IA (Contractor through contract provisions) (Sec-II. 2.5 of <i>Contract</i> agreement)	Construction period	As already explained, construction activities on farm/agricultural land are being undertaken mostly lean/post-harvest period so that damage to standing crop is avoided. However, full compensation as per assessment of revenue authorities is paid to land owner/farmer in case of inevitable damages.

Cla. No.	Project activity/stage	Potential impact	Proposed mitigation measures	Parameter to be monitored	Measurement & frequency	Institutional responsibility	Implementation schedule	Compliance Status
18	construction	Noise, vibration and operator safety, efficient operation	Construction equipment to be well maintained.	Construction equipment – estimated noise emissions	Complaints received by local authorities – every 2 weeks	IA (Contractor through contract provisions) (Sec-IX.PC 22.4.3.6)	Construction period	Complied/ Being Complied. Proper maintenance of construction equipments by construction contractor is ensured through compliance of referred contract condition.
		Noise, vibration, equipment wear and tear	Turning off plant not in use.	Construction equipment – estimated noise emissions and operating schedules	Complaints received by local authorities – every 2 weeks	IA (Contractor through contract provisions)	Construction period	of referred contract condition. Noise levels are being monitored in all active sites regularly and all readings are found to be well within permissible limits (refer Plate-9). Till date, only one complained received from resident near Padampukhri substation site for which necessary measures were undertaken and no further complaint received (refer
19	Construction of roads for accessibility	roads for airborne	Is for airborne tracks used for routes (le sibility dust construction and and width particles maintenance access new acce to the line wherever roads to b	Access roads, routes (length and width of new access roads to be constructed)	Use of established roads wherever possible – every 2 weeks	IA (Contractor through contract provisions) (Sec-II. 2.8)	period	Most of the sites are easily accessible and existing roads/paths are used for construction activities. However, at few sites, there was a need to strengthen existing paths/construction of approach road (refer Table-4 for details) in order to carry heavy equipments/ machineries.
		Increased land requirement for temporary accessibility	New access ways restricted to a single carriageway width within the RoW.	Access width (meters)	Access restricted to single carriage –way width within RoW – every 2 weeks	IA (Contractor through contract provisions) (Sec-II. 2.8)	Construction period	

Cla.		Potential	Proposed mitigation	Parameter to		Institutional	Implementation	Compliance Status
No. 20	activity/stage Construction	impact Safety of	measures Coordination with local	be monitored Periodic and	& frequency No. of	responsibility IA	schedule Construction	Being complied.
	activities	local villagers	communities for construction schedules, Barricading the	regular reporting /supervision of safety	incidents- once every week	(Contractor through contract provisions)	period	All requisite safety arrangement ensured through regular monitoring and
			construction area and spreading awareness among locals	arrangement		(Sec-II. 2.2 iv, vi, vii & viii)		compliance of contract conditions (refer Plate- 10). No accidents reported so far.
		Local traffic obstruction	Coordination with local authority/ requisite permission for smooth flow of traffic	Traffic flow (Interruption of traffic)	Frequency (time span)- on daily basis	IA (Contractor through contract provisions)	Construction period	Most of the tower/pole locations are in farm/barren land. Hence, the problem of traffic obstruction is not witnessed. In case of road/ rail crossing due precaution and required permission (refer Plate-11) are being obtained prior to start of work. Till date only one complaint received in case of Bosta substation site which was promptly resolved.(refer Table-10)
21	Temporary blockage of utilities	Overflows, reduced discharge	Measure in place to avoid dumping of fill materials in sensitive drainage area	Temporary fill placement (m ³)	Absence of fill in sensitive drainage areas – every 4 weeks	IA (Contractor through contract provisions) (Sec-II. 2.6)	Construction period	Most of the fill materials are being utilized either in own premises or being utilized for useful purpose with due consent of the local communities.
22	Site clearance	Vegetation	Marking of vegetation to be removed prior to clearance, and strict control on clearing activities to ensure minimal clearance. No use of herbicides and pesticides	Vegetation marking and clearance control (area in m ²)	Clearance strictly limited to target vegetation – every 2 weeks	IA (Contractor through contract provisions) (Sec-II. 2.2 ix, 2.5)	Construction period	Only controlled clearing of vegetation is being undertaken, if necessary and with the prior permission of competent authority

Cla.		Potential	Proposed mitigation	Parameter to			Implementation	Compliance Status
No.	activity/stage	impact	measures	be monitored		responsibility	schedule	
23	Trimming /cutting of trees within RoW	Fire hazards	Trees allowed growing up to a height within the RoW by maintaining adequate clearance between the top of tree and the conductor as per the regulations.	Species- specific tree retention as approved by statutory authorities (average and max. tree height at maturity, in meters)	Presence of target species in RoW following vegetation clearance – once per site	IA (Contractor through contract provisions)	Construction period	Regulated felling in RoW is being carried out with the permission of owner and revenue authorities keeping required electrical clearance as per applicable norms (CEA's regulations, 2010 (Measures related to safety & electric supply)
		Loss of vegetation and deforestati on	Trees that can survive pruning to comply should be pruned instead of cleared.	Species- specific tree retention as approved by statutory authorities	Presence of target species in RoW following vegetation clearance - once per site	IA (Contractor through contract provisions) (Sec-II. 2.2 ix, 2.5)	Construction period	Actual damage/tree felling is minuscule and limited 3m strip below each conductor and not in entire RoW. However, after stringing natural vegetation is allowed to regrowth in all these cleared strips except for one strip which is kept clear of vegetation for maintenance purpose In remaining RoW area, only pruning/ pollarding is done to maintain electrical clearance.
			Felled trees and other cleared or pruned vegetation to be disposed of as authorized by the statutory bodies.	Disposal of cleared vegetation as approved by the statutory authorities (area cleared in m ²)	Use or intended use of vegetation as approved by the statutory authorities – once per site	IA (Contractor through contract provisions)	Construction period	All felled trees are handed over to concerned author/owner for disposal. IA/State Utilities have no role in storage or disposal of felled trees/wood
24	Wood/ vegetation harvesting	Loss of vegetation and	Construction workers prohibited from harvesting wood in the	Illegal wood /vegetation harvesting	Complaints by local people or other evidence	IA (Contractor through	Construction period	Compiled/Being complied. Regular monitoring is

Cla. No.	Project activity/stage	Potential impact	Proposed mitigation measures	Parameter to be monitored		Institutional responsibility	Implementation schedule	Compliance Status
110.	activity/stage	deforestati on	project area during their employment, (apart from locally employed staff continuing current legal activities)	(area in m ² , number of incidents reported)	of illegal harvesting – every 2 weeks	contract provisions) (Sec-II. 2.3)	Schedule	undertaken to ensure compliance of applicable contract provisions by contractor.
25	Surplus earthwork/ soil	Runoff to cause water pollution, solid waste disposal	Soil excavated from tower footings/ substation foundation disposed of by placement along roadsides, or at nearby house blocks if requested by landowners	Soil disposal locations and volume (m ³)	Acceptable soil disposal sites – every 2 weeks	IA (Contractor through contract provisions) (Sec-II, 2.6)	Construction period	Complied/Being Complied. Approx. 90-95% of excavated soil is used for refilling/ resurfacing and rest is being disposed off along with other debris at designated location as already explained in clause no 21.
26	Substation construction	Loss of soil	Loss of soil is not a major issue as excavated soil will be mostly reused for filling. However, in case of requirement of excess soil the same will be met from existing quarry or through deep excavation of existing pond or other nearby barren land with agreement of local communities	Borrow area sitting (area of site in m ² and estimated volume in m ³)	Acceptable soil borrow areas that provide a benefit - every 2 weeks	IA (Contractor through contract provisions) (Sec-II, 2.9)	Construction period	Excess soil is not required in most of the proposed substations as excavated soil is normally sufficient for levelling and refilling work. For few substations where excess soil is required, the same has been managed from existing approved/ registered borrow/ quarry or private land/pond after taking due permission/ consent (refer Plate -12).
		Water pollution	Construction activities involving significant ground disturbance (i.e. substation land forming) not undertaken during the monsoon season	Seasonal start &finish of major earthworks (P ^H ,BOD/ COD, Suspended	Timing of major disturbance activities – prior to start of construction activities	IA (Contractor through contract provisions)	Construction period	Complied/Being complied. No construction activities undertaken during monsoon period.

NERPSIP Semi-Annual Safeguard Monitoring Report for period up to Dec.' 18

Cla.		Potential	Proposed mitigation	Parameter to	Measurement		Implementation	Compliance Status
No.	activity/stage	impact	measures	be monitored solids, others)	& frequency	responsibility	schedule	
27	Site clearance	Vegetation	Tree clearances for easement establishment to only involve cutting trees off at ground level or pruning as appropriate, with tree	Ground disturbance during vegetation clearance (area, m ²) Statutory	Amount of ground disturbance – every 2 weeks Statutory	IA (Contractor through contract provisions) (Sec-VII, 9.3, 10.3)	Construction period	Complied/Being Complied. Already explained at clause no. 23.
			stumps and roots left in place and ground cover left undisturbed	approvals	approvals for tree clearances – once for each site	10.3)		
28	Substation foundation/ Tower erection disposal of surplus earthwork/fill	Waste disposal	Excess fill from substation/tower foundation excavation disposed of next to roads or around houses, in agreement with the local community or landowner	Location and amount (m ³)of fill disposal	Appropriate fill disposal locations – every 2 weeks	IA (Contractor through contract provisions) (Sec-II, 2.6)	Construction period	Complied/Being Complied. Already explained at clause no. 21.
29	Storage of chemicals and materials	Contaminat ion of receptors (land, water, air)	Fuel and other hazardous materials securely stored above high flood level.	Location of hazardous material storage; spill reports (type of material spilled, amount (kg or m ³) and action taken to control and clean up spill)	Fuel storage in appropriate locations and receptacles – every 2 weeks	IA (Contractor through contract provisions) (Sec-IX, PC 22.4.3.3)	Construction period	Complied/Being Complied. Regular monitoring is undertaken to ensure that such materials are stored securely at designated places only along with sufficient containment as part of compliance of applicable contract provisions by the contractor.

Cla. No.	Project activity/stage	Potential impact	Proposed mitigation measures	Parameter to be monitored	Measurement & frequency	Institutional responsibility	Implementation schedule	Compliance Status
30	Construction schedules	Noise nuisance to neighbouri ng properties	Construction activities only undertaken during the day and local communities informed of the construction schedule.	Timing of construction (noise emissions, [dB(A)])	Daytime construction only – every 2 weeks	IA (Contractor through contract provisions) (Sec-IX, PC 22.4.1)	Construction period	Complied/Being Complied. Construction activities are restricted to day time only. Further, regular monitoring is undertaken to ensure compliance of applicable contract provisions by contractor. Noise level measured in various constructions sites were found to be well with in permissible standard. (refer Plate - 9)
31	Provision of facilities for construction workers	Contaminat ion of receptors (land, water, air)	Construction workforce facilities to include proper sanitation, water supply and waste disposal facilities.	Amenities for Workforce facilities	Presence of proper sanitation, water supply and waste disposal facilities – once each new facility	IA (Contractor through contract provisions) (Sec-VIII, 22.2.1, 22.2.6, 22.2.11)	Construction period	Complied/Being Complied. Regular monitoring is undertaken to ensure compliance of applicable contract provisions by contractor. Refer Section 3.1.4 and Plate -4 for details on worker facilities in different work sites.
32	Influx of migratory workers	Conflict with local population to share local resources	Using local workers for appropriate asks	Avoidance/red uction of conflict through enhancement/ augmentation of resource requirements	Observation & supervision– on weekly basis	IA (Contractor through contract provisions) {Sec-II, 2.2(iii)}	Construction period	Complied/Being Complied. Local workforces are being engaged by construction contractor based on skill in compliance to contract provisions. No incidents of conflict reported so far.

Cla. No.	Project activity/stage	Potential impact	Proposed mitigation measures	Parameter to be monitored		Institutional responsibility	Implementation schedule	Compliance Status
33	Lines through farmland	Loss of agricultural productivity	Use existing access roads wherever possible Ensure existing irrigation facilities are maintained in working condition. Protect /preserve topsoil and reinstate after construction completed Repair /reinstate damaged bunds etc after construction completed	Usage of existing utilities Status of existing facilities (earthwork in m ³) Status of facilities (earthwork in m ³)	Complaints received by local people /authorities - every 4 weeks	IA (Contractor through contract provisions) {Sec-II, 2.8 & Sec. IX, PC 22.4.2, (ii)}	Construction period	Complied/Being complied. Implementation of all proposed mitigation measures is being ensured including preservation of topsoil resulting in receipt of no compliants so far.
		Social inequities	Land owners/ Farmers compensated for any temporary loss of productive land as per existing regulation.	Process of Crop/tree compensation in consultation with forest dept.(for timber yielding tree) and Horticulture deptt.(for fruit bearing tree)	Consultation with affected land owner prior to implementation and during execution.	IA	During construction	In case of unavoidable tree and crop damages, full compensation as per assessment done by revenue /forest authorities is paid to affected land owners/farmers. Accordingly, Rs. 2.398 million has been paid to 56 affected person so far. Besides, an amount of Rs 19.661 million has been paid to 192 affected persons towards diminishing land value as per the MoP guidelines dated 15 th Oct '15. (for details of compensation paid refer Table- 8 & Table- 9)
34	Uncontrolled erosion/silt runoff	Soil loss, downstrea m siltation	Need for access tracks minimised, use of existing roads.	Design basis and construction	Incorporating good design and	IA (Contractor through	Construction period	Complied/Being complied. Wherever needed appropriate

	Project	Potential	Proposed mitigation	Parameter to			Implementation	Compliance Status
No.	activity/stage	impact	measures	be monitored		responsibility	schedule	
			Limit site clearing to work areas Regeneration of vegetation to stabilise works areas on completion (where applicable) Avoidance of excavation in wet season Water courses protected from siltation through use of bunds and sediment ponds.	procedures (suspended solids in receiving waters; area re-vegetated in m ² ; amount of bunds constructed [length in meter, area in m ² , or volume in m ³])	construction management practices – once for each site	contract provisions) (Sec-II, 2.7)		slope protection measures such as RRM Wall, Retaining Wall, Revetment, Stone Pitching along with bio- engineering measures undertaken/being undertaken as per site requirements (for details of such measures refer Table- 2 & Plate-4). Further as explained in clause no 19 & 22, adequate prudence has been practiced in site clearance and use of existing road/path.
35	Nuisance to nearby properties	Losses to neighbouri ng land uses/ values	Contract clauses specifying careful construction practices.	Contract clauses	Incorporating good construction management practices – once for each site	IA (Contractor through contract provisions) {Sec-II, 2.8 & Sec. IX, PC	Construction period	Complied/Being complied. All such measures have been implemented as already explained at Clause no 17, 18, 19, 30 & 33.
			As much as possible existing access ways will be used	Design basis and layout	Incorporating good design engineering practices–	22.4.2, (ii)}		
			Productive land will be reinstated following completion of construction	Reinstatement of land status (area affected, m ²)	Consultation with affected parties – twice – immediately after completion of construction and after the first harvest			

Cla. No.	Project activity/stage	Potential impact	Proposed mitigation measures	Parameter to be monitored	Measurement & frequency	Institutional responsibility	Implementation schedule	Compliance Status
	denvity/stage	Social inequities	Compensation will be paid for loss of production, if any.	Implementatio n of Tree/Crop compensation (amount paid)	Consultation with affected parties – once in a quarter	IA	Prior to construction	Already explained at clause no.33. All applicable compensation to all eligible PAPs are being paid in consultation with revenue authority and affected persons.
36	Flooding hazards due to construction impediments of natural drainage	Flooding and loss of soils, contaminati on of receptors (land, water)	Avoid natural drainage pattern/ facilities being disturbed/blocked/ diverted by on-going construction activities	Contract clauses (e.g. suspended solids and BOD/COD in receiving water)	Incorporating good construction management practices-once for each site	IA (Contractor through contract provisions) (Sec-II, 2.7)	Construction period	Good construction management practices are being employed at sites to avoid blockage of natural drainage and resultant flooding.
37	Equipment submerged under flood	Contaminat ion of receptors (land, water)	Equipment stored at secure place above the high flood level(HFL)	Store room level to be above HFL (elevation difference in meters)	Store room level as per flood design- once	IA (Sec-II, 1.11)	Construction period	Complied. All equipment foundations are designed above in accordance with approved substation design/layout.
38	Inadequate siting of borrow areas (quarry areas)	Loss of land values	Existing borrow sites will be used to source aggregates, therefore, no need to develop new sources of aggregates	Contract clauses	Incorporating good construction management practices – once for each site	IA (Contractor through contract provisions) (Sec-II, 2.9)	Construction period	Complied/Being complied. Already explained at clause no. 26.
39	Health and safety	Injury and sickness of workers and members of the public	Safetyequipment's(PPEs)forconstruction workersContractprovisionsspecifyingminimumrequirementsforconstruction camps	Contract clauses (number of incidents and total lost-work days caused by injuries	Contract clauses compliance – once every quarter	IA (Contractor through contract provisions) (Sec-II, 2.2 v, vii, viii & Sec-	Construction period	Complied/Being Complied with project specific safety plan and general conditions of contract which covers all applicable regulations. No major or minor accident reported till Dec'18. Details

Cla. No.	Project activity/stage	Potential impact	Proposed mitigation measures	Parameter to be monitored		responsibility	Implementation schedule	Compliance Status
			Contractor to prepare and implement a health and safety plan. Contractor to arrange for health and safety training sessions	and sickness)		IX, PC 22.4.3.8, PC 22.4.3.24 and Safety Rules of PC 22.4.3.21)		on Health and Safety aspect provided in Section 3.1.4 .
40	Inadequate construction stage monitoring	Likely to maximise damages	Training of environmental monitoring personnel	Training schedules	Number of programs attended by each person – once a year	IA	Routinely throughout construction period	All employees engaged in project execution including designated Environment Officers have been adequately trained. (refer Section 3.1.5).
			Implementation of effective environmental monitoring and reporting system using checklist of all contractual environmental requirements.	Respective contract checklists and remedial actions taken thereof.	Submission of duly completed checklists of all contracts for each site - once			Appropriate clause incorporated in contract provisions for EMP implementation. Site manager monitor and review the implementation of EMP on daily basis. Further, each state covered under the projects has been provide with a dedicated designated Environment Officers for proper monitoring and implementation of safeguards measures. Necessary arrangement being made to fill the posts that have fallen vacant in two states i.e. Meghalaya & Manipur.

Cla. No.	Project activity/stage	Potential impact	Proposed mitigation measures	Parameter to be monitored		Institutional responsibility	Implementation schedule	Compliance Status
			Appropriate contact clauses to ensure satisfactory implementation of contractual environmental mitigation measures.	Compliance report related to environmental aspects for the contract	Submission of duly completed compliance report for each contract – once			In order to comply with such provisions and further improvement, site inspections /audits are being carried out periodically and memo/ observation/notice are issued to respective contractor for necessary compliance (refer Section-3.1.6 & Appendix-2.)
Ope 41	ration and Mair Location of	tenance Exposure	Setback of dwellings	Compliance	Setback	State Utility	During	Not applicable currently.
	line towers/poles and overhead/ underground line alignment & design	to safety related risks	to overhead line route designed in accordance with permitted level of power frequency and the regulation of supervision at sites.	with setback distances ("as-built" diagrams)	distances to nearest houses – once in quarter		operations	Will be complied during O & M stage
42	Line through identified bird flyways, migratory path	Injury/ mortality to birds, bats etc due to collision and electrocutio n	Avoidance of established/ identified migration path (Birds & Bats). Provision of flight diverter/reflectors, elevated perches, insulating jumper loops, obstructive perch deterrents, raptor hoods etc., if applicable	Regular monitoring for any incident of injury/ mortality	No. of incidents- once every month	State Utility	Part of detailed siting and alignment survey /design and Operation	- do-
43	Equipment submerged under flood	Contaminat ion of receptors (land, water)	Equipment installed above the high flood level (HFL) by raising the foundation pad.	Substation design to account for HFL ("as- built" diagrams)	Base height as per flood design – once	State Utility	During operations	- do-

NERPSIP Semi-Annual Safeguard Monitoring Report for period up to Dec.' 18

Cla.	Project	Potential	Proposed mitigation	Parameter to	Measurement	Institutional	Implementation	Compliance Status
No.	activity/stage	impact	measures	be monitored	& frequency	responsibility	schedule	-
44	Oil spillage	Contaminat ion of land/nearb y water bodies	Substation transformers located within secure and impervious sump areas with a storage capacity of at least 100% of the capacity of oil in transformers and associated reserve tanks.	Substation bunding (Oil sump) ("as- built" diagrams)	Bunding (Oil sump) capacity and permeability - once	State Utility	During operations	- do-
45	SF6 management	Emission of most potent GHG causing climate change	Reduction of SF6 emission through awareness, replacement of old seals, proper handling & storage by controlled inventory and use, enhance recovery and applying new technologies to reduce leakage	Leakage and gas density/level	Continuous monitoring	State Utility	During Operations	- do-
46	Inadequate provision of staff/workers health and safety during operations	Injury and sickness of staff /workers	Careful design using appropriate technologies to minimise hazards	Usage of appropriate technologies (lost work days due to illness and injuries) Training/awar	Preparedness level for using these technologies in crisis – once each year Number of	State Utility	Design and operation	- do-
			raising for staff.	eness	programs and			
			Preparation of fire emergency action plan and training given to staff on implementing emergency action plan	programs and mock drills	percent of staff /workers covered – once each year			- do-

	Project	Potential	Proposed mitigation	Parameter to		Institutional	Implementation	Compliance Status
No.	activity/stage	impact	measuresProvideadequate	be monitored Provision of	& frequency Complaints	responsibility	schedule	da
			Provide adequate sanitation and water	facilities	received from			- do-
			supply facilities	laointico	staff /workers			
47	Electric	Injury/	Careful design using	Usage of	Preparedness	State Utility	Design and	- do-
	Shock	mortality to	appropriate	appropriate	level for using		Operation	
		staff and	technologies to	technologies	these			
		public	minimise hazards	(no. of injury	technology in			
				incidents, lost work days)	crisis – once a month			
				• •				
			Security fences	Maintenance	Report on			- do-
			around substations Barriers to prevent	of fences Maintenance	maintenance – every 2 weeks		-	- do-
			climbing on/	of barriers	every 2 weeks			- 00-
			Appropriate warning	Maintenance				- do-
			signs on facilities	of warning				40
			Electricity safety	Training	Number of			- do-
			awareness raising in	/awareness	programs and			
			project areas	programs and	per cent of			
				mock drills for	total persons			
				all concerned parties	covered –once each year			
48	Operations	Unnecessa	Adequate training in		Number of	State Utility	Operation	- do-
	and	ry	O&M to all relevant	eness	programs and		oporation	
	maintenance	environme	staff of substations &	programs and	per cent of			
	staff skills	ntal losses	transmission/distributi	mock drills for	staff covered -			
	less than	of various	on line maintenance	all relevant	once each			
	acceptable	types	crews. Preparation and	staff	year			
			Preparation and training in the use of					
			O&M manuals and					
			standard operating					
			practices					
49	Inadequate	Diminished	Staff to receive	Training/aware	Number of	State Utility	Operation	- do-
	periodic	ecological	training in	ness programs	programs and			
	environmenta	and social values.	environmental	and mock drills for all relevant	per cent of staff covered –			
	I monitoring.	values.	monitoring of project	ioi all relevant	Stall COvered -			

NERPSIP Semi-Annual Safeguard Monitoring Report for period up to Dec.' 18

Cla. No.	Project activity/stage	Potential impact	Proposed mitigation measures	Parameter to be monitored		Institutional responsibility	Implementation schedule	Compliance Status
		•	operations and maintenance activities.	staff	once each year			
50	Equipment specifications and design parameters	Release of chemicals and gases in receptors (air, water, land)	Processes, equipment and systems using cholofluorocarbons (CFCs), including halon, should be phased out and to be disposed of in a manner consistent with the requirements of the Govt.	Process, equipment and system design	Phase out schedule to be prepared in case still in use – once in a quarter	State Utility	Operations	- do-
51	Transmission / distribution line maintenance	Exposure to electromag netic interferenc e	Transmission/ distribution line design to comply with the limits of electromagnetic interference from overhead power lines	Required ground clearance (meters)	Ground clearance - once	State Utility	Operations	- do-
52	Uncontrolled growth of vegetation	Fire hazard due to growth of tree/shrub /bamboo along RoW	Periodic pruning of vegetation to maintain requisite electrical clearance. No use of herbicides/pesticides	Requisite clearance (meters)	Assessment in consultation with forest authorities - once a year(pre- monsoon/post -monsoon	State Utility	Operations	- do-
53	Noise related	Nuisance to neighbouri ng properties	Substations sited and designed to ensure noise will not be a nuisance.	Noise levels {dB(A)}	Noise levels at boundary nearest to properties and consultation with affected parties if any - once	State Utility	Operations	- do-

Appendix-2 : Sample copy of such notice/memo issued and compliance submitted by the respective contractor/ subcontractor

	पावर ग्रिड कार	पोरेशन आंफ इंडिया लिमिटेड़	
	POWER GRID CORPORATI	(भारत सरकार का उध्धम) ON OF INDIA LIMITED Government of India Enterprise)	
	Dongtieh, L	ower Nongrah, Lapalng, (Shillong) 1364) 2536397, Email: nerts_os@ya	-793006
30	त्तर-पूर्वी क्षेत्रीय मुख्यालयः प्रचालन सेवा; N		
REF: NESH/Safety/Au			
To,		Date.	28.10.20
The Project in-charge M/s Sterling & Wilson 220kV POWERGRID Nagaland.	e n (P) Ltd. Sub-station, Dimapur,		
Sub: Safety Check / A	Audit.		
Dear Sir,			
with your Safety office	ed various construction sites of NE at Dimapur & Kohima. The Safety er / site Engineers. During the Safet ave been observed. The observation	check / Audit has been carried	d out alo
report shall be submit engineer of POWERGI	look in to the matter seriously an on shall be taken as per terms and tted to the Regional Safety, Shillo RID. Further, it is requested to en- te to avoid any untoward incidence.	d condition of contract. The cong through concern site in-congute the implementation of pro-	complian
Thanking you,			1
Enclos: As above			all
		Regional Safety officer	, Shillon
Copy to:			
 GM (NERPSIP), Guw DGM, NERPSIP, Koh CM, NERPSIP, Dimaj 			
	ь. -		
पंजीकृत कार्यातय, ची- 19, कृतव इन्स्ट	टिद्युशनरा एरिया, अन्दर्शरेया सराय, नई दिल्ली- 1100-16, इ	frammer, 6860101 ferrer 0.11 4 540000	
	itutional Area, Katwaria Sarai, New Delhi- 110016, E		70116

ANNEX-I

The Location wise observations:

33/ 11kV Sub-station Construction at Padampukri, Dimapur:

- During audit it has been observed that Dust Musk is not provided to the workers and also not available at store / working site. Dust Musk shall be provided to all the workers who are involved in cement handling and working near mixture m/c.
- Pep talk / Tool Box talk record is not available at site. Pep talk / Tool Box talk record shall be maintained at site.
- Sufficient quantity of PPEs, caution tape etc. shall be stored at working site and its use shall be ensured.
- 4. During audit it has been observed that Dust Musk is not provided to the workers and also not available at store / working site. Dust Musk shall be provided to all the workers who are involved in cement handling and working near mixture m/c.
- Emergency contact numbers are not displayed at site. Required to be displayed at working site.
- 6. Medical health checkup of all the workers to be done and proper record shall be maintained.
- 7. Prior to engage fitters for work at height, medical health checkup of the fitters shall be ensured & height pass shall be issued to the fitters.
- 8. Safety posters / warning shall be displayed at prominent locations of the working site.
- 9. First aid materials available in the first aid box are not sufficient. Required to be procured.
- 10. Drinking water facility for the workers shall be provided at site / labour camp.
- 11. Dust bin shall be provided at site / near labour camp

33 / 11kV Zubza Sub-station Construction at Kohima:

- 1. During audit it has been observed that PPEs like Dust Musk, Hand Gloves etc. are not provided to the workers. The PPEs shall be made available at site immediately. Further, the use of the same by the workers at site must be ensured.
- 2. Labour camp, proper sanitation, drinking water facility etc. shall be provided immediately at working site.
- Pep talk / Tool Box talk record is not available at site. Pep talk / Tool Box talk record shall be maintained at site
- 4. Safety posters / warning shall be displayed at prominent locations of the working site.
- 5. Medical health checkup of all the workers to be done and proper record shall be maintained.
- 6. Prior to engage fitters for work at height, medical health checkup of the fitters shall be ensured & height pass shall be issued to the fitters.

33 / 11kV Chiephobozou Sub-station Construction at Kohima:

- 1. During audit it has been observed that PPEs like safety shoes, Dust Musk, Hand Gloves etc. are not provided to the workers. The PPEs shall be made available at site immediately. Further, the use of the same by the workers at site must be ensured.
- Pep talk / Tool Box talk record is not available at site. Pep talk / Tool Box talk record shall be maintained at site
- 3. Safety posters / warning shall be displayed at prominent locations of the working site.



Contd. P/2

- 4. Medical health checkup of all the workers to be done and proper record shall be maintained.
- 5. Prior to engage fitters for work at height, medical health checkup of the fitters shall be ensured & height pass shall be issued to the fitters.
- Emergency contact numbers are not displayed at site. Required to be displayed at working site.
- 7. First aid materials available in the first aid box are not sufficient. Required to be procured.
- 8. Working site shall be barricaded properly with caution tape.

Rosewa Ma Dele-06.10.13 179 10 P. K. 20 9 08/10/10 man STERLING AND WILSON PRIVATE LIMITED Bentish, IT Building, St. G. N. Block, 3rd Floor Sector - V. Sati Lison City, Kolisasa - 200 09rt Tele Fax: 033-3011 824973011 8200 STERLING AND WILSON PRIVATE LIMITED Ph : 033-3011 8100 ELECTRO MECHANICAL ENGINEERS HEAD OFFICE. Similing & Wilson Pvt Litt. Associatus of : Shapoogi Palonji & Co. Pvt Litt. 9th Floor, Universal Majauto, P. 1. ASSOCIATES OF SHAPOOR // PALLONJI & CO. PVT. LTD. Lokhande Marg. Chombur (Weat) Mumber - 400 041 Tel: 1022 2548 5300 . Fax: 022-2548-5331 that www.sterlegandwileon.com Our Ref.: 5&W/NAG-PGCIL/DMS-03/SITE- 130 Date :- 06.10.2018 TO, The D.G.M (NERPSIP) Power Gird Corporation of India Ltd. Kohima, Nagaland. NOA No. CC-CS/92-NER/REW-3070/1/G7/NOA-I/7008 Dtd-22/09/16 Sub: Submission of Compliance report of safety audit under DMS-03, Nagaland Project Ref. :- NESH/Safety/Audit/113/2017 Dear Sir, With reference to the above, please find the attachment of Compliance report Of Safety audit for the site Zubza and Chiephobozou, DMS-03, Nagaland Project. This is for your kind information. Thanking you Yours faithfully, For sterling and Wilson Pvt. Ltd (ANANT KUMAR) SAFETY OFFICER Creating of


				SAFETY COMPLIA	NCE REPORT	
				SITE :- ZUBZA(L	ALMATI)	
R. NO	OBSERVATIONS	CORRECTIVE ACTION	STATUS	РНОТО	РНОТО	РНОТО
		All required PPE,s has been provided to all workers.	Close			
2	water facility etc. shall be provided	All lackness is fulfilled in working site which is related with labour welfare.	Close			
3	record is not available	Now,everytime TBT record, daily observation file is available at site.	Close		r	SOVE
	at site					Ar La Course

SR. NO	OBSERVATIONS	CORRECTIVE ACTION	STATUS	РНОТО	рното	P	ното
4	Safety posters/warning shall be displayed at prominent locations of the working site.	Safety posters and banners of warning and safety slogan is displayed at site.	Close			DUS	TOIN
5	Medical health checkup of the all workers to be done and proper record shall be maintained.	Medical health checkup of the all workers is done with medical fitness certificate and proper record is maintained.	Close				
6	Prior to engage fitters for work at height, medical health checkup of the fitters shall be ensured and height Pass shall be issued for the fitters.		Prior to start the work, Required issue shall be closed				LANDEVIC
	-				-		Are


	i.		SITE :- CHIEP	HOBOZOU
SR. NO.	OBSERVATIONS	CORRECTIVE ACTION	STATUS	рното
1	During audit it has been observed that PPE,s like safety shoe,dust mask hand gloves etc. are not provided to the workers.	All required PPE,s has been provided to all workers.	Close	
2	Pep talk ,Tool Box Talk record is not available at site.	Now,everytime TBT record, daily observation file is available at site.	Close	
3	shall be displayed at	Safety posters and banners of warning and safety slogan is displayed at site.	Close	

SR. NO.	OBSERVATIONS	CORRECTIVE ACTION	STATUS	PHOTO
4		Medical health checkup of the all workers is done with medical fitness certificate and proper record is maintained.	Close	
5	for work at height, medical health checkup of the fitters shall be ensured and	We ensure that medical health checkup of all workers including fitters and availability of height Pass for fitters will be done prior to start the height work.	Prior to start the work, Required issue shall be closed	
6	Emergency Contact numbers are not displayed at site.	Emergency Contact numbers are displayed near emergency assembling point: at site.	Close	LARSING CANNE
7	First Aid materials available in the first Aid Box is not sufficient.	Sufficient First Ald materials(required medicines,cotton,bandage etc.) is availed in the First Ald Box.	Close	
8	Working site shall be barricaded properly with caution tape.	All dangerous places are barricaded in site as a routine work.	Close	


Plate 7: Avoidance of Environmentally and Socially Sensitive Areas




Avoidance of Human Habitation & Tree Felling in Dhemaji-Silapather 132kV line in Assam




Complete Avoidance of Trishna Wildlife Sanctuary by adopting even more circuitous route (AP-14 to AP-109)for Rabindranagar- Belonia 132kV line in Tripura



Avoidance of dense habitation area (AP-1 to AP-15) for Chawngte-S. Bungtlang 132kV line in Mizoram




Avoidance of habitation area (AP-1 to AP-16) for West Phaileng- Marpara 132kV line in Mizoram



Avoidance of dense habitation area (Pole- 2 to Pole-12) and Dense forest & valley area (Pole-11 to Pole- 25 for Pfutsero - Pfutsero 33 kV line in Nagaland






Avoidance of habitation area (AP-13 to AP-22) for New Kohima – New Secretariat Complex 132kV line in Nagaland



Avoidance of Steep slope area and Cemetery (AP-14 to AP-24) for New Kohima – New Secretariat Complex 132kV line in Nagaland

Plate 8 : NoC/Consent from ADC/VDC/Land Owners



UMSATAI VILLAGE P.O. LAD RYMBAI, EAST JAINTIA HILLS DISTRICT, MEGHALAYA - 793160

To

The Manager, NERPSIP POWERGRID, Khliehriat

Subject: - "NOC for Construction of 132 KV Transmission Line".

Sir,

This is in reference to your request letter no. NERPSIP/KHLT/2017/248 dated 2/11/17 regarding construction of two 132 KV Double Circuit transmission line (132 KV D/C MLHEP-Khliehriat Loop in Loop Out) emanating from Rymbai village to Mynkre associated with NERPSIP project. The Dorbar Shnong of Umsatai Village, East Jaintia Hills District, Meghalaya is pleased to intimate you that it has No Objection for whatsoever to the construction of 132 KV D/C line under the jurisdiction of Rymbai Village.

Therefore, you are hereby allowed to start the construction activities of the said transmission line within the jurisdiction of Umsatai village. However necessary compensation will be made as per prevailing norms.

Dated-Umsatai The 16th December, 2017

h. Shylle

(Shri. Lowel Shylla) Waheh Shnong Umsatai Village East Jaintia Hills District

Waheh Shnor Umsatai Elaka Rymi East Jaintia Hilis

NO OBJECTION CERTIFICATE

030

Ishri/Smii Sopola Hajong
Storbto W/o Baland Hajong
aged about 44 years
old and residing at Aryungre, West gave Hills
District and Owner of Land mentioned hereunder at clause (I), hereby on this day the
20th of November
1) That I have no objection whatsoever for MePTCL/PGCIL to construct 132KV Phulbari-

Ampati Transmission Line passing through my land located at Arjungre. Village West Garo Hills District Meghalaya

2) That I am making this declaration sincerely and conscientiously, believing the same to be true and with full knowledge that it is on the strength of this declaration that MePTCL/ PGCIL has agreed to pay compensation to me, in accordance with the schedule of rates issued by the Deputy Commissioner West Garo Hills District / West Garo Hills District Council.



Witness :

1. Anjolly Hajong 2. Nomali Hajong




Plate- 10: Community/Villagers Safety



Display of Signage Board



Proper Barricading of Work Area



Safety Awareness and Information dissemination before start of work

Plate -11 Permission/Way Leave for Rail/Road Crossing

N. F. Railway

101



Office of the Sr. Divisional Engineer/Co-ord Maligaon, Guwahati-11

No. W/214/Way leave/PG/G/APDCL/Pt.I

Date: '& .06.2017

То

Chief Executive Officer Guwahati Electrical Circle-I APDCL (LAR), Ulubari Guwahati-781007.

Sub:- Way leave facility in connection with laying and underground crossing of Railway track by 33 KV electric line at Km.9/1-2 & Km.9/9-10/0 of KYQ-GHY section by APDCL,), Ulubari, Guwahati-7.

Ref:- APDCL online application ID Nos. (i) NFR-LMG-2016-117 dtd.16.11.2016 and (ii) NFR-LMG-2016-118 dtd.21.11.2016.

Sir,

In terms of the above, enclosed please find herewith the agreement copies executed between the Railway and APDCL (LAR), GEC-I, Ulubari, Guwahati-7 alongwith blue print copies of the Sr.DEN.C/MLG's approved plan Nos. SK/06/2017 & SK/07/2017 in connection with laying and underground crossing of Railway track by 33 KV electric line at Km.9/1-2 & Km.9/9-10/0 of KYQ-GHY section by APDCL, Ulubari, Guwahati-7. It is requested to execute the work in accordance with the provisions as laid in the plan and agreement.

Before energisation of the U/G electric line, a separate agreement may be made with electrical deptt. at the office of the Sr.DEE/GHY.

With regards. Yours Sincerely, A (Ajay Kumar DA:- As abovc. Sr.Divisional Engineer/W/GHY N. F. Railway, Maligaon Copy to:-Sr.DSTE/MLG] for information please. for information and necessary action Sr.DEE/GHY in this regard please. ADEN/T/GHY ADENWIGHY, SSEWIGHY SSE/P-Way/GHY, SSE/P/GHY SSE/Tele/GHY, SSE/Sig/GHY Sr Divisional Engineer/W/GHY N. F. Railway, Maligaon Misc Letter~

Plate -12 Borrow Area Management /Improvement

491 FORM-O Original DUPLICATE FROM - O SEE RULE-45 (T [See Rule 46(1)] MINERAL TRANSIT PASS FORM OF CHALLAN FOR TRANSPORT OF MINOR MINERA Book No. Page No. DE aSONO-FOMTB Date: 14-2-2577 No. Date -2057 ceneth / 2017/479 Ald. Pleinmer the Name and address of the K. Mili lessee / permit hoder NO-35/1971 dl-02-02-017 1. ac and address of the lessee/permit-holder. BY 10 ASP -02 017 Details of the quarry les Details of the quary lessee/permit. 61/402/01+ 2:22017 2. permits Tring the ORDINART CLAP 3 Name of Minor Mineral 3. Name of Minor Mineral. leventh Name and address of the persons/ : P. Mu Name and address of the person/contractors to whom material 4. contractors to whom materials has been sold and supplies. Neeco: powers Lm T. has been sold and supplied. 5. Quality 5. Quantity. 2. 5 em. Tertor. AS0700-5572 Truck No./Ref No./Carrier No. Truck No/RR No/Carrier No. AJ - 22 C- 4041 6 6. . B Barmon Name and address of the Driver Name and address of the Driver in case the Minor Mineral to be transported by road. D. Dertry 7. in case the Minor Mineral is to be transport by Road Granabas Place of delivery of materials Place of delivery of materials-8. 14-9-2573 Date and time of dispatch-Date and time of dispatch 9. 28/2/2017. · ali ignature of the Lessee Permit holder V Seal of compe Seal of competent Date Signatur Officer Forest Beat Office should be produced to any forest officer when ever di permit-holde 1) The Tran Id be checked & signed at forest check gate if an

Permission/Transit Pass for Borrowed Earth



Development of Borrow Area into a Pond as desired by Local Villagers near 132/33 KV Tezpur Substation