COMPENSATION PLAN FOR TEMPORARY DAMAGES (CPTD) FOR

T & D NETWORK IN IMPHAL WEST, IMPHAL EAST AND TAMENGLONG DISTRICTS, MANIPUR



Prepared By

Environment and Social Management

POWER GRID CORPORATION OF INDIA LTD.

For

Manipur State Power Company Limited (MSPCL)

MANIPUR-1/CPTD/R1/2020

November, 2020

TABLE OF CONTENTS

SECTION	PARTICULARS	PAGE
	EXECUTIVE SUMMARY	1-6
	INTRODUCTION AND PROJECT DESCRIPTION	7-13
1.1	Project Background	7
1.2	Project Components	8
1.3	Objective of CPTD	11
1.4	Scope and Limitation of CPTD	11
1.5	Measures to Minimize Impact	11
1.6	Route Selection and Study of Alternatives	13
II	SOCIO-ECONOMIC INFORMATION AND PROFILE	14-21
2.1	General	14
2.2	Socio-Economic Profile	14
III	LEGAL & REGULATORY FRAMEWORK	22-27
3.1	Overview	22
3.2	Statutory Requirements	22
3.3	World Bank environment & Social Safeguard Policies	25
3.4	MSPCL's ESPPF	26
3.5	Basic Principles for the Project	26
IV	PROJECT IMPACTS	28-38
4.1	General	28
4.2	Impact Due to construction of Substation & Bay Extension	32
4.3	Temporary Impacts Caused due to Transmission Lines (Right of Way)	32
4.4	Details on Affected Persons	36
4.5	Other Damages	36
4.6	Impact on Indigenous Peoples	37
4.7	Summary Impacts	38
V	ENTITLEMENTS, ASSISTANCE AND BENEFITS	39-44
5.1	Entitlements	39
5.2	Entitlement Matrix	39
5.3	Procedure of Tree/crop compensation	40
5.4	Land compensation for Tower Footing & RoW Corridor	42
5.5	Compensation for Structure	42
5.6	Compensation Disbursement Module	42
VI	INFORMATION DISCLOSURE, CONSULTATION AND PARTICIPATION	45-47
6.1	Consultations	45
6.2	Plan for further Consultation and Community Participation during Project	46
	Implementation	
6.3	Information Disclosure	47
VII	INSTITUTIONAL ARRANGEMENTS	48-52
7.1	Administrative Arrangement for Project Implementation	48
7.2	Review of Project Implementation Progress	49
7.3	Arrangement for Safeguard Implementation	50
7.4	Responsibility Matrix to manage RoW Compensation	51
VIII	GRIEVANCE REDRESS MECHANISMS	53-54
IX	BUDGET	55-57
9.1	Compensation for Land for Tower Base and RoW Corridor	55
9.2	Compensation for Crops & Trees	56
9.2	Summary of Budget	56
X	IMPLEMENTATION SCHEDULE	58
XI	MONITORING AND REPORTING	59
11.1	Status of Compensation (Tree/ Crop / Land / Structures)	60
11.2	Status of Grievances	60

LIST OF TABLES

TABLE	PARTICULAR	PAGE
Table 2.1	Land Use Pattern in Manipur	14
Table 2.2	Details of area, production and productivity of principle crops of District	17
Table 2.3	Details on Total population	19
Table 2.4	Details on Male & Female Population	19
Table 2.5	Details of Percentage SC/ST	20
Table 2.6	Literate & Illiterate Population	20
Table 2.7	Details on Workers	20
Table 2.8	Details on Households	21
Table 3.1	World Bank's Operational Policies	27
Table 4.1	Details of Substation	32
Table 4.2	Type and Use of Land within Corridor of ROW (in Km/Hectare)	33
Table 4.3	Estimation on Loss of Land for Crop Damage due to Overhead Lines	34
Table 4.4	Estimation of Actual Loss of Land for Crop Tower Base & Pole	34
Table 4.5	Loss of Trees	35
Table 4.6	Loss of Other Assets	36
Table 4.7	Number of Affected Persons	36
Table 4.8	Summary Impacts	38
Table 5.1	Entitlement Matrix	39
Table 5.2	Compensation Disbursement Module	43
Table 6.1	Details of Consultations	45
Table 6.2	Plan for Future Consultations	47
Table 7.1	Agencies Responsible for CPTD Implementation	51
Table 9.1	Land Compensation for Tower Base & Corridor	55
Table 9.2	Compensation for Crops & Trees	56
Table 9.3	Summary of Budget	56
Table 10.1	Tentative Implementation Schedule	58

LIST OF FIGURES

FIGURE	PARTICULAR	PAGE
Figure-1.1	Power Map along with Proposed Project	8
Figure-1.2	Proposed T & D Network in Imphal East, Churachandpur, Thoubal &	10
	Tamenlong Districts of Manipur	
Figure-2.1	District Map of Manipur	15
Figure-4.1	Typical Plan of Transmission Line Tower Footing	30
Figure-4.2	33 kV line Depicting Base Area Impact	31
Figure-5.1	Tree/Crop Compensation Process	44
Figure-8.1	Flow Chart of Grievance Redress Mechanism	54
Figure-11.1	MSPCL Support Structure for E & S Safeguard Monitoring	59

LIST OF ANNEXURES

ANNEXURE	PARTICULAR
Annexure-1	Comparative details of Three Alternatives
Annexure-2	Govt. of Manipur notification dated 28.03.18 on RoW Compensation
Annexure-3	Tower/Pole Schedule of Proposed Lines
Annexure-4	Details of Public Consultation

LIST OF ABBREVIATIONS

ADC AP			
<u> </u>		Autonomous District Council Affected Person	
CEA	•	Central Electricity Authority	
Ckt-Km	•	Circuit-kilometer	
CGWB	•	Central Ground Water Board	
CP	•	Compensation Plan	
CPTD	•		
CPIU	•	Compensation Plan for Temporary Damages Central Project Implementation Unit	
	:	Contractor Review Meeting	
DC CRM	·	District Collector	
	•		
D/c	:	Double Circuit	
DL	:	Distribution Line	
DM	:	District Magistrate	
DMS	:	Distribution Management System	
EHV	:	Extra High Voltage	
EHS	:	Environment Health & Safety	
EMP	:	Environment Management Plan	
E&S	:	Environmental & Social	
ESPP	:	POWERGRID's Environmental and Social Policy & Procedures	
ESPPF	:	MSPCL's Environmental and Social Policy & Procedures Framework	
Gol	:	Government of India	
GRC	:	Grievance Redress Committee	
GRM	:	Grievance Redress Mechanism	
На	:	Hectare	
HPC	:	High Powered Committee	
IA	:	Implementing Agency	
INRs	:	Indian National Rupees	
IP	:	Indigenous People	
IR	:	Involuntary Resettlement	
JCC	:	Joint Coordination Committee	
	:	Kilo volt	
Km	:	Kilometer	
LA	:	Land Acquisition	
MCM	:	Million Cubic Meter	
MoP	:	Ministry of Power	
MSPCL	:	Manipur State power Company Limited	
M&E	:	Monitoring and Evaluation	
NoC	:	No Objection Certificate	
NER	:	North Eastern Region	
NERPSIP	:	North Eastern Region Power System Improvement Project	
O&M	:	Operation and Maintenance	
OP	:]	Operational Policy	
PAP	: [Project Affected Person	
POWERGRID	:	Power Grid Corporation of India Limited	
PPIU	:]	PMC Project Implementation Unit	
RFCTLARRA	:	The Right to Fair Compensation and Transparency in Land, Acquisition,	
		Rehabilitation and Resettlement Act, 2013	
RoW	:	Right of Way	
RP	:	Resettlement Plan	
R&R		Resettlement and Rehabilitation	

S/c	:	Single Circuit
SC	:	Scheduled Caste
Sq.M.	•	Square Meters
SMF	• •	Social Management Framework
SPCU	• •	State Project Coordination Unit
ST	• •	Scheduled Tribe
T & D	• •	Transmission & Distribution
TL	• •	Transmission Line
USD	:	United States Dollar
WB	:	The Word Bank

GLOSSARY

Regional Council/Autonomous
District Council/ Village Council

An autonomous body/institution formed under the provisions of 6th Schedule of Constitution of India which provides tribal people freedom to exercise legislative, judicial, executive

and financial powers.

Village Headman : Elected head of the Village Council

Zila/District : It is the first administrative division at the State level.

Sub-division : A revenue sub-division, within a district

Block : An administrative sub-division within a district Panchayat : The third tier of decentralized governance

EXECUTIVE SUMMARY

- i. The Compensation Plan for Temporary Damages (CPTD) has been prepared for Transmission & Distribution (T & D) network in Imphal West, Imphal East and Tamenlong districts of Manipur state under the North Eastern Region Power System Improvement Project (NERPSIP) which is being funded by Govt. of India (GoI) and the World Bank (WB). The Implementing Agency (IA) is Power Grid Corporation of India Limited (POWERGRID). The present CPTD is based on the Environmental and Social Policy & Procedures Framework (ESPPF) of Manipur State Power Company Limited (MSPCL).
- ii. The project component includes construction of 21.4 km of 132 kV transmission lines & 10.797 km of 33 kV distribution lines with associated substations in Imphal West, Imphal East and Tamenlong districts of Manipur State. The present CPTD has been prepared based on the detailed survey/ investigation. However, the temporary impacts on land and loss of crops/trees occurred only during the project implementation/construction. Therefore, the CPTD remains as draft, as actual temporary impacts on crop/tree including details of Affected Persons (AP) shall be ascertained during check survey and tower spotting once the construction contractor is mobilized for implementation MSPCL / POWERGRID¹ provide compensation for actual damages after assessment by revenue authority. Check survey is done progressively during the construction of the transmission/distribution line. Normally the work is done in off season when there is no standing crop. The compensation for damage is assessed in actual after construction activities of transmission lines in three stages i.e. after completion of foundation, tower erection and conductor stringing. The payment of compensation is also paid in three instances, if there are damages during all the above three stages. Assessment of damages at each stage and subsequent payment of compensation is a continuous process. Hence, CPTD updating will also be a continuous process during construction and updated data on APs shall be disclosed through semi-annual E & S monitoring report submitted by MSPCL/POWERGRID.
- iii. The project components under the scope of present CPTD include following transmission/ distribution lines and associated substations;

¹ For the purpose of CPTD, MSPCL and POWERGRID may be referred as SPCU and PPIU respectively. For further details, please refer Chapter - VII Institutional arrangements.

Sr. No	Name of Sub-projects	New / Existing Substation			
A. Tran	smission Scheme				
1	132kV S/C (On D/C tower) Rengpang -	Establishment of 132/33 kV substation			
	Tamenglong line- 21.4 km	at Tamenglong.			
B. Disti	B. Distribution Scheme				
2	33/11kV line from 132/33 kV Yurembam to	Establishment of 33/11 kV substation at			
	33/11 kV Keithelmanbi - 3.309 km	Keithelmanbi			
3	33/11kV line from 33/11 kV Lamphel to	Establishment of 33/11 kV substation at			
	33/11 kV Iroishemba - 4.322 km	Lamphel			
4	33 kV Line from 33/11 kV Porompat to 33/	Establishment of 33/11 kV substation at			
	11 kV Top Khongnangkhong – 3.166 km	Khongnangkhong			

- iv. As per existing law, land for tower/pole and right of way is not acquired² and agricultural activities are allowed to continue after construction activity. Land requirements for erecting tower for 132 kV transmission lines are quite minimal and require placing of four legs which need an area of 4 to 6 sq.ft. Thereby, the actual impact is restricted to these 4 legs and some constraints in area coming in between these 4 legs of the tower. Further, line alignments are done in such a way so as to avoid settlements, structures etc. Hence, no relocation of affected persons on account of Transmission Line (TL) is envisaged. Most of the impacts are temporary in nature of loss of standing crops/ trees and other damages for which compensation will be paid to the affected persons including cost of land for tower base and corridor area to its owner without acquisition or transfer of title as per Govt. of Manipur notification dated 28.03.18 and Entitlement matrix as defined in ESPPF.
- v. For the temporary loss of crops, only agricultural land and private plantation land are considered for estimation. Though Right of Way (RoW) for 132 kV & 33 kV line are 27 meter & 15 meter respectively but average affected width/corridor would be limited to maximum 20 meter for 132 kV & 10 meter for 33 kV line. Accordingly, actual impacted area for crops and other damages worked out to be approx. 125.4 acre. Total number of trees to be affected is 1406. Private trees will be compensated in cash as per the entitlement matrix. The total number of affected persons is estimated to be 200.
- vi. Public participation and community consultations have been taken up as an integral part of the project's social and environmental assessment process. Public is informed about the project at every stage of execution. During survey also MSPCL & POWERGRID's site officials meet people and informed them about the routing of transmission/distribution line. During the

CPTD for T & D Network in Imphal West, Imphal East and Tamenlong Districts, Manipur

As per the present provision in the Electricity Act, 2003 read with relevant provisions of Indian Telegraph Act, 1885 all the damages without acquisition of subject land) accrued to person while placing the tower and line are to be compensated.

construction, every individual, on whose land tower is erected and people affected by RoW, are consulted. There were many informal group and public consultation meetings conducted during survey of the entire routes of transmission lines and substation sites. The process of such consultation will be continued during project implementation and even during Operation & Maintenance (O&M) stage. The draft/ summary CPTD will be disclosed to the affected households and other stakeholders by placing it on website. To maintain the uninterrupted communication channel, MSPCL & POWERGRID's site officials are meeting APs and inform about norms and practices of damage assessment and compensation thereof. For wider circulation executive summary of the CPTD and Entitlement Matrix will be translated in local language and placed at construction offices/ sites.

Grievance Redress Mechanism (GRM) is an integral part of project implementation, vii. operation and maintenance stage of the project. For handling grievance, Grievance Redress Committee (GRC) will be established at two places, one at the project/scheme level and another at corporate/head quarter level. The GRCs shall include members from MSPCL, POWERGRID, Local Administration, Village Panchayat Members, Affected Persons representative and reputed persons from the society and representative from the autonomous district councils selected/decided on nomination basis under the chairmanship of project head. The composition of GRC shall be disclosed in Panchayat/village council office and concerned district headquarter for wider coverage. In case of any complaint, GRC meeting shall be convened within 15 days. If project level GRC is not able to take decision it may refer the complaint to corporate GRC for solution. GRC endeavours to pronounce its decision within 30-45 days of receiving grievances. In case complainant/appellant is not satisfied with the decision of project level GRC they can make an appeal to corporate GRC for review. The proposed mechanism does not impede access to the country's judicial or administrative remedies at any stage. Further, grievance redressal is also in built tree/crop compensation in the process where affected persons are given a chance to place their grievances after issuance of notice by revenue officials on the basis of assessment of actual damages. Grievances received towards compensation are generally addressed in open forum and in the presence of many witnesses. Process of spot verification and random checking by the district collector also provides forum for raising the grievance towards any irregularity/complaint.

viii. The CPTD is based on the MSPCL's ESPPF. Being a transmission project, the relevant national laws applicable for this project are (i) The Electricity Act, 2003 (ii) The Indian Telegraph Act, 1885 and (iii) Govt of Manipur notification dated 28th March 2018 on RoW Compensation. The compensation principles adopted for the project shall comply with applicable laws and regulations of the Governments of India, MSPCL's ESPPF as well as World Bank Safeguard Policies.

ix. APs will be entitled for compensation for temporary damages to crops/ trees/ structures etc. as per the Entitlement Matrix (EM) given in E-1. Temporary damage will occur during construction of transmission lines for which compensation will be paid as per eligibility criteria of EM and other applicable norms. All APs are paid compensation for actual damages irrespective of their religion, caste and their economic status including non-title holders. However, vulnerable households are provided additional one time lump-sum assistance on recommendation of State/local Authorities. As per policy provision construction contractors shall be encouraged to hire local labor that has the necessary skills.

E-1: Entitlement Matrix

SI.	Type of Issue/	Beneficiary	Entitlement Options
	Impact	201101101011	
1.	Land area below tower base (#)	Owner	85% land cost at market value as ascertained by revenue authorities or based on negotiated settlement without actual acquisition/title transfer.
2	Land coming in corridor of width of Right of Way (#)	Owner	15% of land cost as decided by Deputy Commissioner
2.	Loss/damage to crops and trees in line corridor	Owner/Tena nt/ sharecroppe r/ leaseholder	Compensation to actual cultivator at market rate for crops and 8 years income for fruit bearing trees*. APs will be given advance notice to harvest their crops. All timber* will be allowed to retain by the owner.
3.	Other damages (if applicable)	All APs	Actual cost as assessed by the concerned authority.
(i)	Loss of structure House	Titleholders	Cash compensation at replacement cost (without deduction for salvaged material and depreciation value) plus Rs. 25,000/- assistance (based on prevailing GOI norms for weaker section housing) for construction of house plus transition benefits as per category-5 below.
(ii)	Shop/ Institutions/ Cattle shed	Individual/ Titleholders	Cash compensation plus Rs. 10000/- for construction of working shed/shop plus transition benefits as per category-5 below
(iii)	Losses during transition under (i) & (ii) above for Shifting / Transport	Family/unit	Provision of transport or equivalent cash for shifting of material/ cattle from existing place to alternate place

SI.	Type of Issue/	Beneficiary	Entitlement Options		
	Impact				
(iv)	Tribal/ Vulnerable		One time additional lump sum assistance no	ot	
	APs	APs ³	exceeding 25% of total compensation o	n	
			recommendation of State Authority/ADC/VC.		

^(#) Since Govt. of Manipur has adopted MoP guidelines vide notification dated 28.03.18, land compensation @85% land value for tower base and @15% land value for corridor shall be paid to affected farmers/owners

- x. Due to inherent flexibility in routing of line, no major damages to structures or physical displacement is envisaged in transmission/distribution line. Hence, there are no adverse impacts such as permanent loss of assets, livelihood loss or physical resettlement/relocation due to project intervention. However, in case it is completely unavoidable, compensation for structures as decided by committee based on government norms and entitlement matrix shall be provided. A notice for damage is issued to APs and the joint measurement by MSPCL/ POWERGRID and APs is carried out before start of construction and same is assessed and verified by revenue official during/after construction for estimation of compensation against actual damages. Hence, compensation is paid in parallel with the construction activity of transmission/distribution line. The cost estimate for the project includes eligible compensation for loss of crops, trees and support cost for implementation of CPTD, monitoring, other administrative cost etc. The budget estimation presented in CPTD is tentative and may get revised during the course of implementation. The total indicative cost is estimated to be INR 645.32 Lakhs equivalent to USD 0.994 million.
- xi. The implementation and monitoring are critical activities which shall be followed as per Implementation Chart/Schedule provided in Chapter-X. POWERGRID will be the Implementing Agency (IA) for the Project. For the day to day implementation of Project activities, PMC Project Implementation Units (PPIUs) located in each participating State, has been formed including members of Utility on deputation, with its personnel being distributed over work site & working in close association with the State Project Coordination Unit (SPCU) / Central Project Implementation Unit (CPIU). PPIU report to State level "Project Manager" nominated by the Project-in-Charge of IA. The IA will have a Core team stationed at the CPIU on permanent basis and other IA officers (with required skills) will visit as and when required by this core team. This team shall represent IA and shall be responsible for all coordination with SPCU, PIU, within IA and MoP, GoI. CPIU shall also assist MoP, GoI in monitoring project progress and in its coordination with The Bank.

^{*} Assistance/help of Forest department for timber yielding trees and Horticulture department for fruit bearing trees shall be taken for assessing the true value.

³ Vulnerable APs include scheduled tribes residing in scheduled areas/ physically handicapped/ disabled families etc.

xi.	Monitoring will be the responsibility of both MSPCL $\&$ IA. MSPCL/ POWERGRID will submit
semi-a	nnual monitoring reports on their implementation performance and submit the reports to The
World	Bank. If required, MSPCL/ POWERGRID will engage the services of an independent
agency	/ external monitor for which necessary provisions have been kept in the budget.

I. INTRODUCTION AND PROJECT DESCRIPTION

1.1. Project Background

- 1. Recognizing that intrastate T&D systems in the North Eastern States (NER) states have remained very weak and that there is a critical need to improve the performance of these networks, the Central Electricity Authority (CEA) developed a comprehensive scheme for the NER in consultation with POWERGRID and the concerned state governments. This scheme is intended to (a) augment the existing T&D infrastructure to improve the reliability of service delivery across all the NER states and (b) build institutional capacity of the power utilities and departments in the NER. This scheme is part of the Gol's wider efforts to develop energy resources in the NER for electricity supply within the region, to strengthen transmission networks, expand and strengthen sub-transmission systems, and extend last mile electricity connectivity to household.
- 2. Gol requested for World Bank's support in implementing a set of priority investments in six NER states In 2016, the World Bank (WB) has approved a loan (IBRD 470 USD Million) to the Government of India (Gol) for North Eastern Region Power System Improvement Project (NERPSIP) which aims to create a robust intrastate transmission and distribution network in all the six (6) North Eastern States including Manipur. The project being funded on 50:50 (World Bank loan: Gol) basis except the component of capacity building for Rs.89 crore, which Gol will bear entirely. The scheme is to be taken up under a new Central Sector Plan Scheme of Ministry of Power (MoP).
- 3. Ministry of Power, GoI has appointed POWERGRID as Implementing Agency (IA) to six North Eastern States for the said project. However, the ownership of the assets shall be with the respective State Utilities/State Government which upon progressive commissioning shall be handed over to them for taking care of Operation and Maintenance of assets.
- 4. The project will be implemented over a seven-year period and has two components, namely Component A: Priority Investments for Strengthening Intrastate Transmission, Sub-transmission, and Distribution Systems, and Component B: Technical Assistance for Capacity Building and Institutional Strengthening (CBIS) of Power Utilities and Departments of Participating States.
- 5. The scope of work under NERPSIP in state of Manipur include construction of 317 ckm of 132 kV transmission lines & associated 02 nos. substations and 111 ckm of 33 kV distribution lines & 13 nos. substation along with augmentation & strengthening of transmission and sub-

transmission spread across the State. The power map of Manipur indicating the existing intra-state transmission network along with proposed project under Tranche-1 of NERPSIP is presented in **Figure 1.1**.




Figure 1.1 : Power Map of Manipur along with proposed project

1.2. Project Components


6. The project components under the scope of present CPTD include following transmission/distribution lines and associated Extra High Voltage(EHV) & Distribution Management System(DMS) substations proposed in Imphal East, Churachandpur, Thoubal & Tamenlong districts of Manipur State.;

Sr. No	Name of Sub-projects	New / Existing Substation			
A. Tran	smission Scheme				
1	132kV S/C (On D/C tower) Rengpang -	Establishment of 132/33 kV substation			
	Tamenglong line- 21.4 km	at Tamenglong.			
B. Disti	B. Distribution Scheme				
2	33/11kV line from 132/33 kV Yurembam to	Establishment of 33/11 kV substation at			
	33/11 kV Keithelmanbi - 3.309 km	Keithelmanbi			
3	33/11kV line from 33/11 kV Lamphel to	Establishment of 33/11 kV substation at			
	33/11 kV Iroishemba - 4.322 km	Lamphel			
4	33 kV Line from 33/11 kV Porompat to 33/	Establishment of 33/11 kV substation at			
	11 kV Top Khongnangkhong – 3.166 km	Khongnangkhong			

7. The schematic diagram of proposed transmission and distribution network under Tranche-1 of NERPSIP is shown in **Figure 1.2** below:

Figure 1.2: Proposed T & D Network in Imphal West, Imphal East & Tamenlong District under NERPSIP

Transmission and Distribution Network under NERPSIP in Imphal East, Imphal West and Tamenglong Districts of Manipur



1.3. Objective of Compensation Plan for Temporary Damages (CPTD)

8. The primary objective of the CPTD is to identify impacts/damages and to plan measures to mitigate losses likely to be caused by the projects. The CPTD is based on the general findings of field visits, detailed survey and meetings with various project-affected persons in the project areas. The CPTD report include (i) introduction and project description (ii) socio-economic information and profile (iii) legal & regulatory framework (iv) project impacts,(v) entitlement, assistance and benefit (vi) information disclosure, consultation and participation (vii) institutional arrangements (viii) grievance redress mechanism (ix) budget (x) implementation schedule & (xi) monitoring and reporting.

1.4. Scope and Limitation of the CPTD

9. Based on the assessment of proposed project components and intervention well as provision of existing laws/ regulations, it has been established that no permanent land acquisition is involved and only temporary impacts on land loss and standing crops/trees are anticipated. The present CPTD has been prepared based on the detailed survey/ investigation. However, the temporary impacts on land and loss of crops/trees occurred only during the project implementation/construction. Therefore, the CPTD remains as draft, as actual temporary impacts on crop/tree including details of Affected Persons (AP) shall be ascertained during check survey and tower spotting once the construction contractor is mobilized for implementation. MSPCL / POWERGRID provide compensation for actual damages after assessment by revenue authority. Check survey is done progressively during the construction of the transmission/distribution line. Normally the work is done in off season when there is no standing crop. The compensation for damage is assessed in actual after construction activities of transmission/distribution lines in three stages i.e. after completion of foundation, tower erection and stringing of conductor. The payment of compensation shall be paid in three instances, if there are different damages during above all the three activities. Assessment of damages at each stage and payment of compensation is a simultaneous and continuous activity. Hence, CPTD updating will be a continuous process during construction and updated data on Aps shall be disclosed through semi-annual E & S monitoring report submitted by MSPCL/POWERGRID.

1.5. Measures to Minimize Impact

10. In keeping with provisions of ESPPF and Bank's Safeguard Policies MSPCL/ POWERGRID has selected and finalized the routes of transmission line with due consideration of avoidance and minimization to the extent possible and same principles shall also be followed during construction

stages of project to further restrict the possibility of temporary damages on crops/ trees/ structures etc. in the Right of Way (RoW). Similarly, the route of distribution lines are mostly selected/ finalized along the existing roads (PWD roads/ Village roads etc.) involving minimum habituated areas and also through barren lands wherever possible. Regular field visits and public consultations helped in developing the measures for further minimizing the possible social impacts.

- 11. For transmission/distribution line there is no permanent land acquisition involved as per applicable legal framework i.e. in exercise of the powers under Indian Telegraph Act-1885. Part 3, section 10 to 19 conferred under section 164 of the Electricity Act 2003 vide Govt. of Manipur, Power Department Notification dated 16th March, 2016, MSPCL has the mandate to place and maintain transmission lines under/ over/ along or across and posts in or upon, any immoveable property. However, clause 10 (d) of same act stipulates that the user agency shall pay full compensation to all interested for any damages sustained during the execution of said work. Therefore, MSPCL/ POWERGRID have developed a procedure which is designed to minimize impacts, during the preliminary survey/ investigation (for screening & scoping of the project with at least 3 alternative route alignments), thereafter during detailed survey (spot)/design followed by foundation work, tower erection and during the stringing of conductors.
- 12. All tower foundations and tower footings are dug and laid, including transportation of material and land clearance, generally at the end of a crop season to avoid impacts on cultivations and need for compensation. After construction of transmission towers, farmers are allowed to continue agricultural activity below tower.
- 13. Because the concrete needs time to dry and settle, all towers are erected normally three weeks after casting of foundation. Thus, both foundation and erection works are generally completed in available gap in between two crop seasons.
- 14. Given the limited time needed for the stringing, the latter can be done right after the tower construction, before the following crop season.
- 15. For this reason no household is significantly affected due to the project. Thus, productive loss due to construction is negligible. However, due care shall be taken to avoid damages to crop/trees by taking up the construction activities during lean period or post-harvest season. As per the prevailing norms farming activity shall be allowed after the construction work is completed. All affected farmers will be compensated for all sorts of damages during construction as per the laid down procedure.

1.6. Route Selection and Study of Alternatives

- 16. For selection of optimum route, the following points are taken into consideration:
 - (i) The route of the proposed transmission/distribution lines does not involve any human displacement/rehabilitation.
 - (ii) Any monument of cultural or historical importance is not affected by the route of the transmission/distribution line.
 - (iii) The proposed line route does not create any threat to the survival of any community with special reference to Tribal Community.
 - (iv) The proposed line route does not affect any public utility services like playgrounds, schools, other establishments etc.
 - (v) The line route does not pass through any National Parks, Sanctuaries etc.
 - (vi) The line route does not infringe with area of natural resources.
- 17. In order to achieve this, MSPCL /POWERGRID undertake route selection for individual line in close consultation with representatives of concerned Forest Department and the Department of Revenue. Although under the law, State Utilities have the right of eminent domain yet alternative alignments are considered, keeping in mind, the above-mentioned factors during site selection, with minor alterations often added to avoid environmentally sensitive areas and settlements at execution stage.
 - a. As a rule, alignments are generally cited away from major towns, whenever possible, to account for future urban expansion.
 - b. Similarly, forests are avoided to the extent possible, and when it is not possible, a route is selected in consultation with the local Divisional Forest Officer, that causes minimum damage to existing forest resources.
 - c. Alignments are selected to avoid wetlands and unstable areas for both financial and environmental reasons.
- 18. In addition, care is also taken to avoid National Parks and Wildlife Sanctuaries and any other forest area rich in wildlife. Keeping above in mind the route of proposed lines have been so aligned that it takes care of above factors. As such different alternatives were studied with the help of Govt. published data like Forest atlas, Survey of India topo maps, satellite imageries etc. to arrive at most optimum sections of the route which can be taken up for detailed survey and assessment of environmental & social impacts for their proper management.
- 19. The comparative details of three alternatives in respect of proposed lines are presented in **Annexure-1**.

II. SOCIOECONOMIC INFORMATION AND PROFILE

2.1. General

20. The socio-economic profile of the project area is based on general information collected from various secondary sources. As the assets of any sorts will not be acquired but for temporary damage to crops/trees or any other structures adequate compensation as per norms shall be paid to all APs. This chapter provides broad socio-economic profile in terms of demography, literacy, employment and other infrastructure etc. in the State of Manipur and project districts in particular i.e. Imphal East, Churachandpur, Thoubal & Tamenglong through which the various lines will traverse. Following section briefly discuss socio-economic profile.

2.2. Socio-Economic Profile

2.2.1. Land Use Pattern of Manipur

21. Manipur is one of the hilly states of the north eastern part of the country with an area of 21,427 sq km which is 0.68% of country's geographical area. It shares international border with Myanmar and lies between the latitudes of 23°50' N and 25°42' N and the longitudes of 92°59' E and 94°46' E. Geographically, the state comprises flat plateau of alluvial valley and the hill territory. The general land use pattern of the state is given in **Table 2.1**.

Table-2.1 Land Use Pattern

Land Use	Area in '000 ha	Percentage
Total geographical area	2,142	
Reporting area for land utilization	2,142	100.00
Forests	1,742	81.32
Not available for cultivation	27	01.26
Permanent pastures and other grazing lands	01	00.05
Land under misc. tree crops & groves	06	00.28
Culturable wasteland	01	00.05
Fallow lands other than current fallows	00	00.00
Current Fallows	00	00.00
Net area sown	365	17.04

Source: Land use statistics, Ministry of Agriculture, GOI, 2011-12

2.2.2 Imphal West, Imphal East & Tamenglong

22. The Imphal West district falls in the category of Manipur Valley region which is also the most populous district of Manipur with a population density of 990 per sq. km. The district has total area of 558 sq. kms and falls in the latitude of 24.30 N - 25.00 N and longitude of 93.45 E- 94.15

- E. It lies 790 meters above MSL.
- 23. The Imphal East has total area of 469.44 sq. km and situated between latitude of 23°50' N-25°41' N and longitude 93°2'E-94°47'E. It lies 790 meters above MSL. The District is situated in two separate valleys of the state namely Central Valley and Jiribam Valley.
- 24. The district of Tamenglong is located on the west of Manipur at an altitude of 1,290 m above the sea level and covers a total area of 4,391 sq. km. It lies between 24°30'N and 25°27'N latitudes and of 93°10'E and 94°54'E longitudes. The district is bounded by Nagaland in the North, Churachandpur district in the South, Senapati district in the East and by the state of Assam in the West.




Figure 2.1: District Map of Manipur

2.2.2.1 Climate

25. The climate of Manipur is mostly tropical with alpine climate. The north-eastern region has an amiable climate and is very cold in the winters. The climate varies according to the elevations of the land forms in the state. The weather in the plains is however, similar to that of the other states in the country. But the hilly regions are different and enjoy a pleasant climate with dry and low temperature. The weather in the state is highly influenced by the winds blowing from the Bay of Bengal and is conducive for heavy rainfall in the rainy season. The state experiences three main seasons i.e. summer, winter and the rainy season. Manipur does not experience extreme climatic

conditions with temperature in summers rising upto 32° C, although the winter temperature may go below zero degree. The weather is bright and sunny and the hills experience a dry and warm climate, while the plains are hot and dry like any other part of the country. As the Himalayan region is close by and the hills are actually an extension of the Himalayas, the climate here is similar to the Himalayan region, but not extreme. Winters begin from November and stay on till February. The coldest month is January, as cold winds freeze the atmosphere. The monsoon season begins in May and continues till the mid of October. Average rainfall ranges from 1250 mm to 2700 mm. November to February are the dry months.

- 26. Imphal West district enjoys a moderate climate. The whole district is under the influence of the Monsoons characterized by hot and humid rainy seasons and cool and dry winters. Average temperature of the district is 20.4° C. Average rainfall varies in the range of 1085 mm 1434 mm.
- 27. The climate of the Imphal East is salubrious and Monsoon is tropical. The minimum temperature goes down to 0.6° C in winter and 41 degree Celsius in summer. Average rainfall varies in the range of 1240 mm 1470 mm.
- 28. Climatically, Tamenglong belongs to sub-tropical zone. Because of high altitude, summer is mild with maximum temperature of 27°C and minimum temperature of 5°C.

2.2.2.2 Water Resources:

29. The The main rivers flowing in the subproject area districts are Barak (Ahu), Manipur, Thoubal, Irang, Makhru (Makhu), Iring, Ijei(Aga), Wangjing, the Arong and the Sekmai, Leimatak, Leinganpokpi, , Khuga, Tuitha and Apah rivers etc. Among these are Manipur & Barak (Ahu) are the biggest rivers and are perennial in nature. However, the subprojects covered under instant scheme have no major river crossings and thus do not have any impact on these water bodies. Manipur is rich in water resources. The annual replenishable ground water resources of the state amount to 0.44 BCM, while net annual ground water availability stands at 0.40 BCM. As per Central Ground Water Board, stage of ground water development has been calculated as 1.02%. The state doesn't have any Over Exploited, Critical or Semi critical region as far as ground water is concerned. Barring certain pockets, quality of ground water has been found satisfactory.

2.2.2.3 Soil

30. The soil cover can be divided into two broad types, viz. the red ferrogenous soil in the hill area and the alluvium in the valley. The soil generally contains small rock fragments, sand and sandy clay and are of varieties. The top soils on the steep slopes are very thin. In the plain areas,

especially flood plains and deltas, the soil is of considerable thickness. Soil on the steep hill slopes is subjected to high erosion resulting into formation of sheets and gullies and barren rock slopes. Soils are acidic in nature the normal pH value ranges from 5.4 to 6.8. The soil is conducive for crop and horticulture. Horticultural crops like pineapple, orange, lemon and pears etc can be seen grown in plenty in the state. Due to the geographical reasons, the soil conservation is significant for the ecology of Manipur.

31. The soil type found in subproject area districts mostly fertile and is mainly made up of alluvial soil of recent and older origin. However, in some parts red gravelly sandy and loamy soil and clay soil is also found.

2.2.2.4 Ecological Resources

- 32. The recorded forest area of the state is 17,418 sq km which is 78.01% of its geographical area. The Reserved Forests constitute 8.42%, Protected Forests 23.95% and Unclassed Forests 67.63% of the recorded forest area. The state has ten forest types as per Champion & Seth Classification system (1968) belonging to five forest type groups, viz. Tropical Semi-evergreen, Tropical Moist Deciduous, Subtropical Broadleaved Hill, Subtropical Pine and Montane Wet Temperate Forests.
- 33. The proposed transmission and distribution lines shall pass through mainly three district of this state having forest cover ranging from 10.02 % to 88.86 %. The details of forest resources available in the project districts are as follows (**Table 2.2**):

Table 2.2: District wise Forest Cover

	Goographia	2013				
District	Geographic area (in sq. km)	Very Dense forest	Mod Dense forest	Open forest	Total	% Forest cover
Imphal West	559	0	17	39	56	10.02
Imphal East	669	0	53	167	220	32.88
Tamenglong	4,391	279	1,784	1,839	3,902	88.86

Source: Indian State of Forest Report 2015

2.2.2.5 Crops

34. Agriculture plays an important role in the development of Manipur's economy. It engages about 76% of the total working population. The size of the cultivated area is only 9.41% of the total geographical area of the state. Out of the total cultivated area, 52% is confined to the valley. Half of the total valley area, which accommodates 67% of the total population, is occupied for

agriculture purposes. The state produces sizeable quantity of paddy, wheat, maize, pulses, oilseeds such as mustard, groundnut, soybeans, sunflower, ginger, turmeric and fruits like pineapple, lime/lemon, banana, orange, papaya, plum and vegetables like, cauliflower, cabbage, tomato, peas, carrot, pumpkin.

2.2.2.6 Human and Economic Development

- 35. The 2012-2013 gross state domestic product of Manipur at market prices was about 10188 Crore. Its economy is primarily agriculture, forestry, cottage and trade driven. Manipur acts as India's 'Gateway to the East' through Moreh and Tamu towns, the land route for trade between India and Myanmar and other Southeast Asian countries. Manipur has the highest number of handicrafts units as well as the highest number of craftsperson's, in the entire north-eastern region of India. The state is covered with over 3,000 square km of bamboo forests, making it one of India's largest contributors to its bamboo industry.
- 36. Imphal West district has a total population of 5,14,683 as per the census of 2011. The district has the distinction of having a positive sex ratio of 1029 female per 1000 male. The literacy rate of the district is 80.61%. Majority of population i.e. 55.51% reside in urban areas. 4.75% of the population belongs to Schedule Tribes while Schedule Castes constitute around 2.98% of the population. Imphal west being a largely urban district is comparatively more industrialized than rest of the state. However, majority of the industries located in the district are cottage industries like Handloom and Handicrafts.
- 37. As per 2011 census, Imphal East district has a population of 4,52,661. The literacy rate of the district stands at 82.81%. The district has a sex ratio of 1011 female per 1000 male, which is better than the corresponding National figures. Agriculture is the main occupation of the people. The main food crops are paddy, potato and vegetables. Among the cash crops are sugar cane, maize, pulse, oil seed and other vegetables etc. Besides these spices like chilli, onion, ginger, turmeric and coriander of very good quality are grown in the district. The soil and climate favour for mass plantation of horticulture products in the district. Therefore, horticulture products have been acquiring popularity with the people in the district. Apart from this, handloom and handicraft goods are the important cottage and home industries taken up by the people. Handloom products like, Wangkhei Phi, Lashing Phi and Phanek and its different designs made by these weavers are in great demand both in the home and outside markets as well. This occupation provides employment to almost women in the district. This can certainly be developed in the district by upgrading the skills of artisans introducing of improved looms and provision of cheap yarns.

38. According to 2011 census, Tamenglong district has a population of 1,40,143. It has population density of 32 people per sq. km which is lowest in the state. The economy of the district is basically agrarian with paddy as major crop. 76 percent of the total area under paddy cultivation in the district is under jhum while permanent terrace occupies 6.0 percent. 30.56 percent of the households are BPL families in the district as per the latest records of the Food and Civil Supplies Department, Govt. of Manipur. The district has hardly any industrial activity except for a small number of registered small industrial units. Poultry and livestock farming is an important economic activity of the people in this hill district. The livestock and poultry production in the district is fairly high. The district stands 4th in the State in respect of poultry production with 12 percent of total poultry production in the State.

2.2.3 Demography Features

2.2.3.1. Total Population

39. Total population in Manipur stands at 2,855,794 of which total rural population stands at 2,021,640 (70.79 %) and total urban population stands at 834,154 (29.21 %). District wise details of are given in **Table 2.3.**

Table 2.3: Details on Total Population

Name/Particulars	Total Population	Total (Rural)	Total (Urban)	Percentage (Rural)	Percentage (Urban)
Manipur	2,855,794	2,021,640	834,154	70.79	29.21
Imphal West	5,17,992	1,95,113	3,22,879	37.67	62.33
Imphal East	456,113	272,906	183,207	59.83	40.17
Tamanglong	140,651	121,288	19,363	86.23	13.77

Source: Census of India, 2011

2.2.3.2 Male and Female Population

40. Total population in Manipur stands at 2,855,794 of which male population stands at 1,438,586 (50.37%) and female population stands at 1,417,208 (49.63%). District wise details of are given in **Table 2.4.**

Table 2.4: Details on Male/ Female Population

Name /Particulars	Total Population	Total Male	Total Female	Percentage (Male)	Percentage (Female)	Sex Ratio
Manipur	2,855,794	1,438,586	1,417,208	50.37	49.63	985
Imphal West	5,17,992	2,55,054	2,62,938	49.24	50.76	1031
Imphal East	456,113	226,094	230,019	49.57	50.43	1017
Tamanglong	140,651	72,371	68,280	51.42	48.58	943

Source: Census of India, 2011

2.2.3.3 Scheduled Caste (SC) and Scheduled Tribe (ST) Population

41. Total Population in Manipur stands at 2,855,794 of which Scheduled Caste (SC) population stands at 97,328 (3.41 %) and Scheduled Tribe (ST) population stands at 11,67,422 (40.88%). District wise details population of SC/ST are given in **Table 2.5**. This is just the district profile about the scheduled caste and scheduled tribe population; however, the Project will not have any impact on scheduled caste/scheduled tribe population.

Table 2.5: Details on Percentage SC/ST

Name/	Total	Total SC	Percentage of	Total ST	Percentage of
Particulars	Population	Population	SC Population	Population	ST Population
Manipur	2,855,794	97,328	3.41	11,67,422	40.88
Imphal West	5,17,992	16,530	3.19	24,161	4.66
Imphal East	456,113	15,839	3.47	27,657	6.06
Tamanglong	140,651	22	0.016	134,626	95.71

Source: Census of India, 2011

2.2.3.4 Literacy

42. Total Population in Manipur stands at 2,855,794 of which total literate population stands at 1,908,476 (76.94 %) and total illiterate population stands at 9,47,318 (33.16 %). District wise total population total literate population and total illiterate population are given in **Table 2.6**.

Table 2.6: Literate and Illiterate Population

Name/Particulars	Total Population	Total Literate	Percentage of Literate	Percentage (Male)	Percentage (Female)
Manipur	2,855,794	1,908,476	76.94	52.46	47.54
Imphal West	5,17,992	3,92,626	75.80	52.46	47.54
Imphal East	456,113	324,664	81.95	53.38	46.62
Tamenglong	140,651	85,006	70.05	55.76	44.24

Source: Census of India, 2011

2.3.3.5. Total Workers (Male and Female)

43. Total population into work in Manipur stands at 13,04,610 of which total Male (work) population stands at 7,39,408 (56.68 %) and total female (Work) population stands at 5,65,202 (43.32%). District wise total work population, total Male (work) population and total female (Work) population are given in **Table 2.7**.

Table 2.7: Details on Workers

Name/ Particulars	Total Population (Work)	Total Male (Work)	Total Female (Work)	Percentage (Male)	Percentage (Female)
Manipur	13,04,610	7,39,408	5,65,202	56.68	43.32
Imphal West	2,13,387	1,28,540	84,847	60.24	39.76

Imphal East	1,94,848	117,562	77,286	60.33	39.67
Tamanglong	70,675	37,237	33,438	52.69	47.31

Source: Census of India, 2011

2.3.3.6 Households

44. Total households in Manipur stands at 5, 07,152 of which Rural households stands at 3,35,752 (66.02 %) and Urban households stands at 1,71,400 (33.98 %). District wise details of are given in **Table 2.8.**

Table 2.8: Details on Households

Name/ Particulars	Total Households	Total (Rural)	Total (Urban)	Percentage (Rural)	Percentage (Urban)
Manipur	5,07,152	3,35,752	1,71,400	66.02	33.98
Imphal West	111,156	41,595	69,561	37.42	62.58
Imphal East	91,806	54,014	37,792	58.83	41.17
Tamanglong	24,477	21,069	3,408	86.07	13.93

Source: Census of India, 2011

III. LEGAL & REGULATORY FRAMEWORK

3.1. Overview

7. In India, compensation for land acquisition (LA) and rehabilitation/resettlement of project affected persons/ families is governed by the National law i.e. "The Right to Fair Compensation and Transparency in Land Acquisition, Rehabilitation and Resettlement Act, 2013 (hereafter RFCTLARR, 2013"), effective from 1st January 2014. Since in case of transmission line project, land for tower/pole and right of way is not acquired and ownership of land remains with the owner this act is not applicable. However, as per existing laws6 compensation for all damages is paid to the individual land owner. The relevant national laws applicable for transmission project are (i) The Electricity Act, 2003 and (ii) The Indian Telegraph Act, 1885 and (iii) Govt of Manipur notification dated 28th March 2018 on RoW Compensation. The compensation principles adopted for this project shall comply with applicable laws and regulations of the GOI/ State Govt., World Bank's Safeguard Policies MSPCL's ESPPF.

3.2. Statutory Requirements

- 45. Transmission lines are constructed under the ambit of Electricity Act, 2003. The provisions stipulated in section 67-68 of the Electricity Act, 2003 read with section 10 & 16 of the Indian Telegraph Act, 1885 governs the compensation as MSPCL has been vested with the powers of Telegraph Authority vide Govt. of Manipur, Power Department Notification dated 16th March, 2016 under section 164 of the Electricity Act. As per the provision of Indian Telegraph Act, 1885 under section 10 (b), MSPCL is not authorized to acquire any land hence land under tower is not acquired. However, compensation for all damages are paid to the individual land owner as per the provision of Section-10 (d) of Indian Telegraph Act, 1885.
- 46. The provisions in the Electricity Act, 2003 and Indian Telegraph Act, 1885 regarding compensation for laying of transmission lines are as follows:

3.2.1. The Electricity Act, 2003, Part-VIII, Section 67 & 68

Quote:

Section 67 (3-5):

(3) A licensee shall, in exercise of any of the powers conferred by or under this section and the rules made thereunder, cause as little damage, detriment and inconvenience as may be, and shall make full compensation for any damage, detriment or inconvenience caused by him or by any one employed by him.

- (4) Where any difference or dispute [including amount of compensation under sub-section (3)] arises under this section, the matter shall be determined by the Appropriate Commission.
- (5) The Appropriate Commission, while determining any difference or dispute arising under this section in addition to any compensation under sub-section (3), may impose a penalty not exceeding the amount of compensation payable under that sub-section.

Section 68 (5 & 6):

- (5) Where any tree standing or lying near an overhead line or where any structure or other object which has been placed or has fallen near an overhead line subsequent to the placing of such line, interrupts or interferes with, or is likely to interrupt or interfere with, the conveyance or transmission of electricity or to interrupt or interfere with, the conveyance or transmission of electricity or the accessibility of any works, an Executive Magistrate or authority specified by the Appropriate Government may, on the application of the licensee, cause the tree, structure or object to be removed or otherwise dealt with as he or it thinks fit.
- (6) When disposing of an application under sub-section (5), an Executive Magistrate or authority specified under that sub-section shall, in the case of any tree in existence before the placing of the overhead line, award to the person interested in the tree such compensation as he thinks reasonable, and such person may recover the same from the licensee.

 Explanation. For purposes of this section, the expression "tree" shall be deemed to include

Unquote.

3.2.2. The Indian Telegraph Act, 1885, Part-III, Section 10:

any shrub, hedge, jungle growth or other plant.

Quote:

Section 10 – The telegraph authority may, from time to time, place and maintain a telegraph line under, over, along, or across, and posts in or upon any immovable property, Provided that

- a) the telegraph authority shall not exercise the powers conferred by this section except for the purposes of a telegraph established or maintained by the [Central Government], or to be so established or maintained;
- b) the [Central Government] shall not acquire any right other than that of user only in the property under, over, along, across in or upon which the telegraph authority places any telegraph line or post; and
- c) except as hereinafter provided, the telegraph authority shall not exercise those powers in respect of any property vested in or under the control or management of any local authority, without the permission of that authority; and

d) in the exercise of the powers conferred by this section, the telegraph authority shall do as little damage as possible, and, when it has exercised those powers in respect of any property other than that referred to in clause (c), shall pay full compensation to all persons interested for any damage sustained by them by reason of the exercise of those powers.

Unquote.

Section 16 of the Indian Telegraph Act, 1885 which stipulates as under:

- 16. Exercise of powers conferred by section 10, and disputes as to compensation, in case of property other than that of a local authority:
- (1) If the exercise of the powers mentioned in Section 10 in respect of property referred to in clause (d) of that section is resisted or obstructed, the District Magistrate may, in his discretion, order that the telegraph authority shall be permitted to exercise them.
- (2) If, after the making of an order under sub section (1), any person resists the exercise of those powers, or, having control over the property, does not give all facilities for this being exercised, he shall be deemed to have committed an offence under section 188 of the Indian Penal Code (45 of 1860).

3.2.3. MoP guidelines dated 15th October, 2015 for payment of compensation toward damages in regard to RoW

47. Ministry of Power (MoP) vide its order No. 3/7/2015-Trans dated 15th April'15 constituted a Committee comprising of representatives of various State Govt., MoP, Central Electricity Authority (CEA) & POWERGRID under the chairmanship of Special Secretary, MoP to analyze the issues relating to Right of Way for laying of transmission lines in the country and to suggest a uniform methodology for payment of compensation on this account. Based on recommendation of the Committee, Ministry of Power, Govt. of India vide its notification dated 15th Oct'15 has issued guidelines for payment of compensation for damages in regard to RoW Ministry of Power (MoP) has also written to all the States for taking suitable decisions regarding adoption of these guidelines considering that acquisition of land is a State subject. The said guidelines were adopted by Govt. of Manipur vide its notification dated 28th March 2018 for implementation (**Annexure-2**), which is applicable to transmission lines supported by tower base of 66 kV and above only and not for sub transmission & distribution lines below 66 kV. As per the guidelines following compensation shall be paid to all affected farmers/land owners in addition to normal tree and crop damage compensation;

- i) **Tower base**: Compensation @ 85% of land value as determined by District Magistrate or any other competent authority based on Circle rate/ Guideline value/ Stamp Act rates for tower base area (between four legs).
- ii) Line corridor: Compensation @ maximum 15% of land value towards diminution of land value in the width of RoW corridor as determined by District Magistrate or any other competent authority based on Circle rate/ Guideline value/ Stamp Act.

3.3. MSPCL's ESPPF

- 48. To address the environmental and social issues related to its power transmission and distribution projects under NERPSIP, MSPCL has adopted an Environmental and Social Policy & Procedures Framework (ESPPF) in 2015 based on the principles of avoidance, minimization, and mitigation. The ESPPF had been developed by POWERGRID on behalf of the State Utility based on ESPP of POWERGRID who has proven credentials in management of environmental and social issues of large number of power transmission projects both within and outside the country after a comprehensive review of Utility's existing policies/provisions and consultation with Stakeholders.
- 49. ESPPF's outlines Utility's approach and commitment in dealing with the environmental and social issues relating to its transmission projects, lays down the management procedures and protocols for the purpose that includes the framework for identification, assessment, and management of environmental and social concerns at both organizational and project levels.
- 50. Specifically on social, the following criteria and approach are considered in the ESPPF:
 - (i) Take due precautions to minimize disturbance to human habitations, tribal areas and places of cultural significance.
 - (ii) Take due care of Project Affected Persons (PAP).
 - (iii) Involve affected people from inception stage to operation and maintenance.
 - (iv) Consult affected people in issues of RoWs, land acquisition or loss of livelihood.
 - (v) Encourage consultation with communities in identifying environmental and social implications of projects.
 - (vi) Guarantee entitlements and compensation to affected people as per entitlement matrix.
 - (vii) Share information with local communities about environmental and social implications.
 - (viii) Always maintain highest standards of health and safety and adequately compensate affected persons in case of any eventuality.

3.4. Basic Principles for the Project

- 51. The basic principles adopted for the Project are:
 - (i) Avoid negative impacts of land acquisition and involuntary resettlement on persons affected by the Project to the extent possible.
 - (ii) Where negative impacts cannot be avoided, assist affected persons (AP), in improving or at least regaining their standard of living and income.
 - (iii) Carry out meaningful consultations with affected persons and inform all displaced persons of their entitlements and resettlement options. Ensure their participation in planning, implementation and monitoring of the Project
 - (iv) Disclose all information related to, and ensure AP participation in resettlement planning and implementation.
 - (v) Provide compensation for acquired assets at replacement/market value in accordance with the RP/CPTD.
 - (vi) Ensure that displaced persons without titles to land or any recognizable legal rights to land are eligible for resettlement assistance and compensation for loss of non-land assets.
 - (vii) Provide resettlement assistance and income restoration to APs.
 - (viii) Provide for APs not present during enumeration. However, anyone moving into the project area after will not be entitled to assistance.
 - (ix) Develop procedures in a transparent, consistent, and equitable manner if land acquisition is through negotiated settlement to ensure that those people who enter into negotiated settlements will maintain the same or better income and livelihood status.
 - (x) Provide compensation and resettlement assistance prior to taking possession of the acquired lands and properties.
 - (xi) Establish grievance redress mechanisms to ensure speedy resolution of disputes.
 - (xii) Ensure adequate budgetary support to cover implementation costs for CPTD.
 - (xiii) Monitoring of the implementation of CPTD.
- 52. Additionally, the issues related to the Right of Way (RoW) for the transmission/distribution lines will be dealt with proper care especially for the temporary loss. For the loss of crops and trees due to construction of overhead lines, cash compensation payable by cheque/through online transfer will be provided during construction works. Further, cash compensation (by cheque/ online transfer) to the APs for the temporary loss of crop and loss of trees if occurred, during the time of maintenance and repair.

3.5. World Bank's Environmental & Social Safeguard Policies

53. The objective of Bank's policies is to prevent and mitigate undue harm to people and their

environment in the development process. Safeguard policies provide a platform for the participation of stakeholders in project design, and act as an important instrument for building ownership among local populations. Operational Policies (OP) are the statement of policy objectives and operational principles including the roles and obligations of the Borrower and the Bank, whereas Bank Procedures (BP) is the mandatory procedures to be followed by the Borrower and the Bank. Apart from these, World Bank Group Environmental, Health, and Safety (EHS) General Guidelines and EHS Guidelines for Electric Power Transmission and Distribution are also relevant for environmental protection and monitoring of transmission projects. The WB's relevant social safeguard policies and their objective are given in **Table – 3.1**.

Table 3.1: World Bank's Operational Policies for Social Safeguard

Operational Policy (OP)	Policy Objectives
OP 4.11 - Physical	To preserve PCR and in avoiding their destruction or damage. PCR
Cultural Resources	includes resources of archeological, paleontological, historical,
(PCR)	architectural, and religious (including graveyards and burial sites),
	aesthetic, or other cultural significance.
OP 4.12 – Involuntary	To avoid or minimize involuntary resettlement and, where this is not
Resettlement	feasible, assist displaced persons in improving or at least restoring
	their livelihoods and standards of living in real terms relative to pre-
	displacement levels or to levels prevailing prior to the beginning of
	project implementation, whichever is higher.
OP 4.10 –	To ensure that the Indigenous Peoples receive social and economic
Indigenous Peoples	benefits that is culturally appropriate and gender and inter
	generationally inclusive. The project shall ascertain broad community
	support for the project based on social assessment and free prior
	and informed consultation with the affected Tribal community, if any.

IV. PROJECT IMPACTS


4.1. General

- 54. The project does not require any private land acquisition for construction of transmission/distribution lines. Due to inherent flexibility in routing of line, no major damages to structures or physical displacement is envisaged. Hence, there are no adverse impacts such as permanent loss of assets, livelihood loss or physical resettlement/relocation due to project intervention. However, there are some social impacts due to construction of lines/placing of towers & poles which are temporary in nature in terms of loss of standing crops/trees/structures in the RoW. Preliminary investigation/survey has been carried out for transmission/distribution line to estimate/arrive at the selection of one best feasible alignment route out of at least 3 alternative alignments studied, for detailed survey to be undertaken during execution of main contracts. The details of tower/pole schedule depicting location & its coordinate including major crossings along with maps of proposed route alignment is placed as Annexure-3. The compensation for damage is assessed in actual after construction activities of transmission lines in three stages i.e. after completion of foundation, tower erection and stringing of conductor. The payment of compensation is also paid in three instances, if there are damages during all the above three stages. Assessment of damages at each stage and subsequent payment of compensation is a continuous process. Hence, CPTD updating will also be a continuous process during construction. The details of land use have been gathered to have an idea about the temporary damages that might occur during construction of the transmission lines. The RoW width is 27 and 15 meter for 132kV transmission line & 33 kV distribution line respectively.
- 55. Soil & Surface Geology: In plain areas impact on soil & geology will be almost negligible as the excavated pit material is stacked properly and back filled as well as used for resurfacing the area. On hill slopes where soil is disturbed will be prone to erosion is suitably protected by revetment, breast walls, and proper drainage. Besides extensive leg /chimney extension shall be used to avoid benching or cutting of slopes to minimize the impact on slope stability.
- 56. The land requirement for erection of tower legs is very small i.e. for each leg of tower actual construction is done on a small square area with side length ranging from 0.20 to 0.30 meter depending on the types of tower. Four such square pieces of land will be required to place the legs of tower. The area that becomes unavailable because of the erection of tower legs for an average 132 kV D/c transmission tower ranges from 0.16-0.36 sq.m. of land. Thus, the actual impact is restricted to 4 legs of the tower and agriculture can continue as clearly depicted in the **Figure-4.1**.

In case of 33 kV distribution line area that becomes unavailable because of the erection of pole is insignificant as approx. 1 sq. ft. land area is occupied for one pole (refer **Figure. 4.2** depicting actual base area impact). Due diligence confirms that land is either agricultural or barren, and current land use is not altered and resumed after construction.

- 57. Crops: Construction of line in crop season is avoided as far as possible. In case when installation of towers/poles impacts on agricultural activity, detailed assessment/survey is conducted looking at existing crops, general crop patterns, seasonal particulars, nature and extent of yield. This data is compiled and analysed to study the extent and nature of impact. The compensation is in terms of yield/hectare and rate/quantity for prevailing crops in the area. Based on this, total compensation is calculated in consultation with revenue authorities. Compensation is paid to the owners and their acknowledgement obtained.
- 58. Trees: Construction of line in fruit bearing season is avoided as far as possible. Tree compensation is calculated on the basis of tree enumeration, tree species and an estimate of the yield. In case of fruit bearing trees compensation will be calculated on the basis of 8 years yield (assessed by revenue/horticulture department). Market rates of compensation are assessed by the relevant government authorities. The total estimate is submitted for approval of the competent authority. Payments are made to owners in the presence of local revenue authorities or village head/ Sarpanch and respective acknowledgements are obtained.
- 59. Other Damages: Like bunds, water bodies, fish ponds, approach paths, drainage and irrigation canals etc. are at best avoided. However, if damaged the Revenue Department assess the cost of damage as per State Govt. norms. The total estimate is submitted for approval to the competent authority. Payments are made to owners in the presence of local revenue authorities or village headman/ Sarpanch and respective acknowledgements are obtained and POWERGRID/ MSPCL pays the compensation. Hindrances to power, telecom carrier & communication lines etc. shall be paid as per Govt. norms.

Figure- 4.1: Typical Plan of Transmission Line Tower Footing




INDICATIVE MEASURES

X & Y = 5-10 METERS

a = 200 - 300 mm

Figure- 4.2: 33 KV lines (Single & H pole) depicting base area impact









33 kV (H Pole) line inside substation

4.2. Impact due to construction of New Substation and Bay extension

60. The project component consists of establishment of one 132/33 kV substation at Tamenglong and three 33/11 kV new substation at Keithelmanbi, Lamphel and Khonganggkhong. Lands for new substations have already been purchased on negotiated rates based on "willing buyer-willing seller basis". Since no fresh land acquisition is involved, R&R will not be an issue in the instant project. The details are provided in **Table 4.1**:

Table 4.1: Details of Substation

Name of the	Permanent			Remarks			KS	
Substation	Impact on Land Use	Impact on loss of crops	on Loss of Trees	Land Area (acre)	No. of Land owner	Compen sation (Rs. Million)	Land Type/ Securing method	
Transmission Schen	ne							
132/33 kV substation at Tamenglong.	N/A	Nil	Nil	4.44	1	1.90	Private purchase on willing seller— willing buyer basis	
Distribution Scheme								
33/11 kV substation at Keithelmanbi	Yes	Nil	Nil	0.74	1	0.697	Private purchase on willing seller—willing buyer basis.	
33/11 kV substation at Lamphel	Yes	Nil	Nil	0.37	NA	NA	Court Land	
33/11 kV substation at Khongnangkhong	Yes	Nil	Nil	1.97	NA	NA	Govt. Land	

4.3. Temporary Impacts Caused due to Transmission/Distribution Line (Right of Way)

4.3.1. Type and Use of Land within Corridor Right of Way

61. The lines corridor will pass through mixed land uses which are generally agricultural land, private plantation, forest land, govt. land etc. The calculations are based on detailed survey/ investigation carried out along the route of T & D lines and considering the total line length of the line and its right of way. The total line length of transmission line is 21.4 km which will impact an estimated of 142.77 acres⁴ of land. These include 20.9 km of line passing through private plantation/deemed forest (139.44 acres) and 0.5 km of riverine (3.34 acre of riverine land). However, the total 10.797 km distribution line corridor is passing through 6.029 km (22.35 acre) of agricultural land, 2.918 km (10.82 acre) of private plantation and 1.8 km (6.67 acre) of government/

⁴ Total Line Length (kilometers) X Right of Way (meters)X1000/4,047= Area in Acre CPTD for T & D Network in Imphal West, Imphal East and Tamenlong Districts, Manipur

barren land. The calculations are based on detailed survey/ investigation carried out along the route of distribution lines and considering the total line length of the line and its right of way. A brief description about the type and use of land in the corridor is given in **Table 4.2**.

Table 4.2: Type and Use of Land within Corridor of RoW (in km/ acres)

Name of the Lines	RoW	Agricultural land	Private Plantation/ Deemed forest	Riverine	Gov/ Barren	Total
Transmission Line						
132 kV S/C (On D/C tower) Rengpang - Tamenglong Line	27	NIL	20.9 km (139.44 acre)	0.5 km (3.34 acre)	NIL	21.4 km (142.77 acre)
Sub-Total A		NIL	20.9 km (139.44 acre)	0.5 km (3.34 acre)	NIL	21.4 km (142.77 acre)
Distribution Line						
33/11kV line from 132/33 kV Yurembam to 33/11 kV Keithelmanbi		2.879 km (10.67 acre)	0.43 km (1.59 acre)	NIL	NIL	3.309 km (12.26 acre)
33/11kV line from 33/11 kV Lamphel to 33/11 kV Iroishemba	15	0.65 km (2.41 acre)	1.872 km (6.94 acre)	NIL	1.8 km (6.67 acre)	4.5 km (16.02 acre)
33 kV Line from 33/11 kV Porompat to 33/ 11 kV Top Khongnangkhong		2.5 km (9.27 acre)	0.616 km (2.28 acre)	NIL	NIL	3.116 km (11.55 acre)
Sub-Total B		6.029 km (22.35 acre)	2.918 km (10.82 acre)	NIL	1.8 km (6.67 acre)	10.797 km (40.02 acre)
Total	6.029 km (22.35 acre)	23.818 km (150.26 acre)	0.5 km (3.34 acre)	1.8 km (6.67 acre)	32.2 km (182.79 Ha)	

Source: Detailed Survey

4.3.2 Total loss of crop area (RoW Corridor & Tower/Pole)

- 62. For the temporary loss of crops, only agricultural land and private plantation land are considered for estimation. The damages are not done in complete RoW of line (27 m for 132 kV D/c) but mostly restricted to tip to tip of the conductor and tower base area where average affected width/corridor would be limited to 20 meter (maximum). In 33 kV distribution lines, damages are minimal (mostly near bi-pole//quad-pole structure) however, 10 meter corridor is considered for accessing the damages. Moreover, all efforts are made to reduce the damages to crops and to minimize the impacts whatsoever. One of the reasons is that schedules of construction activities are undertaken in lean season or post-harvest periods. As the assets of any sorts will not be acquired but during construction, only temporary damages will occur for which the compensation shall be paid to affected persons as per entitlement matrix.
- 63. Based on the above estimation, the total land considered for crop compensation for transmission/distribution line corridor and tower/pole foundation for the entire subproject covered under the scope of above CPTD is 125.4 acre. Details of estimated impacted area for crop

damages are given in Table 4.3.

Table 4.3: Estimation on Loss of Land for Crop Damage due to Overhead Lines

Name of the line	Width Considered for Estimation of Loss of Crops and other impacts (Meter)	Total Agricultural Land (km)	Total Private Planta tion (km)	Total Line Length Considered for Crop Compens ation (km)	Total Land Area considered for Crop Compensation (Acre)
132 kV S/C (On D/C tower) Rengpang - Tamenglong Line	20	NIL	20.9	20.9	103.29
33/11kV line from 132/33 kV Yurembam to 33/11 kV Keithelmanbi		2.879	0.43	3.309	8.18
33/11kV line from 33/11 kV Lamphel to 33/11 kV Iroishemba	10	0.65	1.872	2.522	6.23
33 kV Line from 33/11 kV Porompat to 33/ 11 kV Top Khongnangkhong		2.5	0.616	3.116	7.70
TOTAL		6.029	23.818	29.847	125.4

Source: Detailed Survey

4.3.3 Actual loss of land for Tower Base & Pole

As already explained, the impact of transmission line is restricted to 4 legs of the tower and agriculture can continue after construction activity is over. The average land area will be unavailable for erection of one 132 kV T/L tower and one pole for 33 kV D/L is approx. 0.25 sq.m & 0.092 sq.m. respectively. Based on above, total land loss surveyed for construction of 132 kV transmission line proposed under the present scheme is estimated to be 0.004 acre and that of 32 kV distribution line is 0.008 acre. However, compensation toward loss of land shall be provided to APs which is part of RoW compensation. Details of land loss for tower base & pole are given in **Table- 4.4**.

Table 4.4: Estimation of Actual Loss of Land for Tower Base & Pole

Name of the line	Line length (km)	Total Tower/Pole (Nos.)	Land loss per tower/ pole base (sq.m.)	Total land loss Area for tower & pole base (sq.m.)
132 kV S/C (On D/C tower) Rengpang - Tamenglong Line	21.4	72	0.25	18.00
Sı			18.00≅0.004 acre	
33/11kV line from 132/33 kV Yurembam to 33/11 kV	3.309	133	0.092	12.24

Keithelmanbi				
33/11kV line from 33/11 kV Lamphel to 33/11 kV Iroishemba	4.322	125	0.092	11.50
33 kV Line from 33/11 kV Porompat to 33/ 11 kV Top Khongnangkhong	3.166	77	0.092	7.08
Su	30.82≅0.008 acre			
To	48.82≅0.012 acre			

4.3.4 Land area for RoW compensation as per MoP Guidelines

65. Subsequent to the notification of Govt. of Manipur on adoption of MoP guidelines, compensation toward damages in regard to RoW for proposed 132 kV line @ 85% land value for tower base & @ maximum 15% land value for width of RoW corridor as decided District Commissioner or any other authority shall paid to land owners. Since in the instant case only stringing and renovation works are involved in proposed 132 kV lines, provisions for land compensation as shall not be applicable as per the said guidelines.

4.3.5. Loss of Trees

66. Total numbers of trees likely to be affected due to construction of line is approx. 1406 trees which are in govt. land. The major species to be affected are Bamboo (*Bambusa vulgaris*), Betel nut (*Areca catechu*) & Shisham (*Dalbergia sissoo*). During construction, private trees will be compensated as per the entitlement matrix. Details on number of trees for each line are given in **Table 4.5**.

Table 4.5: Loss of Trees

Name of Line	Trees in Private Area (Numbers)	Trees in Govt. Area (Numbers)	Total Trees (Numbers)
132 kV S/C (On D/C tower) Rengpang - Tamenglong Line	NIL	1406	1406
33/11kV line from 132/33 kV Yurembam to 33/11 kV Keithelmanbi	NIL	NIL	NIL
33/11kV line from 33/11 kV Lamphel to 33/11 kV Iroishemba	NIL	NIL	NIL
33 kV Line from 33/11 kV Porompat to 33/ 11 kV Top Khongnangkhong	NIL	NIL	NIL
Total	NIL	NIL	1406

Source: Detailed Survey

4.3.6. Loss of Other Assets (Small Shed in Agriculture Fields)

67. It has been observed during survey that approximately 7 numbers of small structures exist

along the right of way of proposed lines. These are small storage sheds/huts which are mostly temporary structure associated with the agricultural fields. People do not use these small structures/sheds for residential purpose and they use it as storage of agricultural purpose only. During construction, these will be compensated in cash as per the entitlement matrix. Details on impacts on small structures are given in **Table 4.6**.

Table 4.6: Loss of Other Assets

Name of Line	Total Number of Cattle sheds/huts
132 kV S/C (On D/C tower) Rengpang - Tamenglong Line	2
33/11kV line from 132/33 kV Yurembam to 33/11 kV Keithelmanbi	2
33/11kV line from 33/11 kV Lamphel to 33/11 kV Iroishemba	1
33 kV Line from 33/11 kV Porompat to 33/11 kV Top Khongnangkhong	2
Total	7

Source: Detailed Survey

4.4 Details of Affected Persons

68. It is estimated that total number of affected persons which may be impacted temporarily will be approximately 20. Details are given in **Table 4.7.** The number of APs in the table refers to the most conservative option. State Utilities/ POWERGRID will schedule civil works in such a way to minimize impacts and substantially reduce the damages to crops and therefore the number of affected persons and Agricultural Households (AHH).

Table 4.7: Number of Affected Persons

Name of Line	Total APs
132 kV S/C (On D/C tower) Rengpang - Tamenglong Line	20
33/11kV line from 132/33 kV Yurembam to 33/11 kV Keithelmanbi	NIL
33/11kV line from 33/11 kV Lamphel to 33/11 kV Iroishemba	NIL
33 kV Line from 33/11 kV Porompat to 33/11 kV Top Khongnangkhong	NIL
Total	20

Source: Detailed Survey

4.5 Other Damages

69. As far as possible damages to bunds, water bodies, fish ponds, approach paths, drainage and irrigation canals etc. are avoided. However, if damaged during construction activities, compensation as per practice is paid after assessment of the cost of damage by the State Govt.

Revenue Department. The total estimate is submitted for approval to the competent authority. MSPCL/POWERGRID pays the compensation to owners in the presence of local revenue authorities or Village head/ Sarpanch and respective acknowledgements are obtained. Any hindrances to power, telecom carrier & communication lines etc. shall also be paid as per Govt. norms.

4.6 Impact on Indigenous People

- 70. Government of India, under Article 342 of the Constitution, considers the following characteristics to define indigenous peoples [Scheduled Tribes (ST)]:
 - (i) tribes' primitive traits;
 - (ii) distinctive culture;
 - (iii) shyness with the public at large;
 - (iv) geographical isolation; and
 - (v) social and economic backwardness before notifying them as a Scheduled Tribe.
- 71. Essentially, indigenous people have a social and cultural identity distinct from the 'mainstream' society that makes them vulnerable to being overlooked or marginalized in the development processes. STs, who have no modern means of subsistence, with distinctive culture and are characterized by socio-economic backwardness, could be identified as Indigenous Peoples. Indigenous people are also characterized by cultural continuity. Constitution of India identifies schedule areas which are predominately inhabited by such people.
- 72. Further, under Article 371 C of Constitution of India provides special provision to the State of Manipur for the Constitution and functions of a committee of the Legislative Assembly of the State consisting of members of that Assembly elected from the Hill Areas of the State. Under this Manipur (Hill Areas) District Council Act was enacted in 1971 which has provisions similar to those contained in the Sixth Schedule and has established six Autonomous Hill District Councils, covering 5 hill districts of the State. These Autonomous Hill District Councils (AHDC) are empowered to maintain and manage the property: movable and immovable, and institutions under their jurisdiction (e.g. in the field of agriculture, animal husbandry, community development, social and tribal welfare, village planning, management of any forest except RF, regulation of the Jhum /shifting cultivation or any other matter.) Under this act, the administrations of the Tribal areas are vested in village/district council under supervision of concerned DC at local/district level and Hill area Committee at State level. All activities sited in AHDC area needs their consent.

73. The instant project is being implemented in the Imphal East, Churachandpur, Thoubal and Tamenglong districts. However, Churachanpur and Tamenglong are part of Manipur Hill Areas Autonomous District Council Act, 2000 (Manipur Act 11 of 2000) created by Govt. of Manipur, which has approximately 94.32 % of Scheduled Tribe population. Since, the project under NERPSIP is envisaged for economic upliftment of the NE region, hence, no indigenous population will be negatively impacted in the project area. However, It may be noted that all social issues shall be dealt separately in accordance with the provisions of Social Management Framework (SMF, A-C) placed in the MSPCL's ESPPF.

4.7. Summary of Impacts

74. Based on the above assessment, temporary impacts on loss of crops, trees, other structures and number of APs are summarized below in **Table 4.8**.

Table 4.8: Summary of Impacts

Particulars	Details		
Faiticulais	Transmission Line	Distribution Line	
Length in km	21.4	10.797	
Number of Towers/ Poles	72	335	
Total Area of actual land loss under Tower Base (acre)	0.004	0.008	
Total APs	20	NIL	
Affected Structures (Small Sheds for agricultural purpose)	2	5	
Area of Temporary Damages for crop compensation (In acre)	103.29	22.11	
Total Trees	1406	NIL	

Source: Detailed Survey

V. ENTITLEMENTS, ASSISTANCE AND BENEFITS

5.1. Entitlements

- 75. There is no involuntary acquisition of land involved; only temporary damage will occur during construction of transmission lines for which compensation is paid as per relevant regulations/ norms. APs will be entitled for compensation for land loss and other towards temporary damages to crops/ trees/ structures etc. as per the Entitlement Matrix given in **Table-5.1.** Compensation towards temporary damages to all eligible APs including non-title holders is paid after assessment by relevant authorities of State Govt.
- 76. All APs are paid compensation for actual damages irrespective of their religion, caste and their economic status. One time additional lump sum assistance will be paid to vulnerable households not exceeding 25% of total compensation on recommendation of State Authority/ADC/VC. As an additional assistance, construction contractors are encouraged to hire local labour that has the necessary skills.

5.2. Entitlement Matrix

77. An Entitlement Matrix for the subprojects is given in **Table 5.1**.

Table 5.1: Entitlement Matrix

SI.	Type of Issue/	Beneficiary	Entitlement Options
	Impact	,	
1.	Land area below tower base (#)	Owner	100% land cost at market value as ascertained by revenue authorities or based on negotiated settlement without actual acquisition/title transfer.
2	Land coming in corridor of width of Right of Way (#)	Owner	15% of land cost as decided by Deputy Commissioner
2.	Loss/damage to crops and trees in line corridor	Owner/Tenant/ sharecropper/ leaseholder	Compensation to actual cultivator at market rate for crops and 8 years income for fruit bearing trees*. APs will be given advance notice to harvest their crops. All timber* will be allowed to retain by the owner.
3.	Other damages (if applicable)	All APs	Actual cost as assessed by the concerned authority.
4.	Loss of structure		
(i)	House	Titleholders	Cash compensation at replacement cost (without deduction for salvaged material and depreciation value) plus Rs. 25,000/- assistance (based on

SI.	Type of Issue/ Impact	Beneficiary	Entitlement Options
			prevailing GOI norms for weaker section housing) for construction of house plus transition benefits as per category-5 below.
(ii)	Shop/ Institutions/ Cattle shed	Individual/ Titleholders	Cash compensation plus Rs. 10000/- for construction of working shed/shop plus transition benefits as per category-5 below
(iii)	Losses during transition under (i) & (ii) above for Shifting / Transport	Family/unit	Provision of transport or equivalent cash for shifting of material/ cattle from existing place to alternate place
(iv)	Tribal/ Vulnerable APs	Vulnerable APs ⁵	One time additional lump sum assistance not exceeding 25% of total compensation on recommendation of State Authority/ADC/VC.

^(#) Since Govt. of Manipur has adopted MoP guidelines vide notification dated 28.03.18, land compensation @85% land value for tower base and @15% land value for corridor shall be paid to affected farmers/owners

5.3. Procedure of Tree/crop compensation

78. In exercise of the powers conferred by section 164 of the Electricity Act, 2003, Power Department, Govt. of Manipur vide notification dated 16th March, 2016 has authorized MSPCL to exercise all the power vested in the Telegraph Authority under part-III of the Indian Telegraph Act, 1885, to place and maintain transmission lines under over along or across and posts in or upon, any immoveable property. However, the provisions of same act in Section 10 (d) stipulates that the user agency shall pay full compensation to all interested for any damages sustained during the execution of said work. Accordingly, MSPCL/ POWERGRID shall pay compensation to land owners towards damages, if any for tree, crop etc. during implementation of project as well as during operation and maintenance phase. The procedure followed for such compensation is as follows:

79. MSPCL follows the principle of Avoidance, Minimization and Mitigation in the construction of line in agricultural field and cropping areas due to inherent flexibility in phasing the construction activity and tries to defer construction in cropped area to facilitate crop harvesting. However, if it is unavoidable and is likely to affect project schedule, compensation is given at market rate for standing crops. All efforts are also taken to minimize the crop damage to the extent possible in such cases.

⁵ Vulnerable APs include scheduled tribes residing in scheduled areas/ physically handicapped/ disabled families etc.

^{*} Assistance/help of Forest department for timber yielding trees and Horticulture department for fruit bearing trees shall be taken for assessing the true value.

- 80. As regard of trees coming in the Right of Way (RoW) following procedure is adopted for enumeration:
 - All the trees which are coming within the clearance belt of RoW on either side of the center line are identified and marked/numbered from one AP to the other and documented.
 - Type, Girth (Measured 1 m. above ground level), approximate height of the tree is also noted for each tree
 - Trees belonging to Govt., Forest, Highways and other local bodies may be separately noted down or timely follow up with the concerned authorities for inspection and removal.
 - Guava, Lemon, and other hybrid trees which are not of tall growing nature are not marked for cutting since these trees can be crossed using standard tower extensions if required.
- 81. A notice under Electricity Act, 2003/ Indian Telegraph Act, 1885 is served to the landowners informing that the proposed transmission line is being routed through the property of the individual concerned. The notice shall contain the particulars of the land, ownership details and the details of the trees/crops/land inevitability likely to be damaged during the course of the construction of the proposed transmission line and acknowledgement received from land owners. A copy of said notice is further issued to the Revenue Officer/SDM, who has been authorized by the Manipur Govt. for the purpose of assessment/valuation and disbursement of compensation to the affected parties.
- 82. The revenue officer shall further issue a notice of intimation to the concerned land owner and inspect the site to verify the documents related to the proof of ownership and a detailed Mouja list is prepared for the identified trees/ crops/ land for tower footing inevitability damaged during the course of the construction. For assessing the true value of timber yielding trees help of forest officials is taken and for fruit bearing trees help of Horticulture department is taken.
- 83. The Mouja list shall contain the land owner details; type of tree/crop, its present age, variety, yielding pattern etc. and the same is prepared at site in the presence of the land owner. These Mouja lists are further compiled and a random verification is conducted by the concerned DC or his authorized representative in order to ascertain the assessment carried out by the revenue office is genuine and correct. After this process the District Collector/ a tree cutting permit to MSPCL to enable removal / damage to the standing tree/crop identified in the line corridor.
- 84. Once the tree/crop is removed / damaged, MSPCL shall issue a tree cutting/crop damaged notice to the land owner with a copy to the Revenue Officer to process the compensation payment. Based on the above the compensation payment is generated by means of a computerized programme developed by the National Informatics Center exclusively for this purpose. The detailed Valuation statement thus generated using this programme is verified at various levels and

approval of payment of compensation is accorded by the concerned District Collectors or Council Authority.

85. On approval of compensation, the revenue officer shall further intimate the amount payable to the different landowners and MSPCL/POWERGRID will arrange the payment by way Cheque/online transfer to the affected parties. The payment is further disbursed at the local village office after due verification of the documents in presence of other witnesses. Process of tree/crop compensation is depicted in **Figure-5.1**.

5.4. Land compensation for Tower Footing & RoW Corridor

86. Govt of Manipur adopted the MoP guidelines dated 15th October 2015 for land compensation for tower footing and RoW Corridor on 28th March 2018 which provide payment of @ 85% and @ 15% of land value towards compensation for land coming under tower base and line corridor respectively. Further, as per said guidelines land compensation provisions is only applicable to new or ongoing transmission lines and shall not be applicable in case of existing line, stringing of 2nd circuit, reconductoring/re stringing, repairing, construction of existing towers etc. Since in instance project only stringing and renovation work is involved in proposed 132 kV lines provisions of said guidelines shall not be applicable.

5.5. Compensation for Structure

44. No physical displacement is envisaged in the proposed project. Displacement of structures is normally not envisaged due to flexibility of routing of transmission/distribution line. However, whenever it is necessary, compensation for structures as per entitlement matrix shall be provided (refer Table 5.1). In the instant case, 12 nos. of small structures/sheds likely to be encountered in the right of way of proposed transmission/distribution lines. These are small sheds/ small storage which are associated with the agricultural fields. People do not use these small structures/ sheds for residential purpose. A notice for damage is issued to APs and the joint measurement by MSPCL/ POWERGRID and APs will be done and verified by revenue official for actual damages. The compensation will be paid to the APs as decided by committee based on state government norms. Hence, compensation is paid parallel with the construction activity of line.

5.6. Compensation Disbursement Module

87. In order to streamline the compensation process, a disbursement modules has been developed (**Table -5.2**) specifying the time period with respect to various process/activities which

will be implemented during the project execution.


Table 5.2: Compensation Disbursement Module

Activity/Stage	Process	Maximum Time Period from Cut-Off date
Tower	Serving of Notice (Cut-off date)	0 date
Foundation/	Verification of Ownership by	15 days
Erection/	Revenue Deptt.	•
Stringing	Assessment/Verification of	45 days
	damages by Revenue Deptt.	•
	Online disbursement*	60 days**

^{*} Provision of advance payment up to 25% (Rs. 1 lakh maximum) of total estimated land compensation already made in the RoW guidelines of POWERGRID and may also be implemented in the NERPSIP after consent of concerned State Utilities.

^{** 60} days is on maximum side. However, based on past experience it's normally concluded within 30-45 days.

Figure-5.1: Tree / Crop Compensation Process



VI. INFORMATION DISCLOSURE, CONSULTATION & PARTICIPATION

6.1. Consultations

- 88. Public consultation/information is an integral part of the project implementation. Public is informed about the project at every stage of execution. During survey also MSPCL & POWERGRID site officials meet people and inform them about the routing of transmission and distribution lines. During the construction, every individual, on whose land tower is erected and people affected by RoW, are consulted. Apart from this, Public consultation using different technique like Public Meeting, Small Group Meeting, informal Meeting shall also be carried out during different activities of project cycle. During such consultation the public are informed about the project in general and in particular about the following;
 - Complete project plan (i.e. its route and terminating point and substations, if any, in between);
 - Design standards in relation to approved international standards;
 - Health impacts in relation to EMF;
 - Measures taken to avoid public utilities such as school, hospitals, etc.;
 - Other impacts associated with transmission & distribution lines and MSPCL approach to minimizing and solving them;
 - Trees and crop compensation process.
- 89. In the instant project also, many group meetings were organized (informally and formally) in all villages where the interventions are likely to happen (**Table 6.1**). These meetings were attended by Village Council/headman, Senior/respected person of village, interested villagers/general public and representatives from MSPCL & POWERGRID. Besides, gender issues have also been addressed to the extent possible during such consultation process (total 41 female out of 130 participants). To ensure maximum participation, prior intimation in local language was given and such notices were also displayed at prominent places/panchayat office etc. Details of above public consultation meetings including minutes of meeting, list of participants and photographs are enclosed as **Annexure -4**.

Table 6.1 Details of Consultations

Date of meeting	Venue of Meeting	No. of Persons attended	Persons Attended					
Public Cons	Public Consultation Meeting							
14.09.2015	Khongsang Village in	38	Project affected families, Villa					

	Tamenglong District		headman & general public, POWERGRID and MSPCL officials
05.11.2015	Yurembam in Imphal West district	39	"do"
Informal Gro	oup Meeting		
29.01.2018	Keithelmanbi	12	Project affected families, Village headman & general public
29.01.2018	Khongnangkhong	13	Project affected families, Village headman
29.01.2018	Lamphel	11	Project affected families, Village headman etc.
16.08.2019	Tamelong	07	Project affected families, Village headman & interested general public
07.09.2019	Rengpang	10	Project affected families, Village headman & interested general public

- 90. During consultations/interaction processes with people of the localized areas, MSPCL/POWERGRID field staffs explained benefit of the project, impacts of transmission/distribution line, payment of compensation for damaged of crops, trees, huts etc. as per The Indian Electricity Act, 2003 and The Indian Telegraph Act, 1885 and measures to avoid public utilities such as schools, hospital etc. People more or less welcomed the construction of the proposed project.
- 91. Various issues inter alia raised by the people during public consultation and informal group meetings are as follows;
 - To Involve Village headman during survey work/finalization of line corridor;
 - To engage local people in various works associated with construction of line and if required proper training may be provided to engage them.
 - Early disbursement of compensation;
- 92. MSPCL & POWERGRID representative replied their queries satisfactorily and it was assured that compensation would be paid in time after Revenue department fixed/award the amount.

6.2. Plan for further Consultation and Community Participation during Project Implementation

93. The process of such consultation to be continued during project implementation and even during O&M stage. The progress and proposed plan for Public consultation is described in **Table 6.2**

Table 6.2: Plan for Future Consultations

S. N.	Activity	Technique	Schedule				
1.	Detailed/	Formal/Informal Meeting at different	Public meeting during				
	Check survey	places (20-50 Km) en-route final route	pre- construction stage				
		alignment of line					
2.	Construction	Localized group meeting, Pamphlet/	/ During entire construction				
	Phase	Information brochures, Public display etc.	period.				
3.	O&M Phase	Information brochures, Operating field	Continuous process as				
		offices, Response to public enquiries,	and when required.				
		Press release etc.					

6.3. Information Disclosure

94. The CPTD will be disclosed to the affected households and other stakeholders by placing it on website. To maintain the uninterrupted communication channel, MSPCL & POWERGRID site officials are meeting APs and inform about norms and practices of damage assessment and compensation thereof. A notice is also issued to APs after the detailed/ check survey and finalization of tower location during the construction. Affected persons also visit site/construction offices of MSPCL & POWERGRID to know about the compensation norms and policies and to discuss their grievances. For wider circulation, executive summary of the CPTD and Entitlement Matrix will be translated in local language and placed at construction offices/ sites. The CPTD will also be disclosed on the World Bank website. TSECL & POWERGRID will organize further public consultation meetings with the stakeholders to share the views of public and all possible clarifications. This consultation process will continue throughout the project implementation and even during operation and maintenance (O&M) stage.

VII. INSTITUTIONAL ARRANGEMENTS


7.1 Administrative Arrangement for Project Implementation

95. Ministry of Power (MoP), GoI has appointed POWERGRID as Implementing Agency (IA) to implement the project in close coordination with the respective state power utilities and departments. POWERGRID will implement the project based on the Implementation/Participation agreements that were signed separately between POWERGRID and the power utilities. However, the ownership of the assets shall be with respective State government or State Utilities, which upon progressive commissioning shall be handed over to them for taking care of Operation and Maintenance of assets. The arrangement for monitoring and reviewing of project from the perspective of environment and social management will form part of overall arrangements for project management and implementation environment. Following implementation arrangement has been proposed at different levels for smooth implementation of this project;

Central Project Implementation Unit (CPIU) - A body responsible for coordinating the preparation and implementation of the project and shall be housed within the IA's offices at Guwahati. The "Project-In-Charge" of IA & Head of each of the SPCU shall be a member of CPIU.

State Project Coordination Unit (SPCU) – A body formed by the Utility and responsible for coordinating with IA in preparing and implementing the project at the State level. It consist of experts across different areas from the Utility and shall be headed by an officer of the rank not below Chief Engineer, from the Utility.

PMC Project Implementation Unit (PPIU) – A body formed by the IA, including members of Utility on deputation, and responsible for implementing the Project across the State, with its personnel being distributed over work site & working in close association with the SPCU/ CPIU. PIU report to State level "Project Manager" nominated by the Project-in-Charge of IA. The IA will have a Core team stationed at the CPIU on permanent basis and other IA officers (with required skills) will visit as and when required by this core team. This team shall represent IA and shall be responsible for all coordination with SPCU, PIU, within IA and MoP, GoI. CPIU shall also assist MoP, GoI in monitoring project progress and in its coordination with The Bank.



7.2. Review of Project Implementation Progress:

- 96. To enable timely implementation of the project/subprojects, following committee has been setup to review the progress;
- A. Joint Co-ordination Committee (JCC): IA and SPCU nominate their representatives in a body called JCC to review the project. IA shall specify quarterly milestones or targets, which shall be reviewed by JCC through a formal monthly review meeting. This meeting forum shall be called as Joint Co-ordination Committee Meeting (JCCM). The IA shall convene & keep a record of every meeting. MoP, GoI and The Bank may join as and when needed. Minutes of the meeting will be shared with all concerned and if required, with GoI and The Bank.
- B. High Power Committee (HPC): The Utility in consultation with its State Government shall arrange to constitute a High Power Committee (HPC) consisting of high level officials from the Utility, State/ District Administration, Law enforcement agencies, Forest Department. etc. so that various permission/ approvals/ consents/ clearances etc. are processed expeditiously so as to reach the benefits of the Project to the end consumers. HPC shall meet on bimonthly basis or earlier, as per requirement. This forum shall be called as High Power Committee Meeting (HPCM) and the SPCU shall keep a record of every meeting. Minutes of the meeting will be shared with all concerned and if required, with Gol and The Bank.

- C. Contractor's Review Meeting (CRM): Periodic Review Meeting will be held by officials of PIU with Contractors at field offices, State Head Quarters (PIU location) and if required with core team of IA at Guwahati. These shall be called "Contractor's Review Meeting" (CRM). PIU shall keep a record of all CRMs, which shall be shared with all concerned and if required, with Gol and The Bank.
- **D.** A review will be held among MoP, GoI, The Bank, State Government., Utility and IA, at four (4) months interval or earlier if needed, primarily to maintain oversight at the top level and also to debottleneck issues that require intervention at GoI/ State Government level. Minutes of the meeting shall be prepared by IA and shared with all concerned.

7.3. Arrangement for Safeguard Implementation

- 97. At the central project implementation level (CPIU) based at Guwahati, POWERGRID has set up an Environmental and Social Management cell (ESMC) which is headed by Dy. General Manager(DGM) to oversee Environmental and Social issues of the projects and to coordinate the SPCU & Site Offices.
- 98. At the State level, POWERGRID has already set up PPIU at the capital of each participating State. The PPIU is staffed with dedicated multidisciplinary team headed by Project Manager who is also responsible for overseeing and implementing the environmental and social aspects of project in their respective state. The PPIU team is assisted by a dedicated Field Officer (Environment & Social Management) who has been specifically recruited for this purpose by POWERGRID. Moreover, State Utilities have constituted State Project Coordination Unit (SPCU) at each state and also designated their Environmental & Social Officer within SPCU to work in close co-ordination with the PMC Project Implementation Unit of POWERGRID and CPIU team at Guwahati. Major responsibilities of Environment and Social team at State level are conducting surveys on environmental and social aspects to finalize the route/substation land, implementation Environment Management Plan (EMP)/CPTD, co-ordination with the various statutory departments, monitoring EMP/CPTD implementation and producing periodic progress reports to CPIU.
- 99. In the instant subprojects, POWERGRID will implement the CPTD in close co-ordination with MSPCL which includes overall coordination, planning, implementation, financing and maintaining all databases & also work closely with APs and other stakeholders. A central database will also be maintained for regular updation of social assessment & compensation data. State

Utilities & POWERGRID will ensure that local governments are involved in the CPTD implementation to facilitate smooth settlement of compensation related activities. Roles and responsibilities of various agencies for CPTD implementation are presented in **Table 7.1.**

Table 7.1: Agencies Responsible for CPTD Implementation

Activity	Agency Responsible
Implementing CPTD	Field staffs of POWERGRID & MSPCL
Updating the CPTD	POWERGRID & MSPCL
Review and Approval of CPTD	POWERGRID & MSPCL
Verification survey for identification of APs	POWERGRID, MSPCL field staffs & Revenue
	Officials
Survey for identification of plots for	POWERGRID, MSPCL & Revenue Officials
Crop/Tree/ other damages Compensation	
Consultation and disclosure of CPTD to	POWERGRID, MSPCL & Revenue officials
APs	
Compensation award and payment of	Revenue Dept / Competent Authority
compensation	
Fixing of replace cost and assistance	Revenue Dept / Competent Authority
Payment of replacement cost	POWERGRID, MSPCL
compensation	
Takeover temporary possession of	POWERGRID, MSPCL and Revenue Department
land/houses	
Hand over temporary possession land to	POWERGRID & MSPCL
contractors for construction	
Notify construction starting date to APs	POWERGRID, MSPCL Field Staff
Restoration of temporarily acquired land to	Contractors subject to monitoring by POWERGRID,
its original state including restoration of	MSPCL
private or common property resources	
Development, maintenance and updating	POWERGRID, MSPCL
of Compensation database	
Development, maintenance and updating	POWERGRID, MSPCL
of central database	
Internal monitoring	POWERGRID, MSPCL
External monitoring, if required	External Monitoring Agency

7.4. Responsibility Matrix to manage RoW Compensation

100. In order to manage the RoW compensation effectively, a Work Time Breakdown (WTB) matrix depicting sequence of activities, timing, agencies responsible have been drawn both for Tree/Crop and Land compensation which will be implemented during project execution.

a) WTB for Tree/Crop Compensation

Activities	Respons	sibility Time Schedule		
	Primary	Secondary		
Identification of APs (During Tower spotting & Check Survey)	Contractor	MSPCL & IA field staffs	In 3 different Stages i.e. before start of Foundation, Erection & Stringing Works	
Serving Notice to APs	MSPCL & IA field staffs	Revenue Dept.,	0 date	
Verification of ownership	MSPCL, IA & Revenue Dept.	AHDC (if applicable)	0-15 days	
Joint Assessment of damages	Revenue Dept. & APs	MSPCL / IA	16-45 days	
Payment (online/DD) of compensation to AP*	MSPCL & IA		46-60 days	

b) WTB for Land Compensation** for Tower base and RoW corridor

Activities	Responsi	Time Schedule	
	Primary	Secondary	
Identification of APs	Contractors	MSPCL & IA field	Before start of
(During Tower spotting and		staffs	Foundation/ Erection
Check Survey)			& Stringing Works
Fixation of land rate	DC, AHDC/ Executive Committee (if applicable)	MSPCL & IA	0 date
Serving Notice to APs	MSPCL, IA field staffs	Revenue Dept.,	0-7 days
Assessment of compensation/ Verification of ownership	Revenue Dept./ AHDC	MSPCL & IA	8-15 days
Payment (online/DD) of	MSPCL & IA		16-30 days
compensation to AP*			

^{*} AP can approach to DC for any grievance on compensation.

Note: Both a and b activities shall run parallel

^{**} Discussion for release of certain % as advance is also under progress with Utilities.

VIII. GRIEVANCE REDRESS MECHANISM

- 101. Grievance Redress Mechanism (GRM) is an integral and important mechanism for addressing/resolving the concern and grievances in a transparent and swift manner. Many minor concerns of peoples are addressed during public consultation process initiated at the beginning of the project. For handling grievance, a two tier GRM consisting of Grievance Redress Committee (GRC) at two levels, i.e. project/scheme level and Corporate/HQ level have been constituted. The project level GRCs include members from MSPCL, POWERGRID, Local Administration, Village Council/Panchayat Members, Affected Persons representative and reputed persons from the society and representative from the autonomous districts council in case of tribal districts selected/decided on nomination basis under the chairmanship of project head. The composition of GRC also disclosed in Panchayat/Village council offices and concerned district headquarter for wider coverage
- 102. The complainant will also be allowed to submit its complaint to local project official who will pass it to GRC immediately but not more than 5 days of receiving such complaint. The first meeting of GRC will be organized within 15 days of its constitution/disclosure to formulate procedure and frequency of meeting. In case of any complaint, GRC meeting shall be convened within 15 days. If Project level GRC is not able to take decision it may refer the complaint to corporate GRC for solution. GRC endeavours to pronounce its decision within 30-45 days of receiving grievances. In case complainant/appellant is not satisfied with the decision of project level GRC they can make an appeal to corporate GRC for review. The proposed mechanism does not impede access to the country's judicial or administrative remedies at any stage.
- 103. The corporate level GRC shall function under the chairmanship of Director (Transmission) who will nominate other members of GRC including one representative from corporate ESMC who is conversant with the environment & social issues. The meeting of Corporate GRC shall be convened within 7-10 days of receiving the reference from project GRC or complainant directly and pronounce its decision within next 15 days.
- 104. Apart from above, grievance redressal is in built in crop/tree compensation process where affected persons are given a chance to place their grievances after issuance of notice by revenue officials on the basis of assessment of actual damages. Grievances received towards compensation are generally addressed in open forum and in the presence of many witnesses. Process of spot verification and random checking by the district collector/ its authorised representative also provides forum for raising the grievance towards any irregularity/complain.

Moreover, MSPCL & POWERGRID officials also address to the complaints of affected farmers and the same are forwarded to revenue official for doing the needful. Details are depicted below in **Figure-8.1**:




Figure-8.1: Flow Chart of Grievance Redress Mechanism

IX. BUDGET

105. The CPTD Implementation cost estimate for the project includes eligible compensation for loss of crops/ trees/ huts and support cost for implementation of CPTD, monitoring, other administrative cost etc. Although the Govt of Manipur adopted the MoP guidelines vide notification dated 28th March 2018, the provisions of land compensation for Tower Base (85% of the land cost) and RoW Corridor (15% of the land cost) shall not be applicable as the instant project involved only stringing and renovation works in proposed 132 kV lines. Therefore, no cost has been estimated for proposed 132 kV line in the budget by including these provisions. The unit cost for the loss of crop has been derived through rapid field appraisal and based on MSPCL & POWERGRID's previous experience of similar project implementation. Contingency provision equivalent to 3% of the total cost has also been made to accommodate any variations from this estimate. Sufficient Budget has been provided to cover all compensation towards land use restrictions, crops losses, other damages etc. As per MSPCL & POWERGRID's previous projects and strategy for minimization of impacts, an average of 50-60% of the affected land area is expected for compensation for crops and other damages. Structure will be avoided to the extent possible. However, if any structure is affected, budget provisions are available to cover all damages as per entitlement matrix. As detailed in above paras, initial study has confirmed that no residential structure shall be affected. Therefore, provisions of budget expenditure for implementation of CPTD for the subprojects considering corridor of 20 meter & 10 meter maximum for 132 kV & 33 kV line respectively.

9.1. Compensation for Land under Tower Base and along RoW Corridor

106. As already explained in previous chapter Govt of Manipur adopted the MoP guidelines on 28th March 2018 which provides compensation @ 85% and @ 15% of land value for tower base and line corridor respectively. The land area for 132 kV tower base is estimated as 0.036 acre per km. Similarly, for RoW corridor the area is estimated as 6.635 acre per km. The cost of land is estimated @ Rs. 15 lakh/acre considering the land use type as agriculture land in rural setting. Accordingly the cost of land compensation towards tower base & RoW corridor for overhead line is thus estimated as Rs329.30 Lakhs. A detail of cost is given below in **Table 9.1**.

Table 9.1: Cost of Land Compensation for Tower Base & RoW Corridor

Name of Line	Line Length (Km)	Land Area for Tower Base (acre)	Land Area for RoW Corridor* (acre)	Avg. Cost of Land (Lakhs / acre)	Total in Lakhs (Tower base @ 85% & Corridor@15%)
132 kV S/C (On D/C tower) Rengpang - Tamenglong Line	21.4	0.77	141.99	15.00	329.30

^{*} Effective RoW corridor has been considered after excluding tower base area

9.2. Compensation for Crops and Trees

107. The crop compensation is calculated in consultation with revenue authorities in terms of yield/hectare and rate/quantity for prevailing crops in the area. Similarly, tree compensation is calculated on basis of tree enumeration, tree species and an estimate of the yield. In case of fruit bearing trees compensation will be calculated on the basis of 8 years yield (assessed by revenue/horticulture department). Market rates of compensation are assessed by the relevant government authorities. The estimation of crop and tree damages are based on preliminary investigation and accordingly budgetary provisions are made which will be updated during implementation. Details of line wise cost are given in **Table 9.2** below.

Table 9.2: Cost of Compensation for Crops and Trees

SI No	Name of the Line	Total Length (Km)		Total compensation cost for Crops & trees (Lakh)
1.	132 kV S/C (On D/C tower) Rengpang - Tamenglong Line	45	5.0	225.00
2.	33/11kV line from 132/33 kV Yurembam to 33/11 kV Keithelmanbi	32.75	0.5	16.38
3.	33/11kV line from 33/11 kV Lamphel to 33/11 kV Iroishemba	91.4	0.5	45.70
4.	33 kV Line from 33/11 kV Porompat to 33/11 kV Top Khongnangkhong	5.364	0.5	2.68
	Total			289.76

9.3. Summary of Budget

108. The total indicative cost is estimated for surveyed distribution line to be **INR 645.32 Lakhs** equivalent to **USD 0.994** million. Details are given in **Table 9.3**. The following estimated budget is part of complete project cost as on date. However, actual updation of the estimated cost shall be updated during execution.

Table 9.3: Summary of Budget

Item	Amount in Lakh (INR)	Amount in (Million USD)
A. Compensation		
A-1: Loss of Crops and Trees	289.76	0.446
A-2: Land Compensation for Tower Base and RoW Corridor	329.30	0.507
Sub Total-A	619.06	0.953
B: Implementation Support Cost		

B-1: Man-power involved for CPTD implementation & Monitoring	2.46	0.004
B-2: Independent Audit (LS) if needed	5.00	0.008
Sub Total- B	7.46	0.011
Total (A+B)	626.52	0.965
Contingency (3%)	18.8	0.029
Grand Total	645.32	0.994

X. IMPLEMENTATION SCHEDULE

109. Following work schedule has been drawn for implementation of CPTD considering letter of award for execution of work placed in end of 2016. Tentative implementation schedule for project including various sub tasks presented in **Table 10.1**.

Table 10.1 Tentative Implementation Schedule

SI. No.	Activity	1 st Year			2 nd Year				3 rd Year				
NO.					0								
		Q 1	Q 2	Q 3	Q 4	Q 1	Q 2	Q 3	Q 4	Q 1	Q 2	Q 3	Q 4
1.	Initial CPTD Matrix disclosure	'		3	4	_		3	4	'		3	4
2.	Detailed Survey												
3.	Public Consultation												
_													
4.	Compensation Plan Implementation												
i)	Compilation of land record, ownership,												
ii)	Finalization of list of APs, fixing rate by DC												
iii)	Serving of Notice to APs												
iv)	Joint assessment &acknowledgement by APs												
v)	Validation of Compensation amount												
vi)	Compensation Payment												
5.	Civil Works												
6.	Review/ Activity Monitoring												
i)	Monthly												
ii)	Quarterly												
iii)	Half yearly												
iv)	Annual												
7.	Grievance redress												
8.	CPTD Documentation												
9.	External Monitoring, if required												

XI. MONITORING AND REPORTING

- 110. Monitoring is a continuous process at all stages of project. Monitoring of CPTD implementation will be the responsibility of POWERGRID as well as the State Utility.
- 111. Internal monitoring will include: (i) administrative monitoring: daily planning, implementation, feedback and troubleshooting, maintenance, and progress reports and (ii) socio-economic monitoring: compensation for land/crops/trees or any other damages, demolition if any, salvaging materials, dates for consultations and number of grievance/complaints received etc.. Monitoring and reports documenting progress on compensation/ implementation of CPTD will be provided by POWERGRID to World Bank for review semi-annually.
- 112. If required, POWERGRID/State Utility will engage the services of an independent agency/External monitoring and provisions for the same have been made in the budget component.
- 113. MSPCL is well equipped to implement and monitor its environment and social management plan including CPTD. Organizational Support Structure of MSPCL for monitoring of above is given in **Figure-11.1**.




Figure – 11.1: MSPCL Support Structure for Safeguard Monitoring

11.1 Status of Compensation (Tree/ Crop / Land / Structures)

114. As explained in previous chapters, compensation for the loss of crops, trees, land, structure etc. are paid to Affected Persons (APs) based on actual damages in 3 different stages i.e. during foundation work, tower erection & stringing as per norms. Till Oct, 2020, out of total of 73 tower locations work in 13 locations have been completed. However, since the complete line is passing through forest land (deemed forest) no compensation towards tree/crop/structure/land is required to be payable for 132 kV S/C (On D/C tower) Rengpang - Tamenglong Line.

11.2 Status of Grievances

115. No minor or major complaints including court case has been registered till date against any of the subprojects covered under present CPTD.

ANNEXURE - 1

EVALUATION OF ALTERNATIVES ROUTE ALIGNMENT

EVALUATION OF ALTERNATIVES ROUTE ALIGNMENT

A EVALUATION OF ALTERNATIVES ROUTE ALIGNMENT FOR 132 KV S/C RANGPANG - TAMELANG T/L

Three (3) different alignments (**Map-2**) were studied with the help of Google Maps and walkover survey to arrive at most optimum route for detailed survey. This was then verified on web-based IBAT database and an image for the same is provided in **Map-3**. The comparative details of these three alternatives in respect of proposed line are as follows:

S.N	Description	Alternative-I	Alternative-II	Alternative-III							
1.	Route particulars (Bee Line Length:- 16.07 km)										
i.	Route Length (km)	21.4	22.6	24							
ii.	Terrain										
	Hilly	100%	100%	100%							
	Plain	Nil	Nil	Nil							
2.	Environmental D										
i.	Name of District through which the line passes	Tamenglong	Tamenglong	Tamenglong							
ii.	Town in alignment	Rengpang and Tamenlong	Rengpang and Tamenlong	Rengpang and Tamenlong							
iii.				To be ascertained during detailed survey							
iv.	Forest involvement in Ha/(km)	13.5 Ha./5 km	19 Ha./7 km	18.36 Ha./6.8 km							
V.	Type of Forest (RF/PF/Mangrov e/ Wildlife Area/ Elephant corridor/ Biodiversity Hotspots/ Biosphere Reserve/Wetland s or any other environmentally sensitive area.	Protected Forest	Protected Forest	Protected Forest							
Vİ.	Density of Forests	Degraded/open to Moderately Dense due to proximity to National Highway	Moderately Dense	Moderately Dense							

S.N	Description	Alternative-I	Alternative-II	Alternative-III
vii.	Type of flora	Wild banana sp. like	Wild banana sp. like Ensete glaucum, Musa cheesmanii, M. magnesium, M. balbisiana etc. Bauhinia, Butea, Cannabis, Corchorus, Crotalaria, Sesania Citrus indica, C. latipes, Semal (Bombax ceiba), Plum (Prunus domestics), Famarindus indica, Gamari (Gmelina arborea) and many bamboo species like Bambusa vulgaris,	Wild banana sp. like Ensete glaucum, Musa cheesmanii, M. magnesium, M. balbisiana etc. Bauhinia, Butea, Cannabis, Corchorus, Crotalaria, Sesania Citrus indica, C. latipes, Semal (Bombax ceiba), Plum (Prunus domestics), Famarindus indica, Gamari (Gmelina arborea) and many bamboo species like Bambusa vulgaris, Melocanna bambusoides, etc.
viii.	Type of fauna	Jackal (Canis aureus indicus), Wild pig (Sus scrofa), Indian pied Hornbill (Buceros bicornis), Fox (Vulpes benghalensis), , Myna (Gracula religiosa) oar(Sus scrofa cristatus), Fowl (Gallus gallus), Bat (Myotis sodalist), Civet cat (Viverricula indica) etc.	Jackal (Canis aureus indicus), Wild pig (Sus scrofa), Fox (Vulpes benghalensis), Indian pied Hornbill (Buceros bicornis), Myna (Gracula religiosa)	Jackal (Canis aureus indicus), Wild pig (Sus scrofa), Fox (Vulpes benghalensis), Indian pied Hornbill (Buceros bicornis), Myna (Gracula religiosa) Boar(Sus scrofa cristatus), Fowl (Gallus gallus), Bat (Myotis sodalist), Civet cat (Viverricula indica) etc
ix.	Endangered species, if any	Nil	Nil	Nil
X.	Historical/cultur al monuments	Nil	Nil	Nil
xi.	Any other relevant information	Line is mostly passing along the NH-137 from Rengpang to Tamenlong. Most of the areas along the route are non-habitated and village council land, jhum cultivation having some tree covers. Part of the route (approx. 5km) is passing through forest area.	the proposed route is passing along the NH-137, major portion of line route from Khongsang village to Tamenlong is hilly where approachability will be a major issue during construction & operation. Most	Section of the route is passing along the NH-53 (Rengpang-Silchar road) up to Irang-Khun village. However, from Irang-khun village onwards up to Tamenlong the route is hilly and involve major river crossing where approachability will be a major issue during construction & operation. Areas encountered along the route are Jhum

S.N	Description	Alternative-I	Alternative-II	Alternative-III
			medium dense tree cover while part of the route (Approx. 7	and forest area of
			km) is passing through forest area.	approx. 6.8 km having medium dense tree cover.
3	Compensation C	ost (in Lakhs)		
i.	Crop(Non Forest)	Rs. 5 Lakhs/km	Rs. 5 Lakhs/km	Rs. 5 Lakhs/km
ii.	Forest(CA+NPV)	Rs 20.00 lakh/Ha.	Rs 20.00 lakh/Ha.	Rs 20.00 lakh/Ha.
4.	No. of Crossings	(Nos.)		
i.	Highway(NH/SH)	15	1	10
ii.	Power line	Nil	Nil	Nil
iii.	Railway line	Nil	Nil	Nil
iv.	River crossing	Nil	Nil	2
5.	Overall Remarks	Preferred route considering easier accessibility of line route along the existing NH-137 and involvement of minimum forest area with less tree felling	Comparatively difficult due to inaccessibility & involvement of more forest area and hence more tree felling is anticipated	Longer line length with more forest area and difficult in approachability as the route is away from existing road and involvement of river crossings

From the above comparative analysis, Alternative-I is preferred over other two alternatives as the route alignment is shortest with minimum forest involvement and easily accessible through existing NH-137. Further, this route is having lesser degree of environment impact as it involves minimum forest area and thus minimum tree felling is anticipated. Therefore, Alternative-I is found most optimum and recommended for detailed survey.

B EVALUATION OF ALTERNATIVES ROUTE ALIGNMENT OF ASSOCIATED DISTRIBUTION LINES

The distribution lines proposed under this scheme connect two substations in close vicinity with their line length not exceeding 10 kms. These distribution lines are intended for providing power supply to the predestined areas, thus, having negligible environmental and social impacts. Hence alternative analysis studies are not required.

ANNEXURE - 2

GOVT. OF MANIPUR NOTIFICATION DATED 28TH MARCH 2018 ON ROW COMPENSATION

GOVERNMENT OF MANIPUR SECRETARIAT: POWER DEPARTMENT

NOTIFICATION Dated Imphal, the 28th March, 2018.

No. 14/15/2017- Power: The Governor of Manipur is pleased to notify the following methodology for payment of compensation towards damages in regard to Right of Way for transmission lines in accordance with the Guidelines of Ministry of Power, Govt. of India, Vide Ref. No. 3/7/2015-Trans dated 15.10.2015 for maintaining uniformity in compensation payment to the affected land owners during construction of transmission lines. These guidelines of payment methodology of compensation towards "damages" as stipulated in Section 67 & 68 of the Electricity Act, 2003 read with Section 10 and 16 of Indian Telegraph Act 1885 shall be in addition to the compensation towards normal crop and tree damages. This amount will be payable only for transmission lines supported by tower base of 66 KV and above, and not for sub-transmission and distribution lines below 66KV.

- Compensation @ 85% of the land value as determined by District Magistrate or any other authority based on Circle rate/ Guideline value/ Stamp Act rates for tower base area (between four legs) impacted severely due to installation of tower/pylon structure.
- Compensation towards diminution of land value in the width of Right of Way (RoW) corridor due to laying of transmission line and imposing certain restriction which would be decided by the States as per categorization/ type of land in different places of States, subject to a maximum of 15% of land value as determined based on Circle rate/ Guideline value/ Stamp Act rates.
- In areas where land owner/ owners have been offered/ accepted alternate mode of compensation by concerned corporation/ Municipality under Transfer Development Rights(TDR) policy of State, the licensee/ Utility shall deposit compensation amount as per (i) & (ii) above with the concerned Corporation/ Municipality/ Local body or the State Government.
- For this purpose, the width of RoW corridor shall not be more than that prescribed in table below and shall not be less than the width directly below the conductors.

Table for RoW width for different voltage line*

Transmission voltage in kV	Width of Right of Way in metres	
66 KV	18 27	
132 KV		
220 KV	35	
400 KV S/C	46	
400 KV D/C	46	
765 S/C(with delta confirguration)	64	
765 D/C	67	

^{*} Width of Right of Way is as per Ministry of Environment & Forests (MoEF) guidelines dated 05.05.2014.

These guidelines shall be effective from the date of issue of notification for those new transmission line/ projects and balance uncompleted portion of ongoing transmission lines/ project. This notification shall not be applicable for i) existing transmission lines which are already in service or completed portion of all ongoing transmission lines, ii) maintenance of any existing transmission line, iii) stringing of second circuit on the existing Double Circuit transmission towers, iv) re-conductoring / re-stringing of aged transmission lines and v) repairing/ reconstruction of existing transmission towers etc.

This is issued with the approval of the Cabinet in its meeting held on 12/03/2018 and in consultation with Law Department and Finance Department, Govt. of Manipur.

(Rajani Ranjan Rashmi) Chief Secretary(Power), Govt. of Manipur.

Copy to:

- 1. Secretary to Chief Minister, Manipur
- 2. P.P.S. to Minister (Finance/Power/Revenue), Government of Manipur.
- 3. The Joint Secretary(Trans), Ministry of Power, Government of India, Shram Shakti Bhawan, Rafi Marg, New Delhi-110001.
- Managing Director (MSPCL/MSPDCL).
- The Executive Director, NERTS, Power Grid Corp. of India Ltd. (PGCIL), Dongtieh, Lower Nongrah, Lapalang, Shillong 793006, Meghalaya.
- 6. Director, Printing & Stationery, Government of Manipur, for publication in the State Gazette Notification.
- 7. Guard File.

ANNEXURE - 3

OF PROPOSED LINES ROUTE ALIGNMENT

DETAIL SURVEY TOWER SCHEDULE

CLIENT:-PGCIL.

LINK:-132 KV S/C(ON D/C TOWER) RENGPANG TO TAMENGLONG TL.

SL	AP	TOWER	TYPE OF		CONNECT	REMARKS	ANGLE OF	LE	G EXT	ENSI	ON		CHIN	MEY		SPAN	SEC.	CUMLTV	R.L	C.P.D.	LEVEL	SUM OF ADJ.	WIND			(TOH)			T
NO	NO	NO	TOWER	WITH BB	WITH NT	REMARKS	DEVIATION	Α	В	С	D	Α	В	С	D	IN(M)	LENG.	LENGTH	N,E	C,I i.b.	DIFF.	SPAN	SPAN	LEFT	RIGHT	TOTAL	LEFT	RIGHT	TOTAL
1		BAY						0	0	0	0	0	0	0	0				511.54	0		75.00	37.50		529.31	529.31		840.64	840.64
2	1	1/0	DD	ВВ	0	X-Arm Strengthening Suggested	07°14'40"RT	9	9	9	9	0	0	0	0	75	75	75	486.7	4.5	-20.34	117.00	58.50	-454.31	733.00	278.69	-765.64	1183.71	418.07
3	1A	1A/0	DD	ВВ		X-Arm Strengthening Suggested	48°43'37"RT	0	0	1.5	0	0	0	0	0	42	42	117	476.21	1.5	-16,49	160.00	80,00	-691.00	249.72	-441.28	-1141.71	370.45	-771.26
4	1B	1B/0	DD	ВВ	0		39°06'13"RT	9	9	6	6	0	0	0	0	118	118	235	457.3	1	-12,41	275.00	137.50	-131.72	319.91	188.19	-252.45	472.73	220.28
5	2	2/0	DD	ВВ	0	Used DD tower due to 400KV Line crossing.	04°56'16"LT	6	9	6	6	0	0	0	0	157	157	392	437.9	2.5	-20.90	343.00	171.50	-162.91	287.41	124,50	-315.73	410.48	94.75
6	3	3/0	DD	ВВ		crossing.	46°7'13"RT	0	0	1.5	1.5	0	0	0	0	186	186	578	421.46	0	-19.94	352.00	176.00	-101.41	-178.97	-280.38	-224.48	-344.80	-569.28
7	4	4/0	DB	BB			03°27'40"RT	0	0	0	1.5	0	0	0	0	166	166	744	446.44	1	23.98	746.00	373.00	344.97	223.62	568.59	510.80	181.60	692.40
8	5	5/0	DB	BB	n	X-Arm Strengthening Suggested	06°33'30"LT	9	9	9	9	0	0	0	0	580	580	1324	460.17	2.5	21,23	877.00	438.50	356.38	-505.02	-148.64	398.40	-918.71	-520.31
9	6	6/0	DB	BB	0	X-Arm Strengthening Suggested	9°53'41"RT	9	9	9	9	0	0	0	0	297	297	1621	566.7	2	107.03	580.00	290,00	802.02	-149.68	652.34	1215,71	-334.00	881.71
10	7	7/0	DC	BB	0		19°58'57"RT	0	0	0	D	0	0	0	0	283	283	1904	621.14	2	45.44	611.00	305.50	432.68	-118.03	314.65	617.00	-296.56	320.45
-1						X-Arm Strengthening Suggested		_			-				_	328	328	2232			51.01								-
11	8	8/0	DĐ	BB	0		58°31'39"LT	9	9	9	9	0	0	0	0	255	255	2487	663.15	2	19.38	583.00	291.50	446.03	-10.32	435.70	624,56	-97.57	526.99
12	9	9/0	DD	BB	0		47°05'29"LT	9	9	9	9	0	0	0	0	456	456	2943	682.03	1.5	-100.50	711.00	355.50	265.32	627.68	893.00	352.57	880.68	1233.25
13	10	10/0	DD	BB	0		43°32'45"RT	7.5	7,5	6	6	0	0	0	0	140			584.03	1,	-30.63	596.00	298.00	-171.68	466.76	295.08	-424.68	717.92	293.23
14	10A	10A/0	DB	BB	0	*	07°10'36"RT	6	7.5	6	6	0	0	0	0	527	140	3083	553.4	L	-7.48	667.00	333.50	-326.76	289.24	-37.52	-577.92	305.53	-272.38
15	11	11/0	DB	BB	0		04°09'50"LT	9	9	9	9	0	0	0	0	438	527	3610	543.92	2	64.29	965.00	482.50	237.76	-47,18	190.58	221.47	-215.68	5.79
16	12	12/0	DB	BB	0	X-Arm Strengthening Suggested	07°32'42"RT	6	6	6	6	0	0	0	0	430	438	4048	611.21	2	04.29	623.00	311.50	485.18	-440.07	45.11	653,68	-777.20	-123.52
17	12A	12A/0	DC	ВВ	0	Used DC tower instead of DB due to Single Span Limit Crossed (X-Arm Strengthening Suggested)	12°40'60"RT	6	6	7.5	7.5	0	0	0	0	185	185	4233	664.54	1	54.33	725,00	362,50	625.07	693.88	1318.95	962,20	962.21	1924.41
18	13	13/0	DD	8B	0	oriendriening anddesten)	45"30'30"RT	6	6	9	9	0	0	0	0	540	540	4773	539.82	2.5	-126.22	685.00	342.50	-153,88	256,22	102.34	-422.21	372,52	-49.68

POWER AND THE PO

KH. DHIRENDRA SINGH
Senior General Manager (N.E.R.P.S.I.P)
Power Grid Corporation of India Ltd.
Imphal, Manipur.

H RAJEN SINGH

H. RAJEN SINGH
Senior DGM (N.E.R.P.S.I.P.)
POWERGRID,Imphal

Abdur Rohman
Field Engineer (N.E.R.P.S.I.P.)
Power Grid Corporation of India Ltd.
Imphal, Manipur

	AP	TOWE	R TYPE OF	CONNEC	CONNECT	REMARKS	ANGLE	LE	EG EX1	TENSI	NC		CHIMI		SI	PAN SI	EC. CI	UMLTV	п.	CDE	LEVEL	SUM OF	WIND	WEIGH	T SPAN I	N (H OT)	WEIGH	T SPAN II	(COLD)		MAJOR CROSSING		GPS CO-	ORDINATE
NO I	NO	NO	TOWER	ВВ	WITH NT	THE MANAGEMENT OF THE PARTY OF	DEVIATIO	N A	В	C	D		_	C	IN	(M) LE	NG.	ENGTH	R.L	C.P.D.	DIFF.	ADJ. SPAN	SPAN	LEFT	RIGHT	TOTAL	LEFT	RIGHT	TOTAL	ATION	DETAIL	VILL NAME	WO	GS-84
18	13	13/0	DD	ВВ	0		45°30'30'R	1	6	9		-	_			_		2.10111			+		-	-	-			_	-	TYPE			EASTING	NORTHIN
		1070	100	55	-	15-180	45 50 50 K	0	0	8	9	0	0	0 (_	145			539.82	2.5		685.00	342.50	-153 88	256.22	102,34	-422.21	372.52	-49.68			VILL-Khongsang	93*26'26.79"	24°49'52.0
19	14	14/0	DC	BB	0	Used DC tower instead of D8 due to Single Span Limit Crossed, Reffer to	08°29'29"L	т 6	6	9	9	0		0 0	- 1	145	45	4918	524.13	1.5	-14.69	930.00	410.50											
						Engineer,		. `		"	1		٦	"	-	694			324.13	1.5	116.08	839.00	419.50	-111.22	43.67	-67.55	-227.52	-148.33	-375 86			VILL-Khongsang	93°26′28.40″	24°49'56.6
20	15	15/0	DD	₿B	0	Sum of Adj. Span Limit Crossed,	46°57'51"R	Т 9	9	9	9	3	0	0 0	-		94	5612	641.21	5.5	110,08	1008,00	504.00	650.33	-246.70	403.63	842.33	-502.25	340.09		Nada		100000000000000000000000000000000000000	V 1000000000000000000000000000000000000
21 1	15A	15A/0	DD	98	0	Reffer to Engineer.		-			-	-	-	_	3	314	14	5926			69.90	1000,00	301,00	03033	-290,10	403.03	042.33	-302.23	340,09			VILL-Keikao	93°26′31.25″	24"50'19.0
21	157	1040	00	ВВ	U		30°11'54"R	T 6	3	3	3	0	0	0 0		310	-	3720	713.11	1.5	0.05	624,00	312,00	560.70	157.05	717,75	816,25	158.34	974.59			VILL-Keikao	93°26'40.53"	24*50'24.7
22	16	16/0	DB	BB			02°39'13"R	T 1.5	1.5	0	a	0	0	0 0		3	10	6236	714.26	0	-0.35	795.00	397.50	152,95	207.88	360.83	151.66	TRE OC	337.61					
	-		-					-		-	-	_			4	185					9.26	175,00	337,30	132,53	207.00	300.83	131,00	185.96	337.61		Nal-	VILL-Keikao	93°26'51.59"	24°50'25.7
23	17	17/0	DD	BB	0	Used DD tower instead of DC due to Sum of Adj. Span Limit Crossed	28°22'14"L	Т 9	9	9	9	0	0	0 3	3 —	4	85	6721	718.52	4	150	821.00	410.50	277.12	-327.30	-50.1B	299.04	-640.84	-341.80		Nala	VILL-Keikao	93°27'08.74"	24950/26 5
	40	40/0	D.C.		1 .						_	-		+	- 1	336	.	2007			91,77	22	0.0				2279	0.000	311.00			VILL-Keikao	95 27 08.74	24°50'26.5
24	18	18/0	DC	88	0	X-Arm Strengthening Suggested	17°03'49"R	T 9	9	8	9	0	0	0 0			36	7057	608.29	2	-	684.00	342,00	663,30	-286.72	376.59	976.84	-578,36	398,48			VILL-Keikao	93°27'19.07"	24°50'32.0
25	19	19/0	DB	ВВ	0	X-Arm Strengthening Suggested	11°43'24"L"	В	6	9	9	0	0	0 0		348	48	7405	899.2	1.5	88.41	654,00	327,00	634.72	-181.37	453.35	22/2/	200.00	500.4-		1			
-	-				-			+	,				0		* I	906			555.2	1,5	56,42	034,00	327,00	0.34,72	-19131	433.33	926 36	-393.03	533,33		Vill Road,NH 137,11KV, 33KV	VILL-Keikao	93°27'31.16"	24°50'34.6
26 2	20	20/0	DD	BB	0		31°48'28"L	Γ 4.5	3	4.5	6	0	0	0 0			06	7711	957.12	0		756,00	378.00	487.37	-185.89	301,47	699.03	-445.99	253.03		Till Road, NII 157, 11RV, 33RV	VILL -Namkaolong	93°27'40.38"	24°50'38.6
27 2	21	21/0	DD	ВВ	0	X-Arm Strengthening Suggested	36°54'00"L"	6	6	7.5	7.5	0	0	0 0		150 4:	50	8161			101.96										Vill Road	•		
						A A Congaroning Daggastea	00 0400 1		۰	1,5	1.0	٠	·	0 0		993			1057.1	I	185.17	843.00	421,50	635.89	-657.95	-22.06	895.99	-1198.84	-302.84			VILL -Namkaolong	93°27'49.75"	24°50'50.8
28 2	22	22/0	DD	BB	0	X-Arm Strengthening Suggested	32°41'53"R	T 9	9	9	9	0	0	0 1.			93	8554	1238.8	0.5	165.17	732,00	366.00	1050.95	252,63	1303.58	1591.84	305.25	1897.09			VILL-Kelkag	93"27'49.16"	24°51'03.8
,,	23	42 m	D0	BB								\rightarrow	\rightarrow	-		339	39	8893		1.00	-15,54							111,01	1071,07			A1CC-IVEIVED	93 27 49.10	24 51 03.8
29 3	23	23/0	DC	88			22°48'11"L	0	0	0	0	0	0	0 0			-	3575	1233.2	1.5		747.00	373.50	86,37	35.23	121.60	33.75	-71,60	-37 86		was Tanan was only 1000	VILL-Kelkao	93°27'55.23"	24°51'13.2
30 2	24	24/0	DD	BB			39°47'54"L1	0	0	1.5	1.5	0	0 1	3 1.		108	08	9301	1270.7	,	37.97	635,00	317,50	372.77	167.01	200.05	450 <0	227.00	741.00		2 Nos NH-137, 2 Nos 33KV			
_								-	-	1 8.1	-55-	-	-	-		27			1270.7	ļ.	34.60	033,00	317,50	31221	-162.91	209,85	479,60	-337.89	[41.7]			VILL-Keikao	93°27'57.06"	24°51'26,4
31 2	25	25/0	DD	BB	0		35°20'56"R	4.5	3	6	6	0	0	3 3	3 -	Z.	27	9528	1302.3	1		356,00	178.00	389.91	-375,93	13,98	564.89	-654.74	-89.85			VILL -Sanglungpang	93°27'52.91"	24°51'32.6
	20	2010	D.D.	P.P.		V. D. J. L. D						_				29	29	9657		-	31.33											0 01 0		
32 2	26	26/0	DB	BB	0	X-Arm Strengthening Suggested	03°55'20"L1	6	6	9	7,5	0	0	0 0			-	3 (1)	1329,6	0	-	377.00	188,50	504 93	334.16	839,09	783.74	467.19	1250.93			VILL -Sanglungpang	93°27'53.21"	24°51′36.8
3 2	6A	26A/0	DB	BB	0		06°28'10"L1			4.5	4.5		_		100	24	48	9905		13-50	-28.74									-	9			
.,		20,10			Ů		00 20 10 L	3	3	4.5	4.5	0	0	0 0		62			1304.9	1		410.00	205,00	-86.16	338,58	252.42	-219.19	501.63	282.44			VILL -Sanglungpang	93°27'53.23"	24°51'44,4!
4 2	27	27/0	DB	ВВ	0		11°16'46"R	3	3	3	3	0	0	0 0		16	62 1	10067	1282.4	1.5	-23,01	491.00	245.50	174.60	115 04	200.00	222.52				Nala			
-	-											_	<u> </u>	, ,		29			1202.4	1,5	46.73	491,00	245.50	-176 58	-93,08	-269,66	-339,63	-256 13	-595.76		2 Times NH-137	VILL -Sanglungpang	93°27'52,48"	24°51'50.22
5 2	28	20/0	DD	BB	0		31°25'15"R1	3	3	4.5	6	0	0	0 0		32	9 1	10396	1329.1	1.5	_	610,00	305.00	422,08	-232.71	189.37	585.13	-468,96	116.17		2 1100 511-157	VILL -Sanglungpang	93°27'53.59"	24°52'00.79
6 2	29	29/0	DG	ВВ	0	X-Arm Strengthening Suggested	23°26'39"LT	9		_		n		, ,		81 28	11	10677			57.83												11 21 30.55	21320011
		20,0			L v	A-Anti Suengulening Suggested	23 20 38 L1	9	9	9	9	U	0	0 0		56			1381.9	2.5	-55.20	537.00	268.50	513.71	519 03	1032,74	749.96	766.56	1516.52	1		VILL -Sanglungpang	93°27'59.56"	24°52'07.96
7 3	30	30/0	DB	ВВ	0		7°22'15"LT	9	9	9	9	0	0	0 0		25	56 1	10933	1326.2	2	-33.20	637.00	318.50	-263.03	21.58	-241.45	-510.56	-85.36	-595.91			VIII Condunance	nasanina anii	24952145.00
8 3	31	31/0	DD	BB			48°43'4"LT	0	0	1.5	1.5	0	<u> </u>	5 4		81 38	51	11314	10		35,49					-					2 Times NH-137. 2 Nos 33KV	VILL -Sanglungpang	93°28'01.40"	24°52'16.09
_	~								u	1:0	r _i o	0	0 1	.5 1.5		07			1370.2	1.5	82.54	688,00	344,00	359,42	-334.07	25,35	466,36	-642,71	-176.35			VILL -Sanglungpang	93°28'02.64"	24°52'28.49
9 3	32	32/0	DB	68	0	X-Arm Strengthening Suggested	08°08'01"R1	6	6	7.5	7,5	0	0	0 0	·	30	7 1	11621	1446.3	1		547.00	273.50	641.07	270,29	911.36	949.71	365,43	1315.14			VILL -Sanglungpang	93*27'55.35"	24°52'35.63
0 3	33	33/0	DD	ВВ			41°25'40"RT	0	0	1.5	1.5	0	0	0 0		40 24	0 1	11861	1431.9	0.5	-19.89	396,00	198.00	-30.29	96.83	66.54	-125.43	108.75	-16.67					
1 3	34	34/0	DC	BB	D		4 T054 In all 0.7				4.5	_	-	-	15	56 15	16	12017			-1,62	. 197			30,03	JU 14	-123,43	100-13	-10.07		Nala	VILL -Sanglungpang	93°27'50.41"	24°52'42.06
, ,	7	34/0	DC	ED	0		17°21'54"RT	3	3	4.5	4.5	U	0	0 0		78		.2011	1427.2	0.5	30.00	434.00	217.00	59,17	269,99	329.16	47.25	352,90	400.15			VILL -Sanglungpang	93°27'51.17"	24°52'46.97
2 3	35	35/0	DB	ВВ	0		10°15'44"RT	3	3	4.5	4.5	0	0	0 0		75 27	8 1	12295	1407.2	0,5	-20.08	426.00	213.00	8.01	128,65	136.66	-74.90	163.24	88.34			MILL Commit	nata al a com	
					1																	720,00	2.5.00	0,01	120,00	130.00	-14.90	103.24	00.34			VILL -Sanglungpang	93°27'54.88"	24"52'55.49



KH. DHIRENDRA SINGH
Senior General Manager (N.E.R.P.S.I.P)
Power Grid Corporation of India Ltd.
Imphal, Manipur.

H. RAJEN SINGH
Senior DGM (N.E.R.P.S.I.P.)
POWERGRID,Imphal

A'dur Rohman
Field Engineer (N.E.R.P.S.I.P.)
Power Grid Corporation of India Ltd.
Imphal, Manipur

	1		TYPE	CONNEC			ANGLE	1.50	EXTE	HOLON		CHII	MNEY		SPAN	SEC.	CUMLTY	7	1	LEVEL	SUM OF	WIND	WEIGHT	I SPAN IN	(TOH)	WEIGH	r Span in	(COLD)	FOUND	MAJOR CROSSING			RDINATE
SL NO	AP NO	TOWER NO	OF	T WITH	CONNECT WITH NT	REMARKS	OF DEVIATION						NSION		IN(M)	LENG.	LENGTI	RL	C.P.D	DIFF.	ADJ. SPAN	SPAN	LEFT	RIGIT	TOTAL	LEFT	RIGHT	TOTAL	ATION TYPE	DETAIL	VILL NAME		S-84 NORTHING
-			TOWER	BB	0		DEVIATION 10°15'44"RT			C D			0	0			DENGT	1407.2	0.5		426.00	213.00	8.01	128.65	136.66	-74.90	163.24	88.34			VILL -Sanglungpang	93°27'54.88"	
42	35	35/0	DB	BB						-	-	-	\vdash	_	148	148	12443	1403.2	1	-4,46	398.00	199.00	19.35	201.46	220.81	-15.24	249.85	234.61			VILL -Sanglungpang	93*27'57.96"	24°52'59.49"
43	36	36/0	DC	BB	0		15°11'7"LT	-		5 3			0	0	250	250	12693		<u> </u>	-10,54	531,00	265,50	48.54		-131.44	0.15	-382.86	-382.71	_		VILL-Sanglungpang	Commission Commission (Commission Commission	
44	37	37/0	DB	BB		TOTAL AND SO SOURCE	11°7'15"RT			0 0	-	-	0	0	281	281	12974	1395.7	,	49,66							-	_	-	Foot Track	1/2000/0 SEC 1/27	93°28'05.39"	
45	38	38/0	DC	BB	0	X-Arm Strengthening Suggested	22°48'21"RT	3	3 4	.5 6	0	0	0	0	228			1441.3	D	39.29	509,00	254,5D	460,99	-198,51	262.48	663,86	-396,33	267.53			VILL -Sanglungpang	75 26 05.59	24 33 13.33
46	39	39/0	DD	BB	0		39°18'27"RT	4.5	3 4	5 6	٥	0	0	0	109	228	13202	1481.1	0.5	-9 39	337.00	168.50	426.51	210.72	637,23	624.33	309.62	933.94			VILL-Akhul	93°28'11.61"	24°53'19.87"
47	40	40/0	DB	88	0	X-Arm Strengthening Suggested	13°50'29"LT	9	9	9 9	0	0	0	0		109	13311	1458.2	3	44.00	197,00	98,50	-101.72	970.93	869.21	-200,62	1557,69	1357.08			VILL-Akhui	93°28′15.50"	24°53'19.73"
48	41	41/0	DÇ	BB	0	Used DC tower instead of DB due to Single Span Limit Crossed (X-Arm	14°31'59"RT	6	6 7	5 7.5	0	٥	90	0	88	88	13399	1424.2	ı	-44 98	560,00	280,00	-882.93	343.00	-539.93	-1469.69	410,74	-1058.96	,	2 Nos NH-137, 2 Nos 11KV,	VILL-Akhui	93°28′18.84"	24°53'20.37"
49	42	42/0	DC	BB		Strengthening Suggested)	23°53'10"LT	0	a	0 1.5	0	0	0	1.5	472	472	13871	1403.9	2.5	-27.85	674.00	337.00	129,00	294,47	423.46	61,26	416.93	478.20		33KV	VILL-Akhui	93°28'35.52"	24°53'20.06"
				DD.			06°44'48"RT	1.5	0	0 0	0	0	0	D	202	202	14073	1381.8	2	-21.55	509.00	254.50	-92.47	215.17	122.70	-214.93	254.21	39.27			VILL-Akhui	93°28'42.11"	24°53'22.55"
50	43	43/0	DB	88			U6 44 46 KI	1,3	0	0 0	-	1	"	_	307	307	14380			-10,44	_		-		-		-				3/11 614.3		
51	44	44/0	DD	98	0		36°4'23"LT	3	3	6 6	0	0	0	0	242			1366.9	0.5	-32.64	549.00	274,50	91.83	365,59	457.42	52,79	520 43	573,22			VILL-Akhui	93°28′52.66″	(6)
52	45	45/0	DB	ВВ	0		2°52'27"LT	3	3 4	1.5 3	0	0.	0	0	363	242	14622	1334.8	1	34,06	605,00	302,50	-123,59	11,34	-112,25	-278.43	-96.37	-374.79			VILL-Akhui	93°28'58.13"	24"53'31.11"
53	46	46/0	DB	88	0	X-Arm Strengthening Suggested	10°46'15"RT	6	6 7	7.5 9	0	0	0	0	-	363	14985	1365.8	1	-73.02	799,00	399,50	351,66	521.71	873,37	459.37	713.97	1173.34		2 Nos NH-137	VILL-Akhui	93°29'05.76"	24°53'40.64"
54	47	47/0	DD	BB	0		52°24'4"LT	9	9	9 9	0	0	0	3	436	436	15421	1291.8	3	-	923,00	461,50	-85,71	250,95	165.23	-277.97	255,66	-22.31			VILL-Akhui	93°29'17.31"	24°53'50.34"
55	48	48/0	DC	BB	0		15°52'10"LT	9	9	9 9	0	0	0	0	487	487	15908	1289.3	2.5		890,00	445,00	236,05	154,75	390.80	231,34	125,15	356.49		2 Nos NH-137	VILL-Kahulung	93°29'15.72"	24°54'06.07"
56	49	49/0	DC	ВВ	0	X-Arm Strengthening Suggested	18°55'26"RT	3	3	6 6	0	0	0	0	403	403	16311	1303,2	0	10,39	663.00	331,50	248,25	486.28	734,53	277,85	711,81	989.66		2 Times NH-137	VILL-Kahulung	93*29′10.87"	24°54'18.27"
57	50	50/0	DC	BB	0		17°33'11"RT	3	3 4	4.5 4.5	5 0	0	0	0	260	260	16571	1253.1	ι	-51,08	498,00	249.00	-226.28	-52.75	-279.02	-451.81	-161.46	-613.27			VILL-Kahulung	93°29'10.81"	24°54'26,73"
58	51,	51/0	DC	BB	0	(19)	17°10'58"RT	6	6	7.5 7.5	5 0	0	0	0	238	238	16809	1272.7	1	22,54	710,00	355,00	290,75	411,51	702.25	399.46	522 61	922.07			VILL-Kahulung	93°29'13.29"	24°54'34.21"
59	52	52/0	DB	BB	0		01°48'29"LT	3	3 .	4.5 4.5	5 0	0	0	0	472	472	17281	1229,5	0.5	-45,68	869,00	434,50	60,49	233.95	294.44	-50.61	256.39	205.78			VILL-Kahulung	93°29'22.79"	24°54'46.72"
60	53	53/0	DD	ВВ	0		35°40'08"LT	3	3	6 6	0	0	0	0	397	397	17678	1222.2	1	-7,76	772,00	386,00	163.05	276,96	440.02	140,61	333,60	474,21			VILL-Kahulung	93°29'30.62"	24°54'57.37"
61	54	54/0	DC	86			26°04'00"RT	0	0	0 0	0	0	0	٥	375	375	18053	1207.2	1.5		702,00	351,00	98.04	129.73	227,76	41.40	108.35	149.75			VILL-Kahulung	93°29'30.33"	24°55'09.72"
62	55	55/0	DB	BB	0		02°38'27"LT	3	3	3 4.5	5 0	0	0	0	327	327	18380	1209.8	1	6.09	522,00	261.00	197.27	157.11	354,39	218.65	194,85	413,50			VILL-Kahulung	93°29'34.80"	24°55'19.38"
63	56	56/0	DC	BB	0		24°17'19"RT	9	9	9 9	0	0	0	0	195	195	18575	1198.4	2	-6,41	376.00	188,00	37,89	159,63	197.52	0.15	203.39	203,55	le le		VILL-Kahulung	93°29'37.87"	24°55'24,97"
64	57	57/0	DB	ВВ	0		10°00'23"LT	3	3	6 6	0	0	0	0	181	181	18756	1195.5	0	-6,90	489.00	244,50	21.37	159.06	180 43	-22.39	162,27	139.87			VILL-Kahulung	93°29'41.99"	24°55'29.31"
65	58	58/0	DD	BB	0		30°38'52"LT	6	6	7.5 9	0	0	0	0	308	308	19064	1193.1	15		656.00	328.00	148,94	73.74	222.67	145.73	10,27	156,00			VILL-Kahulung	93°29'48.53"	24°55'37.71"
66	59	59/0	DB	88	0		06°32'41"RT	6	6	6 7.	5 0	0	0	0	348	348	19412	1211.9	1	19.24	824.00	412,00	274.26	67.17	341.43	337,73	-40,97	296.76			VILL-Kahulung	93"29'49,92"	24°55'48.62"



KH. DHIRENDRA SINGH
Senior General Manager (N.E.R.P.S.I.P)
Power Grid Corporation of India Ltd.
Imphal, Manipur.

H. RAJEN SINGH Senior DGM (N.E.R.P.S.I.P.)
POWERGRID,Imphal

Abdur Rohman
Field Engineer (N.E.R.P.S.L.P.)
Power Grid Corporation of India Ltd.
Imphal, Manipur

LINK:-132 KV S/C(ON D/C TOWER) RENGPANG TO TAMENGLONG TL.

SL	AP	TOWER		CONNEC	CONNECT		ANGLE	LE	GEX	TENSIO	N		HIMN			SPAN	SEC,	CUMLTV		- 1	LEVEL	SUM OF	WIND	WEIGH	T SPAN II	N (HOT)	WEIGHT	r span i	N (COLE) FOUND	MAJOR CROSSING		GPS CO-C	DRDINATE
	NO	NO	QF		WITH NT	REMARKS	OF		_		`		CTENS			IN(M)	LENG.			C.P.D.	DIFF.	ADJ.	SPAN		RIGHT	TOTAL	LEFT	PIGHT	TOTAL	ATION	MAJOR CROSSING DETAIL	VILL NAME	WG	GS-84
_			TOWER	BB			DEVIATION	A	В	C	D i	A	В	С	D			LENGTH				SPAN		D.1.1	in Giri	TOTAL	LEVI	Algit.	IOIA	TYPE	DETTILL		EASTING	NORTHIN
66	59	59/0	DB	BB	0		06°32'41"RT	6	6	6	7.5	0	0	0	0	-		-	1211,9	1		824,00	412.00	274,26	67.17	341,43	337.73	-40,97	296.76	i		VILL-Kahulung	93°29'49.92"	24°55'48.6
67	60	60/0	DD	ВВ	0	Single Span Limit Crossed, Reffer to Engineer.(X-Arm Strengthening	56°20'59"LT	6	6	9	6	0	0	0	0	476	476	19888	1258.2	2.5	44.84	679.00	339.50	408.83	722.81	1131.65	516.97	1116.12	1633.09	9		VILL-Kahulung	93°29'53.74"	24°56'03,7
68	61	61/0	DB	200		Suggested)	4404000000						_		\exists	203	203	20091			-69.55	-		-	-		-	-		-	11KV, 33KV, NH-137			
08	91	61/0	DB	BB	U	X-Arm Strengthening Suggested	11°18'50"LT	3	4.5	6	3	0	0	0		298			1190.2	1	-74.26	501,00	250.50	-\$19.81	600,91	81.09	-913,12	886.97	-26.15	3		VILL-Kahulung	93°29'49.07"	24°56'08.5
69	61A	61A/0	DB	BB		X-Arm Strengthening Suggested	01°50'13"LT	0	0	D	0	0	0	0	0	-11	298	20389	1119.4	1.5	- 1100	597.00	298.50	-302.91	588,55	285,65	-588.97	866.48	277.51	-		ViLL-Chandai	93°29'40.66"	24°56'14.3
70	62	62/0	DC	BB	0		18°43'53"RT		4.5	6	16	0				299	299	20688	1042.5		-72.39	627.00	210.50	000.55										
,,,	02	02/0	DC	ΦB	ŭ		18 43 33 K	3	4,5	0	4.5	٠	0	U	٦	338			1042.5	0	53.50	637,00	318.50	-289,55	-118.04	-407,60	-567.48	-299.75	-867,23	"	ANT TOUR ATTENT	VILL-Chandai	93°29'31.83"	24°56'20.0
71	63	63/0	DC	ВВ	0	X-Arm Strengthening Suggested	23°46'11"RT	3	3	6	4.5	0	0	0	0		338	21026	1096.5	0.5		476.00	238,00	456,04	386,62	842,66	637,75	587,68	1225.43	3	3 Nos Vill Road, LT Line	VILL-Chulung	93°29'24.82"	24°56'29,0
72	64	64/0	DD	BB			39°26'54"RT	0	0	0	1.5	0	0	0	0	138	138	21164	1076.3	1.5	-24.17	308.00	154.00	-248.62	39.88	-208,74	-449.68	11.31	-438.37	,		VILL-Chulung	93°29'23,71"	24°56'33.4'
								-				-		-	-	170	170	21224			4.23		- AA				-	-		-				
73	65	65/0	DD	BB	0	X-Arm Strengthening Suggested	58°04'08"RT	3	3	3	6	0	٥	0	۰	42	170	21334	1078.6	2,5	20.01	212,00	106.00	130.12	-1289.02	-1158,89	158,69	-2118,28	-1959.59	9		VILL-Chandai	93°29'26.53"	24°56'38,2
74	66	66/0	DD	BB	0	X-Arm Strengthening Suggested	08°24'15"RT	9	9	9	9	3	0	0 1	.5	-	42	21376	1101.4	i	30 34	72,00	36,00	1331.02	-353.13	977,88	2160,28	-586.17	1574.11	-		VILL-Chandai	93°29'27.92"	24°56'38,2
75		BAY						0	0	0	0	0	0	0	0	30	30	21406	1115.5	0	6.09	30.00	15,00	383.13		383.13	616.17		616 17			VILL-Chandai	93°29'29,06"	24°56'38.1

KH. DHIRENDRA SINGH
Senior General Manager (N.E.R.P.S.I.P)
Power Grid Corporation of India Ltd.
Imphal, Manipur.

H. RAJEN SINGH

H. RAJEN SINGH
Senior DGM (N.E.R.P.S.I.P.)
POWERGRID,Imphal

A'sdur Rohman
Field Engineer (N.E.R.P.S.I.P.)
Power Grid Corporation of India Ltd.
Imphal, Manipur



4 w 2 6 0 EXT-2(FP DP-2 DP-1 SP-3 SP-2 SP-1 POLE SP-4 GA-6 (M) DEPARTMENT) GA-6 (M) GA-1 (M) GA-1 (M) GA-1 (M) GA-1 (M) DEVIATION

SL. NO. AP NO.

TYPE OF

TYPE OF POLE (AS

LILO of ext. 33kV Yurembam - Noney line at Keithelmanbi New Substation

PER DESIGN

ANGLE OF

SPAN

SECTION LENGTH

CUMLTV LENGTH

MAJOR CROSSING

GPS CO-ORDINATE

REMARKS

ú

S

S

11 kV, H-7.234 Mtr

12 16 15 14 13 11 10 9 00 SP-14 SP-11 SP-13 SP-12 SP-10 SP-9 SP-8 SP-7 SP-5 SP-6 GA-1 (M) 30°17'47"RT 00°00'00' 32 30 33 32 30 24 26 32 24 31 22 28 32 32 34 25 645 25 675 30

Manipur State Power Company Limited, Manipur Transmission Division No. II Deputy General Manager n smit appround

Engineer (Electrical)
Win Power Infra Pvt. Ltd Sibasish Ghosh

17

SP-15

GA-1 (M)

24°48'12.1"

93°47'56.5"

24°48'14"

93°47'57.1"

24°48'13"

93°47'56.8"

Manual State Sower Control

General Manage

Survey

Transmission

24°48'15"

93°47'57.5"

Parolidaty

24°48'16"

93°47'57.8"

24°48'16.9"

93°47'58.1"

Presentation Divn. No. II

24°48'17.6"

93°47'58.3"

24°48'18.4"

93°47'58.6"

24"48'19.4"

93"47'58.9"

24°48'21.2"

93°47'59.5"

detalle

2 S & como

24°48'20.2"

93°47'59.1"

dustra de

24°48'21.8"

93°47'59.7"

24°48'22.7"

93°47'60"

24°48'23.7"

93°48'0.3"

24°48'24.7"

93°48'0.6"

24°48'25.8"

93°48'1"

Proposed 14.5m Pole

24°48'26.6"

93°48'1.2"

Proposed 14.5m Pole

GUARDING

24°48'26.7"

93°48'1.2"

Ext. FP

	34		33		32		31		30		29		28		27	10	36	25		24		23		22		21		20	19		18		SL. NO.
																				u													SL. NO. AP NO.
	SP-31	188	SP-30		SP-29		SP-28		SP-27		SP-26		SP-25		SP-24	9	SP-73	SP-22		DP-3		SP-21		SP-20		SP-19		SP-18	SP-17		SP-16		TYPE OF POLE
	GA-1 (M)		GA-1 (M)		GA-1 (M)		GA-1 (M)		GA-1 (M)		GA-1 (M)		GA-1 (M)		GA-1 (M)	201 + [m]	64-1 (M)	GA-1 (M)		GA-5 (M)		GA-1 (M)		GA-1 (M)		GA-1 (M)		GA-1 (M)	GA-1 (M)		GA-1 (M)		PER DESIGN DEPARTMENT)
													150							00°00'00"													ANGLE OF DEVIATION
33		15		32		30		31	To the second	31		33		24		33	10	34	32		33		24		23		31	33		28		33	SPAN
622																				100													SECTION
1297																																	CUMILTV.
																																	MAJOR CROSSING
	24°47'56.6"		24°47'57"		24°47"58"		24°47"59"		24°47'59.9"		24°48'0.9"		24°48'2"	No.	24"48"2.7"		74°48'3 7"	24"48'4.7"		24°48'5.7"		24°48'6.7"		24°48'7.4"	(AV)	24°48'8.1"		24°48'9.1"	24°48'10.2"		24°48'11"		GPS CO-
	93°47'51.5"		93°47'51.7"		93°47'52"		93°47'52.3"		93°47'52.6"		93°47'52.9"		93°47'53.3"		93°47'53.5"	10 10 10 10	93°47'53 8"	93°47'54.1"		93°47'54.5"		93°47'54.8"		93°47'55"		93°47'55.3"		93°47'55.5"	93°47'55.9"		93"47"56.2"		GPS CO-ORDINATE
				traforni	Manual State Power Comp	Transmission	None of	ON10: 0		SCAPILA SS	A Policy	アのようなの人																6					REMARKS

Sibasish Ghosh Engineer (Electrical) Win Power Infra Pvt. Ltd.

Senior DGM (N.E.R.P.S.I.P.)
POWERGRID, Imphal

HINT BISWAS

Devise of

Deputy General Manager
Transmission Division No. Il
Mantour State Power Conquan; Limited, Manipur

Win Power Infra Pvt. Ltd.

74.8		52 7 D	J. LC		50 SF		49 SF	48 SF		47 6 D		46 5 F		45 4 F		44 SF	ţ,		42 SF		41 SF		40 SF	39 SF		38 SF		37 SF		36	35 SF	SL. NO. AP NO. P	
		DP-5 GA-5 (M)	SF-45 GA-1 (M)		SP-44 GA-1 (M)		SP-43 GA-1 (M)	SP-42 GA-1 (M)		DP-4 GA-5 (M)		FP-2 GA-7		FP-1 GA-7		SP-41 GA-1 (M)	3r-40 GA-1 (M)		SP-39 GA-1 (M)		SP-38 GA-1 (M)		SP-37 GA-1 (M)	SP-36 GA-1 (M)		SP-35 GA-1 (M)		SP-34 GA-1 (M)	1	SP-33 GA-1 (M)	SP-32 GA-1 (M)	TYPE OF POLE (AS POLE DEPARTMENT)	
H. RAJENSINGH		01°09'57"RT								00°00'00"		09°42'26"RT		05°04'20"LT																		ANGLE OF DEVIATION	
H. RAJENSINGH			22	33		32	- 23	3	33		42		80	H	23		28	07	20	33		32	100	80	29		32		33	00	22	SPAN	
Paul Carlo						156					42		80																			SECTION	
MAN OF STATES AND STAT						1575					1419	f	1377																			CUMLTV.	
The fired													River																			MAJOR CROSSING	
		24°47'37.6"	24 47 30.0	3 0C17 NoVC	24°47'39.6"		24°47'40.6"	24"4/'41.3"		24°47'42.4"		24°47'43.7"		24°47'46.2"		24°47'46.9"	0.14 14 47	0 LV, LV 6V C	24°47'48.6"		24°47'49.6"		24°47'50.6"	24"47"51.5"		24°47'52.3"	385	24"47"53.3"		24°47'54.4"	24"47"55.5"	GPS CC	
Deputy General Manager	$\supset \xi \cdot $	" 93°47'45.3"	1.64 /4 66	+	" 93°47'46.1"		" 93°47'46.5"	93.47.46.8	-	" 93°47'47.2"		" 93°47'47.7"		" 93°47'48.2"	+	" 93°47'48.4"	33 41 40.7	+	93°47'49"	t	" 93°47'49.3"	H	" 93°47'49.6"	93.47.49.9"	+	" 93°47'50.2"		" 93°47'50.5"	+	" 93°47'50.8"	93°47'51.2"	OR OR	
Manager Manager	76						insprau	Manuar State Bouse Con	(icneral Manager	CALURA		D'GDDA d	14	L DOWN OUT	7-1-12						TOASS	Divn. Nu th		*			4	Julya	D	Cr. No. 24 M. 3	resum of the	REMARKS	

LILO of ext. 33kV Yurembam - Noney line at Keithelmanbi New Substation

SP-46 GA-1 (M) 33 88 1695 SP-47 GA-1 (M) 00°00'00" 23 1695 DP-7 GA-5 (M) 00°00'00" 44 44 1739 DP-8 GA-1 (M) 00°00'00" 32 SP-48 GA-1 (M) 32 44 44 1739 SP-49 GA-1 (M) 32 32 SP-50 GA-1 (M) 32 33 SP-51 GA-1 (M) 32 33 SP-52 GA-1 (M) 31 33 SP-53 GA-1 (M) 31 381 2120 SP-54 GA-1 (M) 21 21 SP-55 GA-1 (M) 30 30 SP-56 GA-1 (M) 31 381 2120 SP-57 GA-1 (M) 31 31 31 SP-58 GA-1 (M) 31 31 31 SP-58 GA-1 (M) 31 31 31 SP-58 GA-1 (M) 31 31 31
GA-1 (M) GA-1 (M) GA-1 (M) GA-5 (M) GA-5 (M) GA-5 (M) GA-5 (M) GA-1 (M) 30 GA-1 (M) 31 32 34 35 36 36 37 381 381
GA-1 (M) 33 88 1695 GA-1 (M) 23 88 1695 GA-5 (M) 00°00'00" 24 44 44 1739 GA-1 (M) 32 GA-1 (M) 32 GA-1 (M) 33 GA-1 (M) 31 SI
SP-46 GA-1 (M) 33 88 1695 SP-47 GA-1 (M) 00°00′00° 23 1695 9 DP-7 GA-5 (M) 00°00′00° 44 44 1799 10 DP-8 GA-1 (M) 32 32 SP-48 GA-1 (M) 32 32 SP-49 GA-1 (M) 32 33 SP-50 GA-1 (M) 32 32 SP-51 GA-1 (M) 32 33 SP-52 GA-1 (M) 33 33 SP-53 GA-1 (M) 31 381 2120 SP-54 GA-1 (M) 21 30
SP-46 GA-1 (M) 33 88 1695 SP-47 GA-1 (M) 23 88 1695 9 DP-7 GA-5 (M) 00°00′00″ 23 10 DP-8 GA-5 (M) 00°00′00″ 44 44 1739 10 DP-8 GA-1 (M) 32 44 44 1739 10 SP-48 GA-1 (M) 32 44 44 1739 10 SP-48 GA-1 (M) 32 44 44 1739 10 SP-49 GA-1 (M) 32 44 44 1739 10 SP-50 GA-1 (M) 30 33 33 10 SP-51 GA-1 (M) 32 44 44 1739 10 SP-52 GA-1 (M) 33 33 33 10 SP-53 GA-1 (M) 31 31 31 10 SP-54 GA-1 (M) 31 381 2120
SP-46 GA-1 (M) 33 88 1695 SP-47 GA-1 (M) 00°00′00″ 23 1695 9 DP-7 GA-5 (M) 00°00′00″ 44 44 1739 10 DP-8 GA-1 (M) 32 44 44 1739 SP-48 GA-1 (M) 32 32 SP-49 GA-1 (M) 30 32 SP-50 GA-1 (M) 30 32 SP-51 GA-1 (M) 32 32 SP-52 GA-1 (M) 33 33 SP-53 GA-1 (M) 33 33 SP-53 GA-1 (M) 31 381 2120
SP-46 GA-1 (M) 33 88 SP-47 GA-1 (M) 23 88 9 DP-7 GA-5 (M) 00°00′00″ 44 44 10 DP-8 GA-5 (M) 00°00′00″ 32 SP-48 GA-1 (M) 32 32 SP-49 GA-1 (M) 30 32 SP-50 GA-1 (M) 32 32 SP-51 GA-1 (M) 32 33 SP-52 GA-1 (M) 33 33 SP-53 GA-1 (M) 31 381
SP-46 GA-1 (M) 33 88 1695 SP-47 GA-1 (M) 33 88 1695 9 DP-7 GA-5 (M) 00°00'00" 23 1695 10 DP-8 GA-5 (M) 00°00'00" 44 44 1739 10 DP-8 GA-1 (M) 32 44 44 1739 SP-48 GA-1 (M) 32 44 44 1739 SP-49 GA-1 (M) 32 44 44 1739 SP-50 GA-1 (M) 32 44 44 1739 SP-51 GA-1 (M) 32 44 44 1739 SP-52 GA-1 (M) 33 33 SP-53 GA-1 (M) 33 33 SP-53 GA-1 (M) 31
SP-46 GA-1 (M) 33 88 1695 SP-47 GA-1 (M) 23 88 1695 DP-7 GA-5 (M) 00°00'00" 44 44 1739 DP-8 GA-5 (M) 00°00'00" 32 44 44 1739 SP-48 GA-1 (M) 32 43 44 1739 43 SP-49 GA-1 (M) 32 43 44 1739 44 SP-50 GA-1 (M) 32 44 44 1739 44 SP-51 GA-1 (M) 32 44 44 1739 44 SP-52 GA-1 (M) 33 33 33 44
SP-46 GA-1 (M) 33 88 1695 SP-47 GA-1 (M) 23 1695 9 DP-7 GA-5 (M) 00°00'00" 23 1695 10 DP-8 GA-5 (M) 00°00'00" 44 44 1739 10 DP-8 GA-1 (M) 32 44 44 1739 SP-48 GA-1 (M) 32 43 44 1739 4739 SP-49 GA-1 (M) 32 43 44 1739 44 SP-50 GA-1 (M) 32 44 32 44 44 1739 44 SP-51 GA-1 (M) 33 32 44 32 44 44 4739 44 SP-52 GA-1 (M) 33 33 33 33 33 44 44 4739 44
SP-46 GA-1 (M) 33 88 1695 SP-47 GA-1 (M) 23 1695 1695 P-7 GA-5 (M) 00°00'00" 44 44 1739 10 DP-8 GA-5 (M) 00°00'00" 32 1739 SP-48 GA-1 (M) 32 1739 1739 SP-49 GA-1 (M) 32 32 1739 1739 SP-49 GA-1 (M) 32 32 32 33 SP-50 GA-1 (M) 30 32 33 33 SP-51 GA-1 (M) 32 33 33
SP-46 GA-1 (M) 33 88 1695 SP-47 GA-1 (M) 23 88 1695 9 DP-7 GA-5 (M) 00°00'00" 44 44 1739 10 DP-8 GA-5 (M) 00°00'00" 32 44 1739 SP-48 GA-1 (M) 32 44 44 1739 SP-49 GA-1 (M) 32 44 44 1739 SP-50 GA-1 (M) 32 44 44 1739 44 SP-49 GA-1 (M) 32 44 44 1739 44 SP-49 GA-1 (M) 32 44 44 1739 44 SP-50 GA-1 (M) 32 44 44 1739 44 SP-51 GA-1 (M) 32 44 44 1739 44
SP-46 GA-1 (M) 33 88 1695 SP-47 GA-1 (M) 23 1695 1695 9 DP-7 GA-5 (M) 00°00'00" 23 10 10 DP-8 GA-5 (M) 00°00'00" 44 44 1739 SP-48 GA-1 (M) 32 10 1739 1739 1739 SP-49 GA-1 (M) 32 32 32 32 32 SP-50 GA-1 (M) 33 34 34 34 34 34 34 34
SP-46 GA-1 (M) 33 88 1695 SP-47 GA-1 (M) 23 88 1695 9 DP-7 GA-5 (M) 00°00'00" 23 10 10 DP-8 GA-5 (M) 00°00'00" 44 44 1739 1739 SP-48 GA-1 (M) 32 32 32 32 32 SP-49 GA-1 (M) 32 32 32 32 SP-50 GA-1 (M) 30 30 30
SP-46 GA-1 (M) 33 88 1695 SP-47 GA-1 (M) 23 1695 9 DP-7 GA-5 (M) 00°00'00" 23 10 DP-8 GA-5 (M) 00°00'00" 44 44 1739 SP-48 GA-1 (M) 32 32 42 43 1739 43 SP-49 GA-1 (M) 32 32 32 32 32 32
SP-46 GA-1 (M) 33 88 1695 SP-47 GA-1 (M) 23 1695 9 DP-7 GA-5 (M) 00°00'00" 23 10 DP-8 GA-5 (M) 00°00'00" 44 44 1739 SP-48 GA-1 (M) 32 32 32
SP-46 GA-1 (M) 33 88 1695 SP-47 GA-1 (M) 23 1695 9 DP-7 GA-5 (M) 00°00'00" 23 10 DP-8 GA-5 (M) 00°00'00" 44 44 1739 SP-48 GA-1 (M) 32 32 32
SP-46 GA-1 (M) 33 88 1695 SP-47 GA-1 (M) 23 1695 P DP-7 GA-5 (M) 00°00'00" 23 10 DP-8 GA-5 (M) 00°00'00" 44 44 1739 10 DP-8 GA-5 (M) 00°00'00" 32
SP-46 GA-1 (M) 33 88 1695 SP-47 GA-1 (M) 23 1695 P DP-7 GA-5 (M) 00°00'00" 23 10 DP-8 GA-5 (M) 00°00'00" 44 44 1739
SP-46 GA-1 (M) 33 88 1695 SP-47 GA-1 (M) 23 1695 9 DP-7 GA-5 (M) 00°00'00" 44 44 1739
SP-46 GA-1 (M) 33 88 1695 SP-47 GA-1 (M) 23 1695 9 DP-7 GA-5 (M) 00°00'00" 23
SP-46 GA-1 (M) 33 88 1695 SP-47 GA-1 (M) 23
SP-46 GA-1 (M) 33 88 SP-47 GA-1 (M)
SP-46 GA-1 (M) 33 88 1695
SP-46 GA-1 (M)
53 8 DP-6 GA-5 (M) 00°00'00" 24°47'36.6"
DP-6 GA-5 (M) 00°00'00" 32 32 1607 Metal Road

Sibasish Ghosh Engineer (Electrical) Win Power Infra Pvt. Ltd.

H. WIEN SINGH
H. WIEN.P.S.I.P.)
Senior DGM (N.E.R.P.S.I.P.)
POWERGRID, Imphal

al distriction

Deputy General Manager
Deputy General Manager
Transmission Division No II
Transmission Division No II
Maniput State Power Company Limited, Maniput

Transmission	0	93°47'37"	93.41.32.5	-	93°47'32.9" 11 1) (OUR	A	93°47'33.3"	881	93°47'33.7"		93°47'34.1"	77 54.0	93°47'34 6"	33 47 33	John John John John John John John John	ł I	CF.20.50	93°47'35.8" dright p		"C 3E'TN°ED	93°47'36.6"		93°47'36.9"		93°47'37.3"		93°47'37 7"		93°47'38"	GUARDING	93°47'38.5"	NATE REMARKS
10 VIC VOV.	+	24°47'5.2" 93	24 4/ 6.2 93	+	24°47'7.3" 93°	-	24°47'8,3" 93°	+	24°47'9.3" 93'	+	24°47'10.4" 93'	1	24°47'11 4" 93	24 4/ 12:4 J	+	24°47'13.4" 93		24°47'14.4" 93	+	24°47'15 4" 93	24"47'16.3" 93	+	24°47'17.1" 93	+	24°47'18" 93	+	24°47′18.9" 93	+	24°47'19.6" 9	+	24°47'21" 93	GPS CO-ORDINATE
																						Nala						Nala		Vill Road		MAJOR CROSSING
T											2789																			2164		CUMILTY.
											625																			44		SECTION
	33		ယ္ထ	4	34	32		33		33		34		33	00	3	31		34		29	17	77	29		29		24		44		SPAN
1 - 10-																													00°00'00"		00°00'00"	DEVIATION
GA-1 (M)		GA-1 (M)		GA-1 (M)	Co. T (lat)	GA-1 (M)	GA-1 (M)		GA-1 (M)		GA-1 (M)		GA-1 (M)		GA-1 (M)	GA-1 (NI)		GA-1 (M)		GA-1 (M)	(11)	GA-1 (M)	GA-1 (M)		GA-1 (M)		GA-1 (M)		GA-5 (M)		GA-5 (M)	PER DESIGN DEPARTMENT)
SP-75		SP-74		SP-73	4	SP-77	SP-71		SP-70		SP-69		SP-68		SP-67	3F-00	50.00	SP-65		SP-64		Sp-63	3P-62	1	SP-61		SP-60		DP-10		DP-9	POLE OF
																													12		11	AP NO.
87		86		85	1	84	83		82		81		80		79	ò	70	77		76		75	4	1	73		72		71		70	SL. NO.

Win Power Infra Pvt. Ltd. Engineer (Electrical) Sibasish Ghosh

Senior DGM (N.E.R.P.S.I.P.)
POWERGRID, Imphal H. RAJEN SINGH

Insplan

Transmission Division No II Deputy General Manager

Manipur State Power Company umited, Manipur

				3293	27	27					
	93°47'24.6"	24°46'46.1"					39°33'33"LT	GA-6 (M)	DP-13	17	104
				3266	38	38					
	93°47'25.2"	24°46'47.2"					00°00'00"	GA-5 (M)	DP-12	16	103
lmphai				3228	44	44					
Mannay State Power Compan	93°47'25.9"	24°46'48.5"					15°27'37"RT	GA-6 (M)	DP-11	15	102
Ucheral Manager			Vill Road			30					
(40)	93°47'26.2"	24°46'49.4"						GA-1 (M)	SP-87		101
NOKO						33					
	93°47'26.4"	24°46'50.5"						GA-1 (M)	SP-86		100
210,20						33					
/ Wy Good	93°47'26.7"	24°46'51.5"						GA-1 (M)	SP-85		99
A TOTAL						32					
	93°47'27"	24°46'52.5"		7			06°41'27"LT	GA-1 (M)	SP-84		98
						33					
	93°47'27.4"	24°46'53.6"		3184	320			GA-1 (M)	SP-83		97
						30					
	93°47'27.8"	24°46'54.5"						GA-1 (M)	SP-82		96
						32					
	93°47'28.1"	24°46'55.4"						GA-1 (M)	SP-81		95
						35					
	93°47'28.6"	24°46'56.5"						GA-1 (M)	SP-80		94
						30					
	93°47'28.9"	24°46'57.4"						GA-1 (M)	SP-79		93
						32					
	93°47'29.3"	24°46'58.3"					01°13'08"RT	GA-7	FP-4	14	92
			River	2864	75	75					
	93°47'30.1"	24°47'0.6"					02°20'14"LT	GA-7	FP-3	13	91
						31					
4	93°47'30.5"	24°47'1.5"					100	GA-1 (M)	SP-78		90
			400KV D/C			31					
	93°47'30.9"	24°47'2.4"						GA-1 (M)	SP-77		89
						30					
	93°47'31.2"	24°47"3.3"						GA-1 (M)	SP-76		88
						32					
REMARKS	GPS CO-ORDINATE	GPS CO-C	MAJOR CROSSING	CUMLTV.	LENGTH	SPAN	ANGLE OF	PER DESIGN DEPARTMENT)	TYPE OF POLE	AP NO.	SL. NO. AP NO.
								דעחה חב מחוב (מנ			

Sibasish Ghosh Engineer (Electrical) Win Power Infra Pvt. Ltd.

> H. PAJEN SINGH Senior DGM (N.E.R.P.S.I.P.) POWERGRID, Imphal

> > Flob Engines: (1.15, 1.15)
> > War S. J. Corpusation os was

Someting of the state of the st

Deputy General Manager
Transmission Division No II
Maniour State Power Corpoan, Limited, Manipur

KEITHELMANBI S/S	24°46'45.4" 93°47'25.3"	24°46'45.4"						Gantry	Gantry		106
			S/S Boundary	3309	16	16					
	93°47'24.8"	24°46'45.3" 93°47'24.8"					89°06'11"LT	GA-7	FP-5	18	105
REMARKS	GPS CO-ORDINATE	GPS CO-C	MAJOR CROSSING	CUMLTV.	SECTION	SPAN	ANGLE OF DEVIATION	DEP	POLE	SL. NO. AP NO.	NO.

6	5	4	ω	2	_	
14.5 Mtr Four Pole (FP) =	14.5 Mtr Double Pole (DP) =	14.5 Mtr Single Pole (SP) =	12 Mtr Four Pole (FP) =	12 Mtr Double Pole (DP) =	12 Mtr Single Pole (SP) =	Total Nos of Pole
0	2	0	5	11	87	

Total Pole Quantity (14.5 Meter)	Total Pole Quantity (12 Meter)	I otal Line Length
4	129	3.309
Nos	Nos	KM

GA Fabrication Quantity :-

0	0	14.5 Mtr GA-1(M) with Guarding		
70	0	12 Mtr GA-1(M) with Guarding	SP	_
07	87	12 Mtr GA-1(M) without Guarding		
Total Quantity	Quantity	Specification of GA	Type of Pole	SI No

14.5 Mtr GA-6(N	12 Mtr GA-6(N	12 Mtr GA-5(M)	12 Mtr GA-5(N
i(M) with Guarding	without Guarding	り with Guarding	M) without Guarding
2	2	4	5
2		11	

4		ω	
GAURDING		FP	
No. of Guarding	14.5 Mtr GA-7 with Guarding	12 Mtr GA-7 with Guarding	12 Mtr GA-7 without Guarding
3	0	0	5
ယ	0	σı	

Phoposcal

Phoposcal

Ocnoral Manager

Transmission

Manuar State Power Compon 1, to

1.50.hr

Sibasish Ghosh Engineer (Electrical) Win Power Infra Pvt. Ltd.







Deputy General Manager
Deputy General Manager
Transmission Division No II
Transmission Division No II
Manipur State Power Compan, Linuted, Manipur

Engineer (Electrical)
Win Power Infra Pvt. Ltd 21 20 19 18 16 15 SL NO. AP NO. Sibasish Ghosh 10 9 00 KOKW 195.19 Gantry (Porompat SP-18 TYPE OF POLE SP-17 SP-16 SP-15 SP-14 SP-13 SP-10 SP-12 SP-11 SP-9 SP-8 SP-7 SP-6 SP-5 SP-4 SP-3 SP-2 DP-2 DP-1 FP-1 SP-I 5/5) DESIGN DEPARTMENT) GA-2 GA-2 GA-1 GA-2 GA-1 GA-1 GA-1 GA-1 GA-1 GA-1 GA-1 GA-1 Gantry GA-1 GA-I GA-1 GA-1 GA-1 GA-4 GA-3 GA-3 Senior DGM (N.E.R.P.S.I.P.) H. RAJEN SINGH 02*50'16"LT 06"39'33"LT 08°30'32"LT ANGLE OF 05"54"13"17 DEVIATION 12"38'39"RT 36°56'4"LT POROMPAT 33kV S/S TO TOP KHONGNANGKHONG S/S 50 50 51 53 44 56 48 47 49 SPAN 49 49 49 46 50 47 51 44 47 55 31 24 SECTION LENGTH 1042 31 25 24 1152 LENGTH 110 55 24 Metal Road, 11kV, H-MAJOR CROSSING S/S Boundary 5.69 Mtr 24*48'51.00" Tansmission Duraget MCP 24°48'52.55" 24"48"54.00" 24°48'55.49" 24°48'56.92" 24°48'58.12" 24°49'00.92" 24°48'59.65" 24"49'02.23" 24"49'03.52" 24"49'04.86" 24°49'06.20" 24°49'07.47" 24°49'10.14" 24°49'08.77" 24°49'11.43" 24°49'12,78' 24"49'13,97" 24"49"16.67" 24"49'17.54" 24°49'17.94" 24°49'15,3" GPS CO-ORDINATE 93°59'40,48" 93"59'41.05' 93°59'41.78" 93"59'42.51" 93*59'43,56" 93"59'44,43" 93"59'46,46" 93"59'47.39" 93"59'50.24" 93°59'45.5" 93"59'48,35" 93"59'49.28" 93"59'52.11" 93°59'51.15" 93*59'53.08" 93"59'54.01" 93"59'55.01" 93"59'55.91" 93°59'56.81" 93"59'58.02" 93"59'59.33" Provide DP at St. No. moved of at st. No. 11 Required 14.5 Mtr Double Pole Required 14.5 Mtr Double Pole EXT. 33/11 KV POROMPAT S/S Mannow State Power Compon, Lid Heneral Manager REMARKS Transmission A. T. Manufact

Engineer (Electrical)
Win Power Infra Pvt. Ltd. SL. NO. AP NO. 42 41 40 39 Sibasish Ghosh 38 36 37 35 34 33 32 31 30 29 28 27 26 25 24 61.50°16 6 5 TYPE OF POLE SP-36 SP-35 SP-34 SP-33 SP-31 SP-30 DP-5 SP-32 DP-4 SP-29 SP-28 SP-27 SP-25 SP-23 SP-26 SP-24 SP-22 SP-20 SP-21 DP-3 SP-19 TYPE OF POLE (AS PER DESIGN DEPARTMENT) GA-3 GA-1 GA-1 GA-1 GA-1 GA-3 GA-3 GA-1 GA-2 GA-2 GA-1 GA-1 GA-1 GA-1 GA-1 GA-1 GA-2 GA-1 GA-2 GA-2 GA-2 GA-3 Senior DGM (N.E.R.P.S.I.P.) POWERGRID, Imphal H. RAJEN SINGH 29°44'19"LT ANGLE OF DEVIATION 19°11'33"RT 15"01'19"U TJ.,65,80,60 08°47'59"RT 05°45'53"LT 43"44"45"LT 12"08'59"RT 07°27'6"RT 25"0"53"RT POROMPAT 33kV S/S TO TOP KHONGNANGKHONG S/S 47 SPAN 42 60 59 49 46 34 49 59 60 50 53 49 50 51 54 58 61 60 42 60 SECTION LENGTH 257 46 679 CUMLTV. 2134 1877 LENGTH 1831 Metal Road, 11kV, H-MAJOR CROSSING Un-Metal Road 5.57 Mtr 24°48'16.07" 24"48"17.30" 24*48'20.64" 24°48'18.74" 24"48'22.53" 24°48'24.07" 24"48'26.57" 24*48'29.61" 24°48'33.32" 24"48'25.57" 24°48'28.17" 24°48'31.44" 24"48"34.97" 24"48"36.55" 24°48'38.10" 24°48'41.27" 24"48'39.68' 24"48'43.02" 24°48'44.79" 24°48'46.75" 24°48'49.17" 24"48'47,90" **GPS CO-ORDINATE** 93"59'28.79" 93°59'29.58" 93"59'31.014" 93"59'29.15" 93*59'30.12" 93"59'30.65" 93"59'31.11" 93"59'31.32" 93°59'32.43" 93°59'31,71" 93"59'33.54" 93°59'34.01" 93"59'34.47" 93"59'34,93" 93"59'32.94" 93"59'39,76" 93"59'35,41" 93°59'36.34" 93"59'37.09" 93"59'37,41" 93*59'35.9" 93°59'39.20" Required 14.5 Mtr Double Pole Required 14.5 Mtr Double Pole Provide DP at St. No 31 PARCHICAGE CHARLES POR DGN 70-8 Mangau State Power Co. REMARKS Transmission Insphal deneral Manager ASSION DINI WARRANTO I Under Little

Sibasish Ghosh
Engineer (Electrical)
Win Power Infra Pvt. Ltd.

H. RAJEN SINGH

Al)
Senior DGM (N.E.R.P.S.I.P.)
POWERGRID, Imphal

Sub-Division-III MSP.

	93°59'34.88"	24°47'46.67"	DOWNER					Gantry	Gantry (Top Khongnangkhong	
			Metal Road, S/S Boundary	3116	14	14		E7/1		
	93*59'34.89"	24°47'46.26"					87°30'33"RT	GA-4	FP-3	9
				3102	20	20				
	93°59'35.61"	24°47'46.30"					86°31'25"RT	GA-4	FP-2	8
			Metal Road	3082	50	50		- C		
3	93°59'35.87"	24*47'47.9"					00°00'00"	GA-1	SP-53	
						60				
	93°59'36.16'	24°47'49.82"				40	17°48'09"RT	GA-2	SP-52	
100	93°59'35.87"	24°47′51.30″					16°57'01"RT	GA-2	SP-51	
						55				
2	93°59'35.02"	24°47′52.89"				30	06°04'30"LT	GA-2	SP-50	
100	93°59'34.36"	24"47"54.41"				5	05"25'54"LT	GA-2	SP-49	
- 1						95				
7.0	93°59'33.86'	24°47'56.19"				54	03°S4'57"RT	GA-2	SP-48	
554	93°59'33.23'	24"47'57.83"					05*11'01"RT	GA-2	SP-47	
	22 22 25.47	24.55 14 42				53		97.1	51 40	
= 1	0305077 47	740471504711				57		GA-1	SD-AG	
-3	93°59'31.73"	24"48'01.14"	*					GA-1	SP-45	
100	93 59 31.04	24 48 02.05		3032	898	50	17 25 CC 60	UA-Z	3F-44	
4						59	ACOUNT TO THE TOTAL THE TOTAL TO AL TO THE T			
- ±	93°59'30.68'	24°48'04.66"					02*48'52"RT	GA-2	SP-43	
						40				
-	93*59'30.40"	24°48'05.80"						GA-1	SP-42	
100	93°59'29.98"	24*48'07.66"				58	09*17'10"LT	GA-2	SP-41	
						44				
2	93"59'29.94"	24*48'09.08"						GA-1	SP-40	
- 1						49				
(E)	· 93°59'29.82"	24°48'10.69"				1	1	GA-1	SP-39	
13	KO'K7 KC CK	74.71 04 h7				2	1V C7 Ch C0	UA-Z	31-30	
=	o acioneco	new chiokene				57	Tanccionago	CA.	CD 30	
7.3	93*59'29.28"	24"48"14.27"					03"52'55"RT	GA-2	SP-37	
			Nala			56				
	DINATE	GPS CO-ORDINATE	MAJOR CROSSING	LENGTH	SECTION LENGTH	SPAN	DEVIATION	DESIGN DEPARTMENT)	TYPE OF POLE	SL. NO. AP NO.

POROMPAT 33kV S/S TO TOP KHONGNANGKHONG S/S

69
3.116

GA Fabrication Quantity :-

2				_			SI No	4
DP				SP			Type of Pole	or . deliberion wanting .
12 Mtr GA-3 with Guarding	12 Mtr GA-3 without Guarding	14.5 Mtr GA with Guarding	12 Mtr GA-2 with Guarding	12 Mtr GA-2 without Guarding	12 Mtr GA-1 with Guarding	12 Mtr GA-1 without Guarding	Specification of GA	· · · · · ·
0	2	0	0	20	1	32	Quantity	
	s	0	20		22	Total Quantity		
	DP	DP	DP	12 Mtr GA-2 with Guarding 0 14.5 Mtr GA with Guarding 0 12 Mtr GA-3 without Guarding 2 DP 12 Mtr GA-3 with Guarding 0	SP 12 Mtr GA-2 without Guarding 20 12 Mtr GA-2 with Guarding 0 14.5 Mtr GA with Guarding 0 12 Mtr GA-3 without Guarding 2 DP 12 Mtr GA-3 with Guarding 2 0 0	SP 12 Mtr GA-1 with Guarding 1 12 Mtr GA-2 without Guarding 20 12 Mtr GA-2 with Guarding 0 14.5 Mtr GA with Guarding 0 12 Mtr GA-3 without Guarding 2 12 Mtr GA-3 with Guarding 2 12 Mtr GA-3 with Guarding 0	12 Mtr GA-1 without Guarding 32 12 Mtr GA-1 with Guarding 1 SP 12 Mtr GA-2 with Guarding 20 12 Mtr GA-2 with Guarding 0 14.5 Mtr GA with Guarding 0 12 Mtr GA-3 without Guarding 2 DP 12 Mtr GA-3 with Guarding 2	Type of Pole Specification of GA Quantity 12 Mtr GA-1 without Guarding 32 12 Mtr GA-1 with Guarding 1 SP 12 Mtr GA-2 without Guarding 20 12 Mtr GA-2 with Guarding 0 14.5 Mtr GA with Guarding 0 12 Mtr GA-3 without Guarding 2 12 Mtr GA-3 with Guarding 2

GUARDING

No of Guarding

FP

12 Mtr GA-4 with Guarding 14.5 Mtr GA-4 with Guarding 12 Mtr GA-4 without Guarding

0 1

0

General Manager
Transmission
Tr

Senior DGM (N.E.R.P.S.I.P.)
POWERGRID, Imphal H. RAJEN SINGH

Engineer (Electrical)
Win Power Infra Pvt. Ltd.

Sibasish Ghosh

Transmission Division-I WSP Sub-Division-In

ANNEXURE - 4 DETAILS OF PUBLIC CONSULTATION

Public Consultation for DMS 01 & 02, NERPSIP manipur

1. 33 kV Line From Langdum S/s to Andro S/s



<u>Public Consultation Meeting at Andro on 23-01-2018</u> <u>Number of attendee</u>: Men – NIL, Women - 20



Public Consultation Meeting at langdum on 23-01-2018

Number of attendee: Men – NIL, Women - 7

2. 33 kV Line From Yurembam – Noney Line to Keithelmanbi New S/s



<u>Public Consultation Meeting at Keithelmanbi on 29-01-2018</u> <u>Number of attendee: Men - 3, Women - 5</u>



Public Consultation Meeting at Keithelmanbi on 29-01-2018

Number of attendee: Men – NIL, Women - 12

3. 33 kV Line From Nambol S/s to Leimapokpam S/s



<u>Public Consultation Meeting at Leimapokpam on 25-01-2018</u> <u>Number of attendee: Men - 12, Women - 4</u>



Public Consultation Meeting at Leimapokpam on 07-08-2018

Number of attendee: Men – 5, Women - 2

4. 33 kV Line From Moirang S/s to Kwakta S/s



<u>Public Consultation Meeting at Kwakta on 20-01-2018</u> <u>Number of attendee: Men - 11, Women - 07</u>



<u>Public Consultation Meeting at Kwakta on 05-07-2018</u> <u>Number of attendee: Men - 05, Women - 05</u>

5. 33 kV Line From Mongsangei S/s to Hiyangthang S/s



Public Consultation Meeting at Hiyangthang on 09-02-2018

Number of attendee: Men – 5, Women - 6

6. 33 kV Line From Porompat S/s to Top Khongnangkhong S/s



Public Consultation Meeting at Top Khongnangkhong on 29-01-2018


Number of attendee: Men – 03, Women - 10



Public Consultation Meeting at Mongsangei on 09-02-2018

Number of attendee: Men – 5, Women - 6

7. 33 kV Line From Iroisemba S/s to Lamphel S/s



Public Consultation Meeting at Lamphel on 29-01-2018

Number of attendee: Men – 11, Women - NIL

Public Consultation for DMS 03 & 04, NERPSIP Manipur

1. 33 kV Line from Existing Khoupum S/S to Thangal S/S



<u>Public Consultation Meeting at Khoupum 15-02-2019</u> <u>Number of attendee: Men - 10, Women - 02</u>



<u>Public Consultation Meeting at Zujantek on 16-05-2019</u> Number of attendee: Men – 09, Women - 02



<u>Public Consultation Meeting at Khoupum 15-02-2019</u> <u>Number of attendee: Men - 10, Women - 02</u>



Public Consultation Meeting at Thangal on 10-11-2018

Number of attendee: Men – 09, Women - 02

2. Existing Napetpalli S/S to Sanjenbam New S/S TL



Public Consultation Meeting at Sanjenbam 11-03-2019

Number of attendee: Men – 08, Women - 02



Public Consultation Meeting at Napetpalli 05-01-2019
Number of attendee: Men – 05, Women - 08

3. Sanjenbam (New S/S) to Porompat (New S/S) 33 Kv TL



Public Consultation Meeting at Sanjenbam 11-03-2019
Number of attendee: Men – 03, Women - 05



<u>Public Consultation Meeting at Porompat 07-05-2019</u> Number of attendee: Men – 05, Women - 06

4. LILO of existing 33kV Ccpur-Thankew line at Tuilaphai New S/S TL



Public Consultation Meeting at Tuilaphai 15-07-2018 Number of attendee: Men - 10, Women - nil



Public Consultation Meeting at Tuilaphai 22-09-2018 Number of attendee: Men – 06, Women - 04

Public Consultation TW 06 Package, NERPSIP Manipur

1. Stringing of 2nd Circuit of 132kV D/C Kakching-Kongba

Public Consultation Meeting at kakching 22-08-2019 Number of attendee: Men – 03, Women - 04



Public Consultation Meeting at Kongba 22-07-2019 Number of attendee: Men - 06, Women - 04

2. Stringing of 2nd Circuit of 132kV D/C Yaingangpokpi-Kongba



<u>Public Consultation Meeting at Yaingangpokpi 12-08-2019</u> <u>Number of attendee: Men - 03, Women - 07</u>



<u>Public Consultation Meeting at Yaingangpokpi 12-08-2019</u> <u>Number of attendee: Men - 03, Women - 08</u>

3. 132kV S/C (On D/C Tower) Rengpang-Tamenglong TL



Public Consultation Meeting at Tamenglong 16-08-2019

Number of attendee: Men – 03, Women - 04



<u>Public Consultation Meeting at Rengpang 07-09-2019</u> <u>Number of attendee: Men - 05, Women - 05</u>

4. 132 kV D/C Imphal (POWERGRID)-Ningthoukhong TL



Public Consultation Meeting at Nithoukhong 11-03-2019
Number of attendee: Men – 03, Women - 05



<u>Public Consultation Meeting at Nithoukhong</u> 11-03-2019 Number of attendee: Men – 04, Women - 05

5. Renovation: Yurembam-Karong-Mao Section of 132 kV S/C Yurembam-Karong-Kohima TL



<u>Public Consultation Meeting at Karong 22-04-2019</u> Number of attendee: Men – 02, Women - 05



<u>Public Consultation Meeting at Mao 11-05-2019</u> <u>Number of attendee</u>: Men – 08, Women - Nil

6. LILO of 132kV S/C Yurembam (Imphal)-Karong TL at Gamphajol SS



<u>Public Consultation Meeting at Gamphajol 07-11-2018</u> Number of attendee: Men – 04, Women - 03



<u>Public Consultation Meeting at gamphajol</u> 10-12-2018 Number of attendee: Men – 03, Women - 05